

# Annabel C. Perry Pre K - 8 (f.k.a. Annabel C. Perry Elementary)



Address 6850 SW 34 STREET, MIRAMAR 33023

**Location Num:** 1631 **Board District:** 1

**Board Member:** Daniel P. Foganholi ADEFP Budget: \$6,069,166 Total Facilities Budget (Sum of Projects): \$5,606,175

## PRIMARY RENOVATIONS P.002814 Annabel C. Perry Pre K-8 - Kitchen HVAC - SMART Program

**CURRENT PHASE RISK LEVEL** 

6-Substantial Completion No Risk

## **PROJECT UPDATE**

110B has been signed by the Building Department. Pending PCO1-TIA. .

### **PROJECT SCOPE**

Provide dedicated HVAC to the existing Kitchen.

### **BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$30,500	\$17,490	\$13,010
Construction	\$497,000	\$1,498	\$495,502
Construction Mgmt	\$29,000	\$29,000	\$0
Contingency	\$49,000		\$49,000
Consultants	\$5,000		\$5,000
Misc Construction	\$70,000		\$70,000
Project Total:	\$680,500	\$47,988	\$632,512

## FLAG:

PHASE	Q1	2015 Q2 C	3 Q4	Q1	20 Q2	16 Q3	Q4	Q1 (	2017 Q2 Q	3 Q4	Q1	20 Q2	18 Q3 (	Q4	Q1	201 Q2	9 Q3 Q-	1	2020 2 Q	3 Q4	Q	2 1 Q2	021 Q3	Q4	Q1	202 Q2	Q4	Q1	202: Q2 (	3 Q3 Q4	Q1	202- Q2 (	1 Q3 Q4	Q1	025 Q3	Q4	Q1	2026 Q2 (	; Q3 Q4	
PROJECT PLANNING																																								
HIRE DESIGNER																																								
PROJECT DESIGN																																								
HIRE CONTRACTOR																																								
ACTIVE CONSTRUCTION																																								
CONSTRUCTION CLOSEOUT																																								

# SCHOOL CHOICE ENHANCEMENT (SCEP)

**CURRENT PHASE BUDGET** COMPLETE \$100,000

# **DELIVERED**

Front office renovation, student laptops, golf cart, Athletics equipment, Outdoor furniture, Digital marquee, floor mats, front door wrap, minifridge, presentation cabinets and chain link fence artwork.

MUSIC

**SCOPE** 

80 Instruments Delivered

**TECHNOLOGY** 

**SCOPE** 

246 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

