

Banyan Elementary School



Address: 8800 NW 50 STREET, SUNRISE 33351
 Location Num: 2001
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,633,222
 Total Facilities Budget (Sum of Projects): \$2,271,510

PRIMARY RENOVATIONS P.001944 Banyan ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Roofing construction (demo/temp) continues on Bldg 1. Bldg 1 was divided into four phases to facilitate access for loading and unloading of materials and debris from the roof. Phases 1, 2, and 3 have been completed demo and temp. Phase 4 is ongoing and work is proceeding well. Refer to the attached Phasing Plan.

PROJECT SCOPE

Reroofing: Buildings 1, 2 & 80 Test and Balance: Buildings 1, 4 & 80 Restrooms Renovation: Building 1 Media Center Renovation: Building 1 Window Replacement: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$132,900	\$103,719	\$29,181
Construction	\$1,946,685	\$915,216	\$1,031,469
Construction Mgmt	\$178,702	\$178,702	\$0
Consultants	\$13,223	\$2,590	\$10,633
Project Total:	\$2,271,510	\$1,200,227	\$1,071,283

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Murals, Playground Upgrades, Digital Marquee, Projectors, Document Cameras, Window Wraps

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **765 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **269 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.