

**Bayview Elementary School**



Address: 1175 MIDDLE RIVER DRIVE, FORT LAUDERDALE 33304  
 Location Num: 0641  
 Board District: 3  
 Board Member: Sarah Leonardi  
 ADEFP Budget: \$2,883,174  
 Total Facilities Budget (Sum of Projects): \$2,556,281

**PRIMARY RENOVATIONS P.001786 Bayview ES - GOB Renovations**

**CURRENT PHASE**

9-Closed

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

**PROJECT SCOPE**

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$104,556	\$104,556	\$0
Construction	\$2,155,963	\$2,155,964	(\$1)
Construction Mgmt	\$295,762	\$287,861	\$7,901
<b>Project Total:</b>	<b>\$2,556,281</b>	<b>\$2,548,381</b>	<b>\$7,900</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

Cafeteria sound system, printers, poster maker, parking stanchions, furniture (tables, chairs for 3rd, 4th & 5th grade), cafeteria projector cage, LCD panel assembly touch screen, AC adapter, 4-cell battery, laptops

**BUDGET**

\$100,000

**MUSIC**

COMPLETE

**SCOPE**

759 Instruments Delivered

**TECHNOLOGY**

COMPLETE

**SCOPE**

240 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.