

C. Robert Markham Elementary School



Address: 1501 NW 15 AVENUE, POMPANO BEACH 33069
 Location Num: 1671
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$37,364,760
 Total Facilities Budget (Sum of Projects): \$7,913,830

PRIMARY RENOVATIONS P.001920 C. Robert Markham ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Metal gutters and down spouts at walkway canopies is in progress and is 100% complete. Roofing at walkway canopy between Bldg. 3 & 4 and 4 & 5 Light Weight Concrete and Base layer installations has been completed, Final White Cap installations is pending. Final Test & Balance report is in review with the consultant.

PROJECT SCOPE

Aluminum & Concrete Canopy Repairs Double Egress Doors: Buildings 3, 4 & 5 Exterior Window and Glass Block Replacement: Buildings 3, 4, 5 and 7 Exterior Painting: Buildings 6 & 78 HVAC Improvements: Buildings 01, 07, and 08. HVAC Replacements: Buildings 1, 2, 3, 4, 5 & 7 New Fire Alarm System: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 10, 78, 99 & Chiller Yard Reroofing: Buildings 1, 2, 3, 4, 5, 6, 7 & 8 Walk-in Cooler Condenser and Piping Replacements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$761,972	\$717,905	\$44,067
Construction	\$5,026,805	\$3,165,413	\$1,861,392
Direct Purchase	\$922,464	\$863,821	\$58,643
Construction Mgmt	\$949,660	\$949,660	\$0
Contingency	\$202,837		\$202,837
Consultants	\$20,144	\$15,335	\$4,809
Misc Construction	\$14,948		\$14,948
Utilities	\$15,000		\$15,000
Project Total:	\$7,913,830	\$5,712,134	\$2,201,696

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture (student desks, chairs, cafeteria tables, front office furniture) and water bottle filling stations, NVIDIA quadro K4200

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 15 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 282 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.