

Castle Hill Elementary School



Address: 2640 NW 46 AVENUE, LAUDERHILL 33313
 Location Num: 1461
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,160,605
 Total Facilities Budget (Sum of Projects): \$3,778,091

PRIMARY RENOVATIONS P.001661 Castle Hill ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

ASI 18 has been submitted to the building department which provides the connection detail of the down spouts to the drywells on the south side of building 1. An 800a has been issued to connect the drywells to the downspouts.

PROJECT SCOPE

Roofing Replacement - Buildings 1, 2, 3, 4, 6 Roof metal deck replacement Fire Alarm System Replacement Renovate Media Center Renovate Restrooms 115& 116, 137 & 138 Casework test & Balance HVAC

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$303,753	\$303,486	\$267
Construction	\$3,282,490	\$3,057,829	\$224,661
FF&E and Technology	\$20,720	\$20,715	\$5
Construction Mgmt	\$85,291	\$85,291	\$0
Contingency	\$79,337		\$79,337
Consultants	\$6,500	\$2,674	\$3,826
Project Total:	\$3,778,091	\$3,469,995	\$308,096

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Mimio boards, Murals, Cafeteria sound system, Projector, TVs, TV production studio, Classroom furniture, Digital marquee & Projector screen

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 435 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 371 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.