No Risk



Charles Drew Elementary School



Address 1000 NW 31 AVENUE, POMPANO BEACH 33060

Location Num: 3221 **Board District:** 7

Board Member: Nora Rupert \$3,309,980 ADEFP Budget: Total Facilities Budget (Sum of Projects): \$3,017,000

PRIMARY RENOVATIONS P.001818-FSP Charles Drew ES - SMART Fire Sprinklers

CURRENT PHASE RISK LEVEL

5A-Construction

PROJECT UPDATE

Preparing the final NTP Package

PROJECT SCOPE

Design Build for fire Sprinklers and water tap if needed for Building #2

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$289,300		\$289,300
Contingency	\$13,700		\$13,700
Project Total:	\$303,000		\$303,000

FLAG:

PHASE	Q1	201 Q2	Q4	Q1	20 Q2	Q4	Q1	201 Q2	Q4	Q1	201 Q2	Q4	Q1	20 Q2	19 Q3	Q4	Q1	20. Q2	20 Q3	Q4	Q1	20: Q2	Q4	Q1	202 Q2	14	Q1 (2023 Q2 Q	3 Q4	Q	2024 2 Q3	3 Q4	Q1	202 Q2	Q4	Q1 ·	2026 Q2 Q	3 Q4
PROJECT PLANNING																																						
ACTIVE CONSTRUCTION																														F								
CONSTRUCTION CLOSEOUT																																						

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Portable PA system, Trash cans, Murals, Two-way radios, (20) Projectors, Golf carts, Cafeteria Sound System, Floor mats, Traffic cones, Stage curtains, Office furniture, Picnic Tables

MUSIC

SCOPE

127 Instruments Delivered

TECHNOLOGY SCOPE

277 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.







Charles Drew Elementary School



Address 1000 NW 31 AVENUE, POMPANO BEACH 33060

Location Num: 3221 **Board District:** 7

Board Member: Nora Rupert ADEFP Budget: \$3,309,980 Total Facilities Budget (Sum of Projects): \$3,017,000

PRIMARY RENOVATIONS P.001818 Charles Drew ES - SMART Program Renovations

CURRENT PHASE RISK LEVEL

3-Design No Risk

PROJECT UPDATE

The Project Manager sent 800 A (requests for estimates) for HVAC work on this project.

Replacement of existing HVAC units in Building #1 with (10) AHUs; Building #2 with (5) AHUs, (2) Chillers; (2) Recirc. Pumps, (1) Air Cooled Tower, (4) Elec. Duct Heaters, (9) Exh. Fans, and (8) Ice Storage Tanks; Building #3 with (2) AHUs; Building #4 with (9) FCUs, (9) Elec Duct Heaters; Building #5 with (9) FCUs, (9) Elec Duct Heaters; Building #6 with (6) FCUs, (6) Elec Duct Heaters; Building #8 with (1) AC Wall unit.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$275,694	\$199,323	\$76,371
Construction	\$344,180	\$250	\$343,930
Construction Mgmt	\$565,000	\$565,000	\$0
Contingency	\$144,126		\$144,126
Consultants	\$10,000		\$10,000
Proiect Total:	\$1.339.000	\$764.573	\$574.427

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4											

PRIMARY RENOVATIONS P.001818-FA1 Charles Drew ES - SMART Fire Alarm

CURRENT PHASE RISK LEVEL

5A-Construction No Risk

PROJECT UPDATE

The 800A is out for bid with a current BSSC CSPM contractor.

PROJECT SCOPE

Design Build for the replacement of the campus-wide fire alarm system

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,315,000		\$1,315,000
Contingency	\$60,000		\$60,000
Project Total:	\$1,375,000		\$1,375,000

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4 Q1	2024 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												





nicet.
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

