

**Coconut Creek Elementary School**



Address: 500 NW 45 AVENUE, COCONUT CREEK 33066  
 Location Num: 1421  
 Board District: 7  
 Board Member: Nora Rupert  
 ADEFP Budget: \$5,371,393  
 Total Facilities Budget (Sum of Projects): \$4,912,447

**PRIMARY RENOVATIONS P.001413 Coconut Creek ES - Building Renovations**

**CURRENT PHASE**

9-Closed

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

**PROJECT SCOPE**

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, Media Center improvements, Replace existing classroom unit ventilators (approximately 43 classrooms) with new unit ventilators, duct and diffusers, etc.

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$381,269	\$380,913	\$356
Construction	\$3,960,706	\$3,960,706	\$0
FF&E and Technology	\$14,185	\$14,185	\$0
Construction Mgmt	\$554,923	\$554,923	\$0
Consultants	\$1,364	\$1,364	\$0
<b>Project Total:</b>	<b>\$4,912,447</b>	<b>\$4,912,091</b>	<b>\$356</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

TVs, playground upgrades, Outdoor benches & table

**BUDGET**

\$100,000

**MUSIC**

✓ COMPLETE

**SCOPE**  
663 Instruments Delivered

**TECHNOLOGY**

✓ COMPLETE

**SCOPE**  
436 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



- HIGH:**  
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**  
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**  
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.