



COUNTYWIDE REPORT

*For The Quarter Ending
September 30, 2023 | FY24 Q1*

PREFACE

We are pleased to present the Broward County Public Schools (BCPS) **School Spotlights** specifically designed for our School Board Members serving in county-wide school districts.

SMART (**S**afety, **M**usic & Art, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement program** to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

The **School Spotlight** is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the *SMART Bond Program*. This District Board Member edition provides a school-district breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members to better follow the progress of the facilities improvements within their specific school districts. The Spotlights will be updated every quarter to help board members share timely information with parents, students, school staff, volunteers, business groups, community organizations and other stakeholders as the projects progress.

Annabel C. Perry Pre K – 8 (f.k.a. Annabel C. Perry Elementary)



Address: 6850 SW 34 STREET, MIRAMAR 33023
 Location Num: 1631
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,069,166
 Total Facilities Budget (Sum of Projects): \$5,606,175

PRIMARY RENOVATIONS P.001728 Annabel C. Perry Pre K-8 – SMART GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Roofing Replacement HVAC Upgrades Electrical Switchgear Replacement Fire Alarm Replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$175,882	\$175,882	\$0
Construction	\$4,228,197	\$4,228,197	\$0
FF&E and Technology	\$12,667	\$12,667	\$0
Construction Mgmt	\$497,375	\$429,389	\$67,986
Consultants	\$11,554	\$11,554	\$0
Project Total:	\$4,925,675	\$4,857,689	\$67,986

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.001728-MCI Annabel C. Perry Pre K-8 – GOB Renovations (Media Center Improvements)

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Media Center improvements

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Annabel C. Perry Pre K - 8 (f.k.a. Annabel C. Perry Elementary)



Address: 6850 SW 34 STREET, MIRAMAR 33023
 Location Num: 1631
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,069,166
 Total Facilities Budget (Sum of Projects): \$5,606,175

PRIMARY RENOVATIONS P.002814 Annabel C. Perry Pre K-8 - Kitchen HVAC - SMART Program

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

110B has been signed by the Building Department. Pending PCO1-TIA. .

PROJECT SCOPE

Provide dedicated HVAC to the existing Kitchen.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$30,500	\$17,490	\$13,010
Construction	\$497,000	\$1,498	\$495,502
Construction Mgmt	\$29,000	\$29,000	\$0
Contingency	\$49,000		\$49,000
Consultants	\$5,000		\$5,000
Misc Construction	\$70,000		\$70,000
Project Total:	\$680,500	\$47,988	\$632,512

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Front office renovation, student laptops, golf cart, Athletics equipment, Outdoor furniture, Digital marquee, floor mats, front door wrap, minifridge, presentation cabinets and chain link fence artwork.

MUSIC

SCOPE

COMPLETE 80 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 246 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Apollo Middle School



Address: 6800 ARTHUR STREET, HOLLYWOOD 33024
 Location Num: 1791
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$7,410,963
 Total Facilities Budget (Sum of Projects): \$12,232,777

PRIMARY RENOVATIONS P.002110 Apollo MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Variable air volume units [VAV] installations continuing, currently the contractor is working in rooms 122,127,133,136 and 145. A total of 42/73 VAVs and 32 sensors have been installed to date. Electrical and control conduit being installed in corridors in conjunction with the VAVs. Exterior painting in progress. Two-inch feeder conduit installation in progress, this conduit is installed to feed power to the electric panels powering the new VAVs. The air handling units should start arriving on site in December 2023.

PROJECT SCOPE

Safety and Security Emergency Lighting System Replacement: Building 1 Fire Sprinkler System Replacement: Building 1 Media Center & Restroom Improvements: Building 1 HVAC Improvements: Buildings 1, 2, 3, 4, 6, 7 & 9 Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7 & 9 Single Point Entry Modifications

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$510,000	\$345,424	\$164,576
Construction	\$4,683,239	\$1,087,872	\$3,595,367
FF&E and Technology	\$136,016	\$9,461	\$126,555
Direct Purchase	\$343,750	\$68,750	\$275,000
Construction Mgmt	\$957,850	\$957,850	\$0
Contingency	\$226,922		\$226,922
Consultants	\$15,000	\$7,004	\$7,996
Misc Construction	\$1,300,000	\$135,086	\$1,164,914
Project Total:	\$8,172,777	\$2,611,447	\$5,561,330

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Apollo Middle School



Address: 6800 ARTHUR STREET, HOLLYWOOD 33024
 Location Num: 1791
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$7,410,963
 Total Facilities Budget (Sum of Projects): \$12,232,777

PRIMARY RENOVATIONS P.002110-RC1 Apollo MS - SMART Roof Carve Out

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- Active construction in Bldg. # 1: Finished pouring lightweight concrete (LWC) and installation of Base & Interply sheets and, started installation of white cap. - In addition, Bldgs. # 1-3-4-5-6-7: flashing, plumbing and electrical to the Mech. units.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of existing roofs in the buildings #1, 3, 4, 5, 6, 7, and related roof top mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,375,059	\$1,667,800	\$707,259
Direct Purchase	\$1,492,865	\$974,569	\$518,296
Contingency	\$192,076		\$192,076
Project Total:	\$4,060,000	\$2,642,369	\$1,417,631

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026					
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
HIRE CONTRACTOR																																							
ACTIVE CONSTRUCTION																																							
CONSTRUCTION CLOSEOUT																																							

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ID maker machine, Cork strips, Printer, Aiphone Strike, Chairs, Logo rugs, Signage & Wayfinding, Microwave, Refrigerator, Aiphone submaster, Digital Marquee, Laptops, Rekeying of certain doors, Signage accessories, Refrigerators, Printer, Indoor Furniture, Refrigerator Cabinet

BUDGET

\$100,000

IN PROGRESS

Refrigerator, Printer

ATHLETICS

✓ COMPLETE **SCOPE**
Track

MUSIC

✓ COMPLETE **SCOPE**
146 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**
168 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Atlantic Technical College Arthur Ashe Jr. Campus



Address: 1701 NW 23 AVENUE, FORT LAUDERDALE 33311
 Location Num: 4702
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$3,420,267
 Total Facilities Budget (Sum of Projects): \$3,172,268

PRIMARY RENOVATIONS P.001959 Atlantic Technical College, Arthur Ashe, Jr. Campus- SMART Program Renovations

CURRENT PHASE

RISK LEVEL

Phase 6 – Substantial Completion

No Risk

PROJECT UPDATE

The 110b was submitted to the Superintendent for signature. Permission to occupy was obtained. Only UL certification is left to final this project. **TL Comment-The lighting protection issue was email to the District Executive Staff to make a decision. As of today we still do not have a response.**

PROJECT SCOPE

Lightning Protection: Buildings 1 & 2 Paint Roof Access Ladder: Building 1 Reroofing: Buildings 1 & 2 Completed Change Order Work - Removed and installed 2 rooftop condensing units and 1 DX unit.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$288,222	\$282,319	\$5,903
Construction	\$2,167,515	\$2,133,606	\$33,909
FF&E and Technology	\$10,290	\$10,290	\$0
Direct Purchase	\$348,376	\$344,840	\$3,536
Construction Mgmt	\$310,510	\$310,510	\$0
Contingency	\$47,355		\$47,355
Consultants	\$0		\$0
Project Total:	\$3,172,268	\$3,081,565	\$90,703

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Renovation/furniture for the Media Center

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Atlantic Technical College Technical High School



Address: 4700 COCONUT CREEK PARKWAY, COCONUT CREEK 33063
 Location Num: 2221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$10,340,400
 Total Facilities Budget (Sum of Projects): \$26,649,240

PRIMARY RENOVATIONS P.000415 Atlantic Technical College & HS - Smart Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Biweekly Progress meetings have commenced. Contractor continues submitting shop drawings. Walkthroughs with the architect and contractor to address issues with the fire riser rooms space. Architect is addressing. Are coordinating the Fire and Chilled water lines.

PROJECT SCOPE

Building Envelope Improvements- Re-roofing at Buildings 13 and Walkways Building Envelope Improvements- Exterior Painting at Buildings 1,2,3,4,5,6,7,8,10,11,12,13,14,15,16,17,18,19,20,22,& 23 Building Envelope Improvements- Door Hardware at Buildings 1,2,5 & 7. Fire Sprinklers at Buildings 3,4,8,13,14,15, and 17. HVAC Improvements with Component replacement chiller and cooling towers at Buildings 4 & 20. HVAC Improvements with Component replacement at Buildings 1,2,3,4,6,7,8,10,11,12,13,14,15,17,18,19,20, & 24 Media Center Improvements at Building 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$752,037	\$583,985	\$168,052
Construction	\$16,682,484	\$166,130	\$16,516,354
FF&E and Technology	\$57,204	\$53,468	\$3,736
Construction Mgmt	\$2,029,239	\$2,029,239	\$0
Contingency	\$906,736		\$906,736
Consultants	\$41,000	\$19,110	\$21,890
Misc Construction	\$2,114,540		\$2,114,540
Utilities	\$16,000	\$650	\$15,350
Project Total:	\$22,599,240	\$2,852,582	\$19,746,658

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Atlantic Technical College Technical High School



Address: 4700 COCONUT CREEK PARKWAY, COCONUT CREEK 33063
 Location Num: 2221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$10,340,400
 Total Facilities Budget (Sum of Projects): \$26,649,240

PRIMARY RENOVATIONS P.000415-RC1 Atlantic Technical College & HS- Smart Re-Roofing

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- Contractor resubmitted revised design-binders (R02), and we sent the package to the Building Department to be reviewed & approved, as of 0918/23. In progress.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roof on the buildings # 1-2-5-6-7-9-10-11-12-13-14-16-17-18-20-22-23, and the related roof top mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$4,000,000		\$4,000,000
Contingency	\$50,000		\$50,000
Project Total:	\$4,050,000		\$4,050,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture/renovation for the media center

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Atlantic West Elementary School



Address: 301 NW 69 TERRACE, MARGATE 33063
 Location Num: 2511
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,555,832
 Total Facilities Budget (Sum of Projects): \$6,740,868

PRIMARY RENOVATIONS P.001796 Atlantic West ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

The Project Manager sent out 800 A (Request for Estimate) to CSMP for two (2) ADA restrooms - and is setting up project review meetings with CSMP.

PROJECT SCOPE

Media Center Improvements ADA Restrooms renovation Bldg 1 at Rooms 155 & 156.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$290,850	\$200,207	\$90,643
Construction	\$208,100		\$208,100
Construction Mgmt	\$388,232	\$388,232	\$0
Contingency	\$19,718		\$19,718
Consultants	\$13,000	\$2,814	\$10,186
Utilities	\$5,000		\$5,000
Project Total:	\$924,900	\$591,253	\$333,647

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

PRIMARY RENOVATIONS P.001796-FSP Atlantic West ES - SMART Fire Sprinklers

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

9-12-2023 Board approved CMMT for more FUNDS NTP was submitted

PROJECT SCOPE

Fire Sprinklers Bldg 1 and ROW water tap

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$762,500		\$762,500
Contingency	\$37,500		\$37,500
Project Total:	\$800,000		\$800,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Atlantic West Elementary School



Address: 301 NW 69 TERRACE, MARGATE 33063
 Location Num: 2511
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,555,832
 Total Facilities Budget (Sum of Projects): \$6,740,868

PRIMARY RENOVATIONS P.001796-HVC Atlantic West ES - SMART HVAC

CURRENT PHASE

5A-Construction

RISK LEVEL



PROJECT UPDATE

The 800A is out for bid with a current BSSC CSPM contractor.

PROJECT SCOPE

HVAC Improvements in buildings 1, 2, (3 with Preconstruction Test & Balance) & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$482,318		\$482,318
Project Total:	\$482,318		\$482,318

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002810 Atlantic West ES - Roofing Bldg 1, 3,6 - SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

Bldgs. 3 demoed and temped, Bldg. 6 white cap in progress. The reroofing of Bldg. 1 continues to progress slower than anticipated due to the need to replace the metal roof decking. This is being done in sections. The weather has also slowed the deck replacement because each section must be ripped, the deck replaced, and temped during dry periods. The roofers are also having to be careful not to allow the roofing debris to fall down into the building; therefore, they are manually cleaning any debris out that drops down onto the hard ceiling.

PROJECT SCOPE

Roofing carve-out - Bldgs. 1, 3 & 6 and their associated roof top mechanical equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,129,080	\$408,943	\$2,720,137
Direct Purchase	\$784,070	\$240,553	\$543,517
Construction Mgmt	\$460,000	\$460,000	\$0
Contingency	\$155,500		\$155,500
Consultants	\$5,000		\$5,000
Project Total:	\$4,533,650	\$1,109,496	\$3,424,154

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Atlantic West Elementary School



Address: 301 NW 69 TERRACE, MARGATE 33063
 Location Num: 2511
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,555,832
 Total Facilities Budget (Sum of Projects): \$6,740,868

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE	BUDGET
COMPLETE	\$100,000
DELIVERED	

Janitorial equipment, folding chairs, digital marquee, front office furniture, Shade Structure in PE court

MUSIC

✓ **SCOPE**
 COMPLETE 592 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
 COMPLETE 231 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Attucks Middle School



Address: 3500 N 22 AVENUE, HOLLYWOOD 33020
 Location Num: 0343
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,031,240
 Total Facilities Budget (Sum of Projects): \$5,930,118

PRIMARY RENOVATIONS P.001633 Attucks MS - Roofing Building 8 SMART Program

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

All financial obligations have been met and approved. This project phase is changed to closed.

PROJECT SCOPE

Emergency reroofing of Building 8, including retiling. NTP was 5/11/21. This project was performed under the PPO emergency roofing contract; therefore, no NTP or Substantial Completion date was issued.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$109,679	\$87,528	\$22,151
Construction	\$631,619	\$631,618	\$1
Construction Mgmt	\$180,290	\$152,145	\$28,145
Contingency	\$44,216		\$44,216
Consultants	\$30,244	\$19,665	\$10,579
Project Total:	\$996,048	\$890,956	\$105,092

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Attucks Middle School



Address: 3500 N 22 AVENUE, HOLLYWOOD 33020
 Location Num: 0343
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,031,240
 Total Facilities Budget (Sum of Projects): \$5,930,118

PRIMARY RENOVATIONS P.001633-RC1 Attucks MS - Roofing Bldg 1,4,7 SMART Program

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

-Partial re-roof of Building 1. -Complete re-roof of Building 7. -Re-sealant of concrete roof of Building 4. -NTP 6/3/22, SC 10/4/22.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$223,925	\$223,925	\$0
Project Total:	\$223,925	\$223,925	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

CLOSED

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Attucks Middle School



Address: 3500 N 22 AVENUE, HOLLYWOOD 33020
 Location Num: 0343
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,031,240
 Total Facilities Budget (Sum of Projects): \$5,930,118

PRIMARY RENOVATIONS P.001686 Attucks MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Installation of the new fire alarm system continued throughout September. Replacement of the remaining Panels and Transformers are scheduled for mid-November and Winter Break.

PROJECT SCOPE

Campus-Wide Fire Alarm Replacement, Fire Sprinkler Installation in Bldg. 1 & 2, HVAC Improvements inclusive of AHUs and Chillers in Bldgs. 1 & 2, Electrical Improvements inclusive of panels, transformers, and selective lighting in Bldgs. 1 & 2.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$281,921	\$265,169	\$16,752
Construction	\$2,677,421	\$2,156,538	\$520,883
FF&E and Technology	\$1,413	\$1,066	\$347
Direct Purchase	\$718,471	\$532,870	\$185,601
Construction Mgmt	\$518,116	\$518,116	\$0
Contingency	\$97,716		\$97,716
Consultants	\$16,950	\$7,282	\$9,668
Project Total:	\$4,312,008	\$3,481,041	\$830,967

FLAG: SCHEDULE, Reason:Contractor Delays/A/E Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Attucks Middle School



Address: 3500 N 22 AVENUE, HOLLYWOOD 33020
 Location Num: 0343
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,031,240
 Total Facilities Budget (Sum of Projects): \$5,930,118

PRIMARY RENOVATIONS P.001686-MCI Attucks MS - SMART Media Center Improvements

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The Media Center scope was completed separate from the GOB renovation project. Lighting replacement scope was completed on 3/24/2023. Wall painting and flooring replacement completed August 2023.

PROJECT SCOPE

Media Center renovation priority: - Install new Carpet. - Install new perimeter and freestanding shelving. - Paint Interior walls and columns. - Install new lighting fixtures. - FF&E

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$220,141	\$4,995	\$215,146
FF&E and Technology	\$177,996		\$177,996
Project Total:	\$398,137	\$4,995	\$393,142

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Front office renovation, murals, facilities equipment, technology, lab remodeling, media center upgrade, LCD projectors and an interior audio system

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 109 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 179 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bair Middle School



Address: 9100 NW 21 MANOR, SUNRISE 33322
 Location Num: 2611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,746,467
 Total Facilities Budget (Sum of Projects): \$1,309,843

PRIMARY RENOVATIONS P.002044 Bair MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

-Restroom renovation is complete. Substantial punchlist repair is in progress. -Fire alarm rough-ins are ongoing.

PROJECT SCOPE

Fire Alarm: Entire Campus. Media Center and Restrooms. Aluminum Window Replacement. AC replacement in the IT closet.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$145,000	\$109,896	\$35,104
Construction	\$803,279	\$698,350	\$104,929
FF&E and Technology	\$48,367		\$48,367
Direct Purchase	\$82,725	\$80,000	\$2,725
Construction Mgmt	\$158,274	\$158,274	\$0
Contingency	\$65,198		\$65,198
Consultants	\$7,000	\$3,438	\$3,562
Project Total:	\$1,309,843	\$1,049,958	\$259,885

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, Portable Sound System, Cafeteria Sound system, Indoor Office Furniture, Laptops and an earth cart.

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 87 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 343 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Banyan Elementary School



Address: 8800 NW 50 STREET, SUNRISE 33351
 Location Num: 2001
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,633,222
 Total Facilities Budget (Sum of Projects): \$2,271,510

PRIMARY RENOVATIONS P.001944 Banyan ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Roofing construction (demo/temp) continues on Bldg 1. Bldg 1 was divided into four phases to facilitate access for loading and unloading of materials and debris from the roof. Phases 1, 2, and 3 have been completed demo and temp. Phase 4 is ongoing and work is proceeding well. Refer to the attached Phasing Plan.

PROJECT SCOPE

Reroofing: Buildings 1, 2 & 80 Test and Balance: Buildings 1, 4 & 80 Restrooms Renovation: Building 1 Media Center Renovation: Building 1 Window Replacement: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$132,900	\$103,719	\$29,181
Construction	\$1,946,685	\$915,216	\$1,031,469
Construction Mgmt	\$178,702	\$178,702	\$0
Consultants	\$13,223	\$2,590	\$10,633
Project Total:	\$2,271,510	\$1,200,227	\$1,071,283

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Murals, Playground Upgrades, Digital Marquee, Projectors, Document Cameras, Window Wraps

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **765 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **269 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bayview Elementary School



Address: 1175 MIDDLE RIVER DRIVE, FORT LAUDERDALE 33304
 Location Num: 0641
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,883,174
 Total Facilities Budget (Sum of Projects): \$2,556,281

PRIMARY RENOVATIONS P.001786 Bayview ES - GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$104,556	\$104,556	\$0
Construction	\$2,155,963	\$2,155,964	(\$1)
Construction Mgmt	\$295,762	\$287,861	\$7,901
Project Total:	\$2,556,281	\$2,548,381	\$7,900

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria sound system, printers, poster maker, parking stanchions, furniture (tables, chairs for 3rd, 4th & 5th grade), cafeteria projector cage, LCD panel assembly touch screen, AC adapter, 4-cell battery, laptops

BUDGET

\$100,000

MUSIC

COMPLETE

SCOPE

759 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

240 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Beachside Montessori Village



Address: 2230 LINCOLN STREET, HOLLYWOOD 33020
 Location Num: 2041
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$439,657
 Total Facilities Budget (Sum of Projects):

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE	BUDGET
COMPLETE	\$100,000
DELIVERED	

Music equipment, athletic equipment, math and science equipment, portable sound system, Cafeteria audio system, Microscopes, Cabinets and laptops.

MUSIC

✓ COMPLETE	SCOPE 167 Instruments Delivered
------------	---

TECHNOLOGY

✓ COMPLETE	SCOPE 567 Items Delivered
------------	-------------------------------------

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bennett Elementary School



Address: 1755 NE 14 STREET, FORT LAUDERDALE 33304
 Location Num: 0201
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,102,304
 Total Facilities Budget (Sum of Projects): \$1,814,000

PRIMARY RENOVATIONS P.002085 Bennett ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

1-Planning



PROJECT UPDATE

As of 09/30/23, the Phase 2 Scope/Design Directions to proceed from the District leadership are pending. The Phase 2 balance of scope requires further evaluation of the remaining buildings and the Development of available options with key stakeholder input. The mid August 2023 review meeting achieved learning the school stakeholder updates with school Principal, Task Assigned Chief Facilities Officer and Demographics & Enrollment Planning.

PROJECT SCOPE

The scope for Phase 2 requires further evaluation of the remaining buildings and the Development of available options with key stakeholder input required. - Building Envelope Improvements (Window, Ext Wall, etc.), - Fire Alarm, HVAC Improvements, and - Media Center improvements (and no ADA Restrooms)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$198,000	\$110,346	\$87,654
Construction	\$730,666		\$730,666
FF&E and Technology	\$9,700		\$9,700
Construction Mgmt	\$202,806	\$202,806	\$0
Contingency	\$114,596		\$114,596
Consultants	\$10,000	\$7,149	\$2,851
Utilities	\$3,753		\$3,753
Project Total:	\$1,269,521	\$320,301	\$949,220

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bennett Elementary School



Address: 1755 NE 14 STREET, FORT LAUDERDALE 33304
 Location Num: 0201
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,102,304
 Total Facilities Budget (Sum of Projects): \$1,814,000

PRIMARY RENOVATIONS P.002085-RC1 Bennett ES - Roofing Building 7, 9, 10, 11, 12, 85, & Aluminum Walkways - SMART Program

CURRENT PHASE

6-Substantial Completion

RISK LEVEL



PROJECT UPDATE

Contractor is awaiting aluminum panels to complete the remaining aluminum covered walkway replacement.

PROJECT SCOPE

Roofs carve-out, Bldgs. 7, 9, 10, 11, 12, 85, & Aluminum Walkways and their associated Mechanical Rooftop units. NTP 6/8/22, SC 10/26/22

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$544,479	\$544,479	\$0
Project Total:	\$544,479	\$544,479	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf cart, Office and Classroom furniture, Furniture for reception area and AP office, Desk with reception top, Cube tables, Cabinets, Open front Student desk, Chairs, Tables & Stools, Digital Marquee, Bookcases. Floor Mats, Morning Show Equipment, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Morning Show Equipment, Indoor Furniture

MUSIC

✓ **SCOPE**

COMPLETE **359 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **116 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Blanche Ely High School



Address: 1201 NW 6 AVENUE, POMPANO BEACH 33060
 Location Num: 0361
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$25,890,022
 Total Facilities Budget (Sum of Projects): \$21,735,436

PRIMARY RENOVATIONS P.001646 Blanche Ely HS - SMART GOB Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Contractor is preparing to mobilize and complete the ADA ramp work that is a change order to the project.

PROJECT SCOPE

Re-Roofing Buildings 1, 2, 4, 10, 11, 17, 18, 20, and 21 HVAC Replacement in Buildings 1, 2, 13, 14, 15, and 17 Chilled piping replacement on the south half of the campus Chiller Replacement in Building 4 Electrical Upgrades to support HVAC Replacement ADA Improvements (ADA Lifts at Building 14, ADA Restrooms Building 14), Building 17 Entry Ramp New Concessions area in Building 14 for Basketball Games New Outdoor Dining Area

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,220,332	\$1,154,727	\$65,605
Construction	\$16,737,620	\$15,987,221	\$750,399
FF&E and Technology	\$314,871	\$309,445	\$5,426
Direct Purchase	\$1,550,723	\$1,550,723	\$0
Construction Mgmt	\$1,470,373	\$1,470,373	\$0
Contingency	\$335,975		\$335,975
Consultants	\$105,542	\$105,534	\$8
Project Total:	\$21,735,436	\$20,578,023	\$1,157,413

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Media Backdrop, Indoor Tables, Bracket Kits with ActivBoards, Projectors, Tables, Chairs, Science Equipment, Digital Classroom upgrades, Heart Models, Podium, Laptops & Adaptors

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE SCOPE

Weight Room

MUSIC

✓ COMPLETE SCOPE

164 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE

1,132 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Boulevard Heights Elementary School



Address: 7201 JOHNSON STREET, HOLLYWOOD 33024
 Location Num: 0971
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,335,165
 Total Facilities Budget (Sum of Projects): \$6,055,166

PRIMARY RENOVATIONS P.002065 Boulevard Heights ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

Construction is complete. PMOR is processing the outstanding PCOs. OEF 110B Certificate of Occupancy was fully executed on 08/03/2023.

PROJECT SCOPE

Exterior Paint on Walls, Doors Soffits, and Trim: All buildings with the exception of Buildings 3 & 8. Re-Roofing: All buildings with the exception of Buildings 3,14, & 16. Aluminum Window Replacement: Buildings 1, 2, 4, 5, 6, & 7. Metal Exterior Door Replacement: Buildings 1 & 6. Ductwork Replacement. Air Handler HVAC Component Replacement Controls to be replaced with DDC controls Fan Coil Chiller water HVAC Component Replacement Mechanical HVAC Piping/System Replacement Fan coil HVAC Component Replacement Exhausts/ Hoods Replacement Exterior Condenser Replacement Large HVAC Circulating Pump Replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$315,000	\$266,217	\$48,783
Construction	\$3,740,139	\$3,633,485	\$106,654
FF&E and Technology	\$41,930	\$41,930	\$0
Direct Purchase	\$1,187,967	\$1,177,977	\$9,990
Construction Mgmt	\$598,000	\$598,000	\$0
Contingency	\$113,049		\$113,049
Consultants	\$59,081	\$56,265	\$2,816
Project Total:	\$6,055,166	\$5,773,874	\$281,292

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way Radios, Poster Maker, Laptops Carts, Printers, Outdoor Rugs, Laminator, Laptops, Mimio Boards, Facilities Equipment, Electric strikes, Digital Marquee, Laptops, EarthWalk Cart, Pressure Washer, Printer

BUDGET

\$100,000

IN PROGRESS

Printer

MUSIC

SCOPE

COMPLETE 200 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 109 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Boyd H. Anderson High School



Address: 3050 NW 41 STREET, LAUDERDALE LAKES 33309
 Location Num: 1741
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$12,820,525
 Total Facilities Budget (Sum of Projects): \$12,162,404

PRIMARY RENOVATIONS P.001360 Boyd Anderson HS - Media Ctr Remodeling

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE


Renovation of the existing Media Center including select demolition, removal of existing interior stair, new interior wall, etc.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$190,112	\$190,112	\$0
Construction	\$914,543	\$914,543	\$0
FF&E and Technology	\$181,090	\$181,090	\$0
Direct Purchase	\$33,769	\$33,769	\$0
Construction Mgmt	\$222,017	\$222,017	\$0
Consultants	\$28,770	\$28,770	\$0
Project Total:	\$1,570,301	\$1,570,301	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	■																																															
HIRE DESIGNER	■																																															
PROJECT DESIGN	■																																															
HIRE CONTRACTOR					■	■																																										
ACTIVE CONSTRUCTION						■	■	■																																								
CONSTRUCTION CLOSEOUT									■	■	■	■	■	■	■	■																																



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Boyd H. Anderson High School



Address: 3050 NW 41 STREET, LAUDERDALE LAKES 33309
 Location Num: 1741
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$12,820,525
 Total Facilities Budget (Sum of Projects): \$12,162,404

PRIMARY RENOVATIONS P.001846 Boyd H. Anderson HS - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 1, 2: Interior renovations completed. Campus-wide Roofing: Curbs and ARBS metal is being installed on the rooftop in preparation of the placement of light weight concrete.

PROJECT SCOPE

Roofing: Buildings 1, 2, 3, 6, 8, 9, 10, 11, 12 & 13 ADA Restroom Renovations: Building 1: Rooms 102H, 102J, 106, and 166, and Building 2: Rooms 291 and 292 STEM Lab Renovations: Building 1: Business Technology Center (Rooms 223, 224, 225, and 227) and Aviation (Room 194) and Building 2: Health and Wellness (Room 2001 and 2002). 4) Safety and Security Upgrade: Exit Signs in - Buildings 1, 5, and 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$486,160	\$460,740	\$25,420
Construction	\$7,673,655	\$4,410,771	\$3,262,884
FF&E and Technology	\$196,177	\$191,382	\$4,795
Direct Purchase	\$1,173,480	\$443,165	\$730,315
Construction Mgmt	\$1,029,000	\$1,029,000	\$0
Consultants	\$33,631	\$25,270	\$8,361
Project Total:	\$10,592,103	\$6,560,328	\$4,031,775

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Recordex, Sound system for the Gymnasium, Laptop cart with 30 laptops, Portable sound system, Roof for visitor's dugout, lockers, Golf carts and Gym wall pads.

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE **SCOPE**
Weight Room

MUSIC

✓ COMPLETE **SCOPE**
284 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**
580 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bright Horizons Center



Address: 3901 NE 1ST TERRACE, DEERFIELD BEACH 33064
 Location Num: 0871
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,323,731
 Total Facilities Budget (Sum of Projects): \$3,840,295

PRIMARY RENOVATIONS P.001974 Bright Horizons Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

Received 110b signed by Building Department on 9/14/22 and the 209 final completion is in progress being delayed by the A/E who is in default of thier contract. .

PROJECT SCOPE

Reroofing Buildings 01, 03, & 14. Fire Alarm and Fire Sprinkler Improvements: Buildings 01, 02, 03, 04 & 05 HVAC Improvements: Test and Balance for Buildings 01, 03, and & 04 and RTU Installation for Pool Area.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$171,394	\$159,286	\$12,108
Construction	\$2,763,493	\$2,754,288	\$9,205
Direct Purchase	\$615,093	\$610,708	\$4,385
Construction Mgmt	\$248,800	\$248,800	\$0
Contingency	\$36,842		\$36,842
Consultants	\$4,673	\$673	\$4,000
Project Total:	\$3,840,295	\$3,773,755	\$66,540

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Recordex, Digital marquee, Playground shade structure, Promethean boards, Activity tables, Promethean Boards

BUDGET

\$100,000

TECHNOLOGY

COMPLETE

SCOPE

29 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Broadview Elementary School



Address: 1800 SW 62 AVENUE, NORTH LAUDERDALE 33068
 Location Num: 0811
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$6,064,806
 Total Facilities Budget (Sum of Projects): \$5,475,130

PRIMARY RENOVATIONS P.001638 Broadview ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire Alarm in Bldg 1,2,4 is 95%, conduits, wiring & devices complete. Bldg 5 & 85 are 100% conduits & wiring complete, and Bldg.6 is 100% conduits wiring & FA devices complete. Bldg. 78,98 & P99 are 100% complete (only Conduits, wiring & FA devices). . RTUs 1-5 & 1-6 installed. Underground connections between bldgs. 1-6, 6-5, 5-4,2-85, 85-99, 99-98, & 2-78= 100% conduit & Wiring, Fire Alarm Device in Bldg. 5 is complete. Roof RTU 1-1 & RTU 1-3 100%, RTU 1-5 & RTU 1-6 100% RTU 1-2 & RTU 1-4 25%, A/C 7 & AC 8 0%, Roof pending 75%

PROJECT SCOPE

Electrical Panel Replacements: Building 1 Fire Alarm: Building 1 Conversion of Cafetorium to Music Room: Building 1 Existing Art Lab Renovation: Building 1 Existing Media Center Renovation: Building 1. HVAC Replacement: Building 1 Test & Balance: Buildings J, 2, 5, 7, 8 & 85, Electrical Panels Replacement: Building 1 Reroofing: Buildings 1, 2 & 85

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$404,720	\$393,156	\$11,564
Construction	\$3,864,187	\$3,010,480	\$853,707
FF&E and Technology	\$32,580	\$31,981	\$599
Direct Purchase	\$491,562	\$390,644	\$100,918
Construction Mgmt	\$428,101	\$428,101	\$0
Contingency	\$196,752		\$196,752
Consultants	\$57,228	\$35,363	\$21,865
Project Total:	\$5,475,130	\$4,289,725	\$1,185,405

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	■																																															
HIRE DESIGNER			■	■	■	■	■	■																																								
PROJECT DESIGN							■	■	■	■	■	■	■	■	■	■	■	■	■	■																												
HIRE CONTRACTOR													■	■	■	■	■	■	■	■	■	■	■	■																								
ACTIVE CONSTRUCTION																					■	■	■	■	■	■	■	■	■	■	■	■	■															
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee, Classroom rugs, Playground upgrades & equipment, Laptops, HDMI, Adapters

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 334 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 338 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Broward Estates Elementary School



Address: 441 NW 35 AVENUE, LAUDERHILL 33311
 Location Num: 0501
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,004,442
 Total Facilities Budget (Sum of Projects): \$6,752,168

PRIMARY RENOVATIONS P.002037 Broward Estates ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

1-Planning

No Risk

PROJECT UPDATE

Project moved to Long Term Planning. Monthly Reporting will resume upon receipt of further direction.

PROJECT SCOPE

Aluminum Walkway Canopy Repairs Exterior Painting: Buildings 1-7, 9-14, 16 and 75 Aluminum Window Replacement: Buildings 1-7 HVAC Improvements: Buildings 1 with Coil Replacements in Buildings 1-7 HVAC Components: Buildings 9, 10, 11, 12, 16 and 75 Reroofing: Buildings 1-8, 10, 12, 13-18 and 75

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$235,000	\$141,344	\$93,656
Construction	\$5,606,517	\$331	\$5,606,186
Construction Mgmt	\$577,825	\$577,825	\$0
Contingency	\$317,826		\$317,826
Consultants	\$10,000	\$7,130	\$2,870
Utilities	\$5,000		\$5,000
Project Total:	\$6,752,168	\$726,630	\$6,025,538

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ID Machine, Science lab furniture, Promethean Boards, Morning Show Equipment, Refurbish Marquee,

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 2 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 109 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

C. Robert Markham Elementary School



Address: 1501 NW 15 AVENUE, POMPANO BEACH 33069
 Location Num: 1671
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$37,364,760
 Total Facilities Budget (Sum of Projects): \$7,913,830

PRIMARY RENOVATIONS P.001920 C. Robert Markham ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Metal gutters and down spouts at walkway canopies is in progress and is 100% complete. Roofing at walkway canopy between Bldg. 3 & 4 and 4 & 5 Light Weight Concrete and Base layer installations has been completed, Final White Cap installations is pending. Final Test & Balance report is in review with the consultant.

PROJECT SCOPE

Aluminum & Concrete Canopy Repairs Double Egress Doors: Buildings 3, 4 & 5 Exterior Window and Glass Block Replacement: Buildings 3, 4, 5 and 7 Exterior Painting: Buildings 6 & 78 HVAC Improvements: Buildings 01, 07, and 08. HVAC Replacements: Buildings 1, 2, 3, 4, 5 & 7 New Fire Alarm System: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 10, 78, 99 & Chiller Yard Reroofing: Buildings 1, 2, 3, 4, 5, 6, 7 & 8 Walk-in Cooler Condenser and Piping Replacements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$761,972	\$717,905	\$44,067
Construction	\$5,026,805	\$3,165,413	\$1,861,392
Direct Purchase	\$922,464	\$863,821	\$58,643
Construction Mgmt	\$949,660	\$949,660	\$0
Contingency	\$202,837		\$202,837
Consultants	\$20,144	\$15,335	\$4,809
Misc Construction	\$14,948		\$14,948
Utilities	\$15,000		\$15,000
Project Total:	\$7,913,830	\$5,712,134	\$2,201,696

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture (student desks, chairs, cafeteria tables, front office furniture) and water bottle filling stations, NVIDIA quadro K4200

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

15 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

282 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Castle Hill Elementary School



Address: 2640 NW 46 AVENUE, LAUDERHILL 33313
 Location Num: 1461
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,160,605
 Total Facilities Budget (Sum of Projects): \$3,778,091

PRIMARY RENOVATIONS P.001661 Castle Hill ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

ASI 18 has been submitted to the building department which provides the connection detail of the down spouts to the drywells on the south side of building 1. An 800a has been issued to connect the drywells to the downspouts.

PROJECT SCOPE

Roofing Replacement - Buildings 1, 2, 3, 4, 6 Roof metal deck replacement Fire Alarm System Replacement Renovate Media Center Renovate Restrooms 115& 116, 137 & 138 Casework test & Balance HVAC

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$303,753	\$303,486	\$267
Construction	\$3,282,490	\$3,057,829	\$224,661
FF&E and Technology	\$20,720	\$20,715	\$5
Construction Mgmt	\$85,291	\$85,291	\$0
Contingency	\$79,337		\$79,337
Consultants	\$6,500	\$2,674	\$3,826
Project Total:	\$3,778,091	\$3,469,995	\$308,096

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Mimio boards, Murals, Cafeteria sound system, Projector, TVs, TV production studio, Classroom furniture, Digital marquee & Projector screen

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 435 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 371 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Central Park Elementary School



Address: 777 N NOB HILL ROAD, PLANTATION 33322
 Location Num: 2641
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$8,538,960
 Total Facilities Budget (Sum of Projects): \$7,973,001

PRIMARY RENOVATIONS P.001757 Central Park ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Completing building 5 within the next 2 weeks and will be moving staff into building 5 from building 4 to allow us to begin working in building 4. Replacing 2 air handlers in building 2 on off hours Will be starting the work in 3 classrooms in building 1 later this month as soon as the school gives us those classrooms.

PROJECT SCOPE

Fire Sprinkler Building 2 HVAC Improvements: Buildings 1 (1-AHU, 9-FCU), 2 (5-AHU, 2-Chillers, & 6-FCU), 3 (2-AHU), 4:(9-FCU), 5 (13 FCU), & 6 (7 FCU). Music (Room 202) and Art (Room 201) Room Improvements Aluminum Covered Walkways Replacement Aluminum Window Replacement: Portables Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 8, 9,& 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$546,860	\$528,611	\$18,249
Construction	\$5,539,310	\$3,857,065	\$1,682,245
FF&E and Technology	\$29,915		\$29,915
Direct Purchase	\$899,756	\$899,753	\$3
Construction Mgmt	\$877,030	\$866,940	\$10,090
Contingency	\$33,130		\$33,130
Consultants	\$38,000		\$38,000
Utilities	\$9,000		\$9,000
Project Total:	\$7,973,001	\$6,152,369	\$1,820,632

FLAG: SCHEDULE, Reason:Contractor Delay / Errors and Omissions

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Computer carts, printers, classroom furniture, science lab materials, bulletin boards, carpet replaced in FISH 301 & blinds, Indoor Classroom Furniture

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **325 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **229 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Challenger Elementary School



Address: 5703 NW 94 AVENUE, TAMARAC 33321
 Location Num: 3771
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,041,099
 Total Facilities Budget (Sum of Projects): \$3,555,100

PRIMARY RENOVATIONS P.002040 Challenger ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Finals all passed

PROJECT SCOPE

Fire Alarm Replacement: Building 1 Conversion of Existing Space to Music and/or Art Lab(s) Music Room Renovation Re-roofing: Buildings 1, 2 & 4 HVAC Improvements: Buildings 1, 2 & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$145,000	\$106,697	\$38,303
Construction	\$2,502,455	\$2,361,972	\$140,483
FF&E and Technology	\$56,323	\$13,472	\$42,851
Direct Purchase	\$419,945	\$419,945	\$0
Construction Mgmt	\$287,830	\$287,830	\$0
Contingency	\$137,547		\$137,547
Consultants	\$6,000	\$6,000	\$0
Project Total:	\$3,555,100	\$3,195,916	\$359,184

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

iPads, Laptops, Digital Marquee, Playground Shades, Facilities Equipment

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **889 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **341 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Chapel Trail Elementary School



Address: 19595 TAFT STREET, PEMBROKE PINES 33029
 Location Num: 2961
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$5,144,043
 Total Facilities Budget (Sum of Projects): \$4,538,436

PRIMARY RENOVATIONS P.001732 Chapel Trail ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

- Paint peeling on Building 85, is still pending to be resolved. GC has not sent the RFI to the consultant to get some answers on concerns about procedures, as suggested by PMOR - There are pending open change orders: PCO 6, PCO 8 and PCO 9. Documents were reviewed by scheduler and PMOR. PCO was sent back to the GC so they can submit missing documents to complete all of the change orders. Documents has not been updated by the GC. PCO 10 was reviewed by PMOR and was sent back to the GC for their revision of the cost and additional documents needed. An email was prepared and sent to the GC explaining in detail everything that is needed for the 4 COs to be complete and ready to present to Pre-CORP and CORP. - Warranty team is working with GC to obtain all closeout documents.

PROJECT SCOPE

Building Envelope Improvements & HVAC Improvements, Walkway replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$328,444	\$306,702	\$21,742
Construction	\$3,168,724	\$3,122,756	\$45,968
Direct Purchase	\$573,157	\$553,885	\$19,272
Construction Mgmt	\$325,713	\$325,713	\$0
Contingency	\$137,518		\$137,518
Consultants	\$4,880		\$4,880
Project Total:	\$4,538,436	\$4,309,056	\$229,380

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, Stage curtains, Bus loop shade, Shade structure

BUDGET

\$100,000

MUSIC

✓ COMPLETE **SCOPE**

280 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**

324 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Charles Drew Elementary School



Address: 1000 NW 31 AVENUE, POMPANO BEACH 33060
 Location Num: 3221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,309,980
 Total Facilities Budget (Sum of Projects): \$3,017,000

PRIMARY RENOVATIONS P.001818 Charles Drew ES - SMART Program Renovations

CURRENT PHASE

3-Design

RISK LEVEL

No Risk

PROJECT UPDATE

The Project Manager sent 800 A (requests for estimates) for HVAC work on this project.

PROJECT SCOPE

Replacement of existing HVAC units in Building #1 with (10) AHUs; Building #2 with (5) AHUs, (2) Chillers; (2) Recirc. Pumps, (1) Air Cooled Tower, (4) Elec. Duct Heaters, (9) Exh. Fans, and (8) Ice Storage Tanks; Building #3 with (2) AHUs; Building #4 with (9) FCUs, (9) Elec Duct Heaters; Building #5 with (9) FCUs, (9) Elec Duct Heaters; Building #6 with (6) FCUs, (6) Elec Duct Heaters; Building #8 with (1) AC Wall unit.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$275,694	\$199,323	\$76,371
Construction	\$344,180	\$250	\$343,930
Construction Mgmt	\$565,000	\$565,000	\$0
Contingency	\$144,126		\$144,126
Consultants	\$10,000		\$10,000
Project Total:	\$1,339,000	\$764,573	\$574,427

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

PRIMARY RENOVATIONS P.001818-FA1 Charles Drew ES - SMART Fire Alarm

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The 800A is out for bid with a current BSSC CSPM contractor.

PROJECT SCOPE

Design Build for the replacement of the campus-wide fire alarm system

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,315,000		\$1,315,000
Contingency	\$60,000		\$60,000
Project Total:	\$1,375,000		\$1,375,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Charles Drew Elementary School



Address: 1000 NW 31 AVENUE, POMPAÑO BEACH 33060
 Location Num: 3221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,309,980
 Total Facilities Budget (Sum of Projects): \$3,017,000

PRIMARY RENOVATIONS P.001818-FSP Charles Drew ES - SMART Fire Sprinklers

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Preparing the final NTP Package

PROJECT SCOPE

Design Build for fire Sprinklers and water tap if needed for Building #2

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$289,300		\$289,300
Contingency	\$13,700		\$13,700
Project Total:	\$303,000		\$303,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Portable PA system, Trash cans, Murals, Two-way radios, (20) Projectors, Golf carts, Cafeteria Sound System, Floor mats, Traffic cones, Stage curtains, Office furniture, Picnic Tables

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 127 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 277 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Charles Drew Family Resource Center



Address: 2600 NW 9TH COURT, POMPANO BEACH 33060
 Location Num: 0301
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,840,000
 Total Facilities Budget (Sum of Projects): \$4,622,000

PRIMARY RENOVATIONS P.001848 Charles Drew Family Resource Center - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. Plumbing final all buildings completed. 2. Roof caps sheets completed. 3. Delivered 11 unit ventilators to staging area.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10 & 13. HVAC Improvements: Buildings 12. Exterior Wall Renovation: Buildings 2, 3, 4, 6, 7 & 8. New Smoke Detectors Interface: Buildings 2 & 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$232,000	\$211,086	\$20,914
Construction	\$2,863,914	\$1,859,555	\$1,004,359
Direct Purchase	\$836,086	\$509,265	\$326,821
Construction Mgmt	\$425,000	\$425,000	\$0
Contingency	\$240,000		\$240,000
Consultants	\$25,000	\$2,685	\$22,315
Project Total:	\$4,622,000	\$3,007,591	\$1,614,409

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Front Office Renovation, Microphones, Office Furniture, Elmo Boards, Speakers, Printers, Outdoor Benches, ThinkPad's, Wall Wraps

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Charles W. Flanagan High School



Address: 12800 TAFT STREET, PEMBROKE PINES 33028
 Location Num: 3391
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$17,903,461
 Total Facilities Budget (Sum of Projects): \$15,326,361

PRIMARY RENOVATIONS P.001847 Charles W. Flanagan HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

CMAR is preparing a substitution request in order to resubmit the gate and fence permit.

PROJECT SCOPE

Aluminum Covered Walkways Replacement: Campus-wide Classroom Addition Aluminum Window Replacement: Buildings 1, 2, 3 & 9 Re-roofing: Buildings 3 (including new decking), 5 (including new decking), 7 & 8 (including new decking) HVAC Improvements: Buildings 1, (Test & Balance). 2 (Exhaust Hoods, Roof Condenser, and Test & Balance), 3 (Circulating Pump, Chiller & Cooling Tower) 4 (Test & Balance), 5 (Test & Balance), 6 (Test & Balance), 8 (Exhaust Fan & Test & Balance), 9 (Test & Balance), & 11 (Controls, Electric Heater, Window AC Unit)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$570,064	\$570,064	\$0
Construction	\$10,365,761	\$9,395,474	\$970,287
FF&E and Technology	\$739,192	\$739,192	\$0
Direct Purchase	\$1,722,818	\$1,682,143	\$40,675
Construction Mgmt	\$1,836,895	\$1,783,895	\$53,000
Contingency	\$78,134		\$78,134
Consultants	\$13,497	\$13,497	\$0
Project Total:	\$15,326,361	\$14,184,265	\$1,142,096

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Floor scrubber, Hedger, Trimmer, Blower, Two-way radios, ID machine, Recordex, Golf carts, Two-way radio batteries, Digital marquee, Office furniture

BUDGET

\$100,000

ATHLETICS

✓ **SCOPE**
COMPLETE Track,Weight Room

MUSIC

✓ **SCOPE**
COMPLETE 210 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
COMPLETE 600 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coconut Creek Elementary School



Address: 500 NW 45 AVENUE, COCONUT CREEK 33066
 Location Num: 1421
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$5,371,393
 Total Facilities Budget (Sum of Projects): \$4,912,447

PRIMARY RENOVATIONS P.001413 Coconut Creek ES - Building Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, Media Center improvements, Replace existing classroom unit ventilators (approximately 43 classrooms) with new unit ventilators, duct and diffusers, etc.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$381,269	\$380,913	\$356
Construction	\$3,960,706	\$3,960,706	\$0
FF&E and Technology	\$14,185	\$14,185	\$0
Construction Mgmt	\$554,923	\$554,923	\$0
Consultants	\$1,364	\$1,364	\$0
Project Total:	\$4,912,447	\$4,912,091	\$356

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

TVs, playground upgrades, Outdoor benches & table

BUDGET

\$100,000

MUSIC



SCOPE

COMPLETE

663 Instruments Delivered

TECHNOLOGY



SCOPE

COMPLETE

436 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coconut Creek High School



Address: 1400 NW 44 AVENUE, COCONUT CREEK 33066
 Location Num: 1681
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$9,913,952
 Total Facilities Budget (Sum of Projects): \$8,587,350

PRIMARY RENOVATIONS P.001753 Coconut Creek HS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Ductwork demolition continued in the Mechanical rooms in Building #1. The contractor continued working on the new fire alarm system. The two restrooms in the lobby were returned to the school. PCO-20: Time Extension From Fire Alarm Submittal Approval was approved for 108 days at the September 27, 2023 CORP session.

PROJECT SCOPE

Auditorium seating - ADA compliance Security upgrades - Add CCTV Cameras Campus-wide Fire Alarm System replacement Stem Lab Improvement Media Center & Restroom Improvements HVAC Improvements: Buildings 1 (Enclose and air-condition main corridor), 2 (Circulating Pump & AHU), 3 (1-Window A/C Unit), 4 (Exhaust Hoods), 5 (1-Window A/C Unit), 7 (Replace 5 Large Pumps), 8 (Upgrade Minor Controls), & 9 (Upgrade Minor Controls). Re-roofing: Buildings 4, 5, 6, 7 & 9 Exterior Paint: Buildings 3 & 8 Door & Hardware Replacement: Building 8 Replace Fire Alarm System (including electrical connection in Buildings 2, 4, & 9)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$345,624	\$242,503	\$103,121
Construction	\$5,524,261	\$3,331,245	\$2,193,016
FF&E and Technology	\$589,657	\$73,890	\$515,767
Direct Purchase	\$844,509	\$702,849	\$141,660
Construction Mgmt	\$858,944	\$858,944	\$0
Contingency	\$391,350		\$391,350
Consultants	\$25,000	\$12,078	\$12,922
Utilities	\$8,005		\$8,005
Project Total:	\$8,587,350	\$5,221,509	\$3,365,841

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, Auditorium sound system, Cafeteria tables, Laptop carts, Laptops, Projector screen & Auditorium projector

BUDGET

\$100,000

ATHLETICS

SCOPE

COMPLETE Weight Room

MUSIC

SCOPE

COMPLETE 323 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 526 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coconut Palm Elementary School



Address: 13601 MONARCH LAKES BOULEVARD, MIRAMAR 33027
 Location Num: 3741
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$3,243,215
 Total Facilities Budget (Sum of Projects): \$2,700,300

PRIMARY RENOVATIONS P.002088 Coconut Palm ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- CCD 2 was issued for the PCO 15, for the descope of the 2 additional Fire alarm panels previously requested by inspector and the addition of enunciators. No shop drawings have been presented to the Building Department. PMOR has been in communication with the GC over the schedule for the additional work. - PMOR has been in communication/meetings with office of capital, team leader and FA/Electrical subcontractor due to non-payment from the General Contractor since March 2023. Subcontractor refuses to complete the work for the pending change order until payment is received. - PMOR has been in communication with the General Contractor for them to resubmit their pay application that is from April-September 2023. GC originally submitted invoice #9, and it was rejected due to documents requested from the Office of Capitals. GC was advised to resubmit. - PMOR met with GC/AE/CC regarding the issue with the backdraft dampers that were replaced and didn't need to be replace, which caused the final roof inspection to fail. GC has been stating that they will review this issue with their mechanical subcontractor. It has not been resolved, therefore, equipment tie down has not happened. PMOR/CC has been following up with the GC. - PCO 10 (GC Contract Agreement Time Extension) - was presented to CORP, but needs to be incorporated to the PCO 15 as it is related to the SOW. - PCO 14 (HVAC Curbs Reinforcing) was pending additional documents from GC for review. Roof committee, estimator and PMOR met to review the information. It was presented to CORP and approved with comments. - PMOR has been tracking the liquidated damages on the tracking table.

PROJECT SCOPE

Electrical Improvements: Building 1 Fascia Repair: Buildings 1, Testing and Balancing: Buildings 1 Reroofing: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$141,000	\$111,755	\$29,245
Construction	\$1,998,775	\$1,921,234	\$77,541
Direct Purchase	\$218,387		\$218,387
Construction Mgmt	\$283,850	\$283,850	\$0
Contingency	\$56,138		\$56,138
Consultants	\$2,150	\$1,794	\$356
Project Total:	\$2,700,300	\$2,318,633	\$381,667

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

PIP rubber surfacing, Basketball shade structure, Aiphone submaster station, Recordex, (2) AC adapters & Laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 372 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 300 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Colbert Museum Magnet



Address: 2702 FUNSTON ST., HOLLYWOOD 33020
 Location Num: 0231
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$1,921,902
 Total Facilities Budget (Sum of Projects): \$1,506,210

PRIMARY RENOVATIONS P.001937 Colbert Museum Magnet - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

-Reroofing: Building 8 -HVAC Improvements: Building 12

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$60,714	\$60,714	\$0
Construction	\$1,096,901	\$1,096,901	\$0
Direct Purchase	\$192,958	\$192,958	\$0
Construction Mgmt	\$155,637	\$155,637	\$0
Project Total:	\$1,506,210	\$1,506,210	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, laptop carts, Recordex, Camera, Microphone, Media center chairs, Shade structure, Digital Marquee, Printers, Projectors, Two-way radio, Radio Batteries

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

249 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

321 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Collins Elementary School



Address: 1050 NW 2 STREET, DANIA 33004
 Location Num: 0331
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,799,151
 Total Facilities Budget (Sum of Projects): \$2,762,201

PRIMARY RENOVATIONS P.001659 Collins ES - SMART Program Renovations and Restroom Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire alarm campus wide approaching completion, with the exception to building #4. This building will be added to the new fire alarm panel once to the building is ready to receive installation. The remaining campus will be switched over to the new fire alarm system including the new outside air unit in the kitchen this week.

PROJECT SCOPE

Roofing: Buildings 3, 10, & 85 Kitchen Hood and Air Condition Installation: Building 3 Group Restroom Renovations: Building 4 Door Hardware Replacement: campus wide Emergency Lighting Replacement Media Center Renovations: Building 1 Fire Alarm Replacement: Campus wide Miscellaneous Electrical improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$249,366	\$211,838	\$37,528
Construction	\$2,052,013	\$1,558,648	\$493,365
FF&E and Technology	\$20,384	\$18,972	\$1,412
Direct Purchase	\$102,067	\$101,638	\$429
Construction Mgmt	\$188,332	\$188,332	\$0
Contingency	\$140,174		\$140,174
Consultants	\$9,865	\$7,875	\$1,990
Project Total:	\$2,762,201	\$2,087,303	\$674,898

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

TECHNOLOGY

SCOPE

✓ COMPLETE 151 Items Delivered

DELIVERED

Document cameras, Printers, Outdoor bulletin boards, Two-way radios, Projector screen, Murals, Laptops, Recordex & Digital marquee, Two-way Radios

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cooper City Elementary School



Address: 5080 SW 92 AVENUE, COOPER CITY 33328
 Location Num: 1211
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,655,933
 Total Facilities Budget (Sum of Projects): \$1,177,238

PRIMARY RENOVATIONS P.002150 Cooper City ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

A fire alarm deficiency list has been compiled by the Building Department and the contractor and PMOR are working to address.

PROJECT SCOPE

Building Envelope Improvements inclusive of exterior door hardware replacement and reroofing of Building 85. HVAC improvements inclusive of chiller pump exhaust fan replacements and campus-wide Test & Balance. Campus-wide Fire Alarm Replacement. Media Center and ADA restroom renovations.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$99,000	\$71,383	\$27,617
Construction	\$888,661	\$817,162	\$71,499
FF&E and Technology	\$53,886	\$51,709	\$2,177
Construction Mgmt	\$124,000	\$124,000	\$0
Contingency	\$4,291		\$4,291
Consultants	\$7,400	\$5,062	\$2,338
Project Total:	\$1,177,238	\$1,069,316	\$107,922

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf Cart, Floor replacement, Reception area furniture, Principal's office furniture, Chairs, Laptops, EarthWalk Cart, Cart cable management, Motorola digital portable radios, Playground windscreen, signage TV, Desktops, Signage, Exterior water fountain outside FISH 162, Picnic Tables & Umbrellas

BUDGET

\$100,000

IN PROGRESS

Exterior water fountain outside FISH 162 - Two-Way Radios, Picnic tables, Signage

MUSIC

SCOPE

COMPLETE

319 Instruments Delivered

TECHNOLOGY

COMPLETE

198 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cooper City High School



Address: 9401 STIRLING ROAD, COOPER CITY 33328
 Location Num: 1931
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,055,868
 Total Facilities Budget (Sum of Projects): \$11,960,000

PRIMARY RENOVATIONS P.002133 Cooper City HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

The Contractor's GMP was approved at the May 9th, 2023 Board Meeting. The Building Department has issued the Permit and the NTP will be issued as soon as possible. ** TL Comment- All needed approvals have been received, and the permit has been issued, Procurement will be issuing NTP**

PROJECT SCOPE

Re-roofing: Buildings 13, 21 & 22. Replace or Repair Doors: Buildings 3, 4, 5, 7, 8, 9,10, & 13. Replace or Repair Windows: Buildings 4, & 10. Restroom Renovations: Buildings 3, 5, 6, & 8. Electrical Improvements- Transformers, Switchgear, Sub Panels, Lighting replacement Fire Sprinklers: Buildings 4, 6, 9, & 16 with civil work site tie-in. HVAC Improvements: Buildings 6 & 16 Auditorium Accessibility STEM Lab Improvements- Robotics and Cyber Security Labs Renovation

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$640,000	\$452,753	\$187,247
Construction	\$9,321,086		\$9,321,086
Construction Mgmt	\$1,461,745	\$1,458,369	\$3,376
Contingency	\$504,169		\$504,169
Consultants	\$15,000	\$9,660	\$5,340
Utilities	\$18,000		\$18,000
Project Total:	\$11,960,000	\$1,920,782	\$10,039,218

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, EarthWalk Cart, ThinkPads, Media Center Furniture

BUDGET

\$100,000

IN PROGRESS

TV Cart - Audio Visual Accessories

ATHLETICS

✓ **SCOPE**
COMPLETE **Weight Room**

MUSIC
✓ **SCOPE**
COMPLETE **166 Instruments Delivered**

TECHNOLOGY
✓ **SCOPE**
COMPLETE **150 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coral Cove Elementary School



Address: 5100 SW 148 AVENUE, MIRAMAR 33027
 Location Num: 2011
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$694,303
 Total Facilities Budget (Sum of Projects): \$34,296

PRIMARY RENOVATIONS P.002122 Coral Cove ES - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

(46) LCD projectors ceiling mounted

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

311 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

536 Items Delivered

CLOSED

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coral Glades High School



Address: 2700 SPORTSPLEX DRIVE, CORAL SPRINGS 33065
 Location Num: 3861
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$32,085,434
 Total Facilities Budget (Sum of Projects): \$6,752,775

PRIMARY RENOVATIONS P.002080 Coral Glades HS - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

All punch list items completed and 110b documents completed.

PROJECT SCOPE

Re-Roofing: Building 1, 2, & 3 Test and Balancing: Building 1 MEP support for Re-roofing: Buildings 1 & 3. Remove and Reinstall the Existing Lightning Protection System: Buildings 1, 2, & 3 Test and Balancing: Building 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$215,000	\$168,440	\$46,560
Construction	\$4,281,388	\$4,260,338	\$21,050
Direct Purchase	\$1,243,941	\$1,243,941	\$0
Construction Mgmt	\$621,000	\$621,000	\$0
Contingency	\$371,446		\$371,446
Consultants	\$20,000	\$5,263	\$14,737
Project Total:	\$6,752,775	\$6,298,982	\$453,793

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptop carts, laptop, Cart cable management, Media Center furniture

BUDGET

\$100,000

ATHLETICS

✓ **SCOPE**
COMPLETE **Weight Room**

MUSIC

✓ **SCOPE**
COMPLETE **360 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**
COMPLETE **829 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coral Park Elementary School



Address: 8401 WESTVIEW DRIVE, CORAL SPRINGS 33067
 Location Num: 3041
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$5,312,071
 Total Facilities Budget (Sum of Projects): \$1,332,450

PRIMARY RENOVATIONS P.002045 Coral Park ES - SMART Program Renovations

CURRENT PHASE

8-Financial Closeout

RISK LEVEL

No Risk

PROJECT UPDATE

The 12 month walkthrough is complete and the AE has submitted their final invoice.

PROJECT SCOPE

Re-Roofing Building 12 New Structural Cabling for Rooftop Equipment Exterior Painting: Buildings 2, 3, 6, 9, and 85 Fire protection: Building 4 Flow and tamper switch connection to the existing fire alarm. Exterior hardware in all buildings.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$231,190	\$160,594	\$70,596
Construction	\$850,159	\$849,877	\$282
Construction Mgmt	\$169,983	\$169,983	\$0
Contingency	\$68,467		\$68,467
Consultants	\$12,651	\$12,543	\$108
Project Total:	\$1,332,450	\$1,192,997	\$139,453

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom chairs, Storefront and Electric strike, Wind screen for the playground, K-2 & 3-5 playground structures, Morning Show Equipment, Indoor Furniture, Adapters

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 261 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 185 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coral Springs High School



Address: 7201 W SAMPLE ROAD, CORAL SPRINGS 33065
 Location Num: 1151
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$15,920,893
 Total Facilities Budget (Sum of Projects): \$14,834,618

PRIMARY RENOVATIONS P.001765 Coral Springs HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1. Building 1- Parapet metals in progress. 2. Home economics room 311- still at final inspections for permission to use. 3. Building 2 cap sheet installed, parapet metals in progress. 4. Main switchgear November 2023 delivery date. 5. Cooling tower, chiller and pump replacement to occur in summer of 2024. 6. Restrooms 630A and 630B asbestos abatement being coordinated to occur during winter recess. Renovation work to start immediately after abatement.

PROJECT SCOPE

Provide additional Sprinkler heads in selected rooms of Building 1. RE-Roofing and related repairs to Buildings 1,2,4, and 10. Painting Exterior Walls on Buildings 2,4,10, and 11 Restroom renovations at 630a & 630b. Renovate STEM Labs and advanced Culinary Kitchen in Building 3. HVAC improvements and Chiller replacements Electrical improvements throughout.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,005,157	\$980,382	\$24,775
Construction	\$9,830,841	\$7,943,765	\$1,887,076
FF&E and Technology	\$179,142	\$80,753	\$98,389
Direct Purchase	\$2,164,412	\$2,067,357	\$97,055
Construction Mgmt	\$1,611,278	\$1,611,278	\$0
Consultants	\$40,500	\$34,842	\$5,658
Misc Construction	\$3,288	\$3,288	\$0
Project Total:	\$14,834,618	\$12,721,665	\$2,112,953

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ThinkPad's, earth walk carts, printers & projectors

BUDGET

\$100,000

ATHLETICS

✓ **SCOPE**

COMPLETE **Weight Room**

MUSIC

✓ **SCOPE**

COMPLETE **88 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **659 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coral Springs Middle School



Address: 10300 W WILES ROAD, CORAL SPRINGS 33076
 Location Num: 2561
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$21,853,406
 Total Facilities Budget (Sum of Projects): \$19,426,964

PRIMARY RENOVATIONS P.001979 Coral Springs MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Work continues on the six AHUs that serve the eastern portion of the school along with the other MEP trade work.

PROJECT SCOPE

Re-roofing at Building 1. Re-painting at Buildings 1,3,4,5, and 6. HVAC Improvements- Component Replacement at Buildings 1,4 and 5. Media Center Improvements & ADA Restrooms Renovations at Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$755,000	\$640,359	\$114,641
Construction	\$12,950,112	\$3,860,429	\$9,089,683
FF&E and Technology	\$58,000		\$58,000
Direct Purchase	\$3,047,786	\$1,739,367	\$1,308,419
Construction Mgmt	\$1,572,963	\$1,572,963	\$0
Contingency	\$988,694		\$988,694
Consultants	\$54,409	\$34,745	\$19,664
Project Total:	\$19,426,964	\$7,847,863	\$11,579,101

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Recordex, Student laptops, Adapters, carts, Aiphone, Golf cart, Digital marquee, Laptops, Adapters, Printers, Document Cameras

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **33 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **597 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coral Springs Pre-K - 8 (f.k.a. Coral Springs Elementary)



Address: 3601 NW 110 AVENUE, CORAL SPRINGS 33065
 Location Num: 2551
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,626,544
 Total Facilities Budget (Sum of Projects): \$6,468,320

PRIMARY RENOVATIONS P.001982 Coral Springs Pre K-8 - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- PMOR requested to the GC an updated cost including ASI #1 and #2. GC needed clarification on a RFI from the AE before submitting the costs. Awaiting documents from the GC. - ACT removal for preparation of rooms 121-124 for existing ductwork demolition. Demolition and removal of ductwork. - New ductwork installation in rooms 121-124. - GC worked on the temporary insulation in the mechanical rooms. - Exterior Paint submittal was approved. - GC continue to submit RFI's and Submittals. - Invoice #2 was approved/paid.

PROJECT SCOPE

Building Envelope Improvements- Re-roofing at Buildings 2, 4 & 5. Building Envelope Improvements- Exterior painting at Building 1,3,4,6, & 78. HVAC Improvements at Buildings 1,3,6 & 85. Media Center Improvements at Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$218,000	\$142,935	\$75,065
Construction	\$4,801,428	\$615,027	\$4,186,401
Direct Purchase	\$354,751	\$3,675	\$351,076
Construction Mgmt	\$555,000	\$555,000	\$0
Contingency	\$210,160		\$210,160
Consultants	\$10,000	\$6,206	\$3,794
Project Total:	\$6,149,339	\$1,322,843	\$4,826,496

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Coral Springs Pre-K - 8 (f.k.a. Coral Springs Elementary)



Address: 3601 NW 110 AVENUE, CORAL SPRINGS 33065
 Location Num: 2551
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,626,544
 Total Facilities Budget (Sum of Projects): \$6,468,320

PRIMARY RENOVATIONS P.001982-RC1 Coral Springs Pre K-8 - Roofing Building 2, 4, 5, 78 - SMART Program

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110B was signed by the Building Department on 4/4/23 and by the Superintendent on 5/10/23. The project can now be turned over to the Closeout Team.

PROJECT SCOPE

Roofs carve-out, Bldgs. 2, 4, 5, 78 and their associated Mechanical Rooftop units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$318,981	\$318,981	\$0
Project Total:	\$318,981	\$318,981	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Color Poster Maker, Chairs, Promethean Boards, Poster Maker, Document Cameras, die Cut Machine, ThinkPads, Laptops, Office Furniture, iPads Mini

BUDGET

\$100,000

IN PROGRESS

Office Furniture

MUSIC

✓ **SCOPE**

COMPLETE 667 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 194 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Country Hills Elementary School



Address: 10550 WESTVIEW DRIVE, CORAL SPRINGS 33076
 Location Num: 3111
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$6,508,219
 Total Facilities Budget (Sum of Projects): \$5,777,500

PRIMARY RENOVATIONS P.002063 Country Hills ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Units demoed. in building #5. Rooms 504 - 505.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Fire Sprinklers HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$407,000	\$307,854	\$99,146
Construction	\$3,822,559	\$3,286,947	\$535,612
Direct Purchase	\$694,815	\$631,078	\$63,737
Construction Mgmt	\$645,000	\$645,000	\$0
Contingency	\$189,040		\$189,040
Consultants	\$10,086	\$9,727	\$359
Utilities	\$9,000		\$9,000
Project Total:	\$5,777,500	\$4,880,606	\$896,894

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Motorola Two-way radios, Radio batteries, Tables, Aiphone, Window Wraps, Cafeteria Sound System Marquee, Projector

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 208 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 385 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Country Isles Elementary School



Address: 2300 COUNTRY ISLES ROAD, WESTON 33326
 Location Num: 2981
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,759,659
 Total Facilities Budget (Sum of Projects): \$1,239,660

PRIMARY RENOVATIONS P.002002 Country Isles ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

September - ASI No. 7 submitted 09.28.2023 to reflect additional devices requested by the Fire Department during standup review requested by PMOR. - GC will follow with updated FA shop drawings and CO reflecting additional devices holding up Final inspections for substantial completion. - TIA Review of PCO-3 with determinations for 517 days approved in CORP.

PROJECT SCOPE

Fire Alarm Improvement: Buildings 1 through 10, 11, 12, 80, 99 Mechanical Improvements: Campus-wide Test and Balance. Media Center Improvements (including flooring, paint, and bookshelves) Two restroom renovations (plumbing, partition walls, fixture. wall and floor tiles upgrade).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$77,299	\$46,300	\$30,999
Construction	\$927,257	\$735,645	\$191,612
Direct Purchase	\$89,960	\$84,821	\$5,139
Construction Mgmt	\$83,983	\$83,983	\$0
Contingency	\$50,161		\$50,161
Consultants	\$11,000	\$4,842	\$6,158
Project Total:	\$1,239,660	\$955,591	\$284,069

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Sand replacement with PIP surfacing in K-2 & 3-5 play areas

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **386 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **462 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cresthaven Elementary School



Address: 801 NE 25 STREET, POMPANO BEACH 33064
 Location Num: 0901
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,862,121
 Total Facilities Budget (Sum of Projects): \$8,783,680

PRIMARY RENOVATIONS P.001676 Cresthaven ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Schedule of values approved. A preliminary walkthrough held on campus to discuss the phasing of demolition in selected areas for coordination. Contractor to mobilize with project trailer delivery week of 10/2/23.

PROJECT SCOPE

Re-roofing at Buildings 1,2,3,4,5, and 6. Exterior painting at Buildings 1,3,4, and 5. Alum. Covered Walkway Repairs at Buildings 1,5, & 78. ADA Restrooms Improvements at Buildings 1. HVAC Improvements- Components replace at Buildings 1,3,4,5,6 & 78 including (7) AHUs, (25) FCUs, and (3) DX splits.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$368,300	\$264,471	\$103,829
Construction	\$6,718,068	\$5,017	\$6,713,051
Direct Purchase	\$544,026		\$544,026
Construction Mgmt	\$851,875	\$799,241	\$52,634
Contingency	\$266,411		\$266,411
Consultants	\$35,000		\$35,000
Project Total:	\$8,783,680	\$1,068,729	\$7,714,951

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Indoor Furniture, Shade Structure

BUDGET

\$100,000

IN PROGRESS

Shade Structure

MUSIC

✓ **SCOPE**

COMPLETE 536 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 538 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Croissant Park Elementary School



Address: 1800 SW 4 AVENUE, FORT LAUDERDALE 33315
 Location Num: 0221
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,665,884
 Total Facilities Budget (Sum of Projects): \$6,203,910

PRIMARY RENOVATIONS P.002086 Croissant Park ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Fire alarm work continues with follow up inspections.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Fire Alarm Fire Sprinklers HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$337,000	\$277,460	\$59,540
Construction	\$4,632,725	\$4,531,694	\$101,031
Direct Purchase	\$328,371	\$249,717	\$78,654
Construction Mgmt	\$806,508	\$806,508	\$0
Contingency	\$88,306		\$88,306
Consultants	\$11,000	\$6,053	\$4,947
Project Total:	\$6,203,910	\$5,871,432	\$332,478

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Facilities equipment, Blower, Pressure cleaner, Surface cleaner, Vacuums, Digital marquee, Buffer, Furniture, Blinds, Facilities Equipment, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Indoor furniture, Facilities Equipment

MUSIC

SCOPE

COMPLETE 324 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 605 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cross Creek School



Address: 1010 NW 31ST AVENUE, POMPANO BEACH 33069
 Location Num: 3222
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$2,161,009
 Total Facilities Budget (Sum of Projects): \$1,921,500

PRIMARY RENOVATIONS P.002081 Cross Creek School - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Fire alarm ongoing through July. Frontier now onsite continuing to pull cables Installation of back boxes and fixtures continues..

PROJECT SCOPE

Exterior Painting (including soffits): Buildings 1, 2, 4, 5, 6, & 7 HVAC Improvements: Buildings 1 (Chiller, Pump, Piping, & HVAC Components) Concrete Pads for Chillers

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$170,000	\$118,391	\$51,609
Construction	\$1,435,000	\$1,370,375	\$64,625
Construction Mgmt	\$225,000	\$225,000	\$0
Contingency	\$82,834		\$82,834
Consultants	\$8,666	\$9,232	(\$566)
Project Total:	\$1,921,500	\$1,722,998	\$198,502

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Media Center Carpet Replacement, Task Stool, ID Machine, Indoor Furniture, Carpet Replacement, Technology Items

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture, Technology Items, Carpet Replacement

MUSIC

SCOPE

COMPLETE 286 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 36 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Crystal Lake Middle School



Address: 3551 NE 3 AVENUE, POMPANO BEACH 33064
 Location Num: 1871
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,128,321
 Total Facilities Budget (Sum of Projects): \$2,603,321

PRIMARY RENOVATIONS P.000816 Crystal Lake MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

General Contractor (GC) continues to install fire alarm rough throughout building 1 and building 2.

PROJECT SCOPE

Exterior Stucco Replacement - Bldg. 1 & 2. Exterior Painting - Bldg. 1 & 2. Exterior Covered Walkway Repair - new gutter system and downspout (existing ones to be capped). Full Fire Alarm Replacement Media Center Renovation - Bldg. 1 - new carpet, paint, sink/cabinet replacement, eyewash station removal, video equipment relocated. Music Lab Renovation - Bldg. 1 - Sound wall removal, new carpet/tile, ceiling tiles, sink cabinet removal, new door/hardware Art Lab Renovation - Bldg. 1 - Paint, existing FF&E to be removed, tiling under mill work, sliding board, shelving, refinish sink cabinet and cabinets. ADA Improvements - Bldg. 1 Exhaust Fan Replacement (8) Wall Mounted AC Unit Replacements (Rooms 851, 854, 859)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$195,000	\$148,153	\$46,847
Construction	\$1,769,153	\$1,502,625	\$266,528
FF&E and Technology	\$60,725	\$725	\$60,000
Direct Purchase	\$149,293	\$149,293	\$0
Construction Mgmt	\$289,140	\$289,140	\$0
Contingency	\$129,010		\$129,010
Consultants	\$11,000	\$5,031	\$5,969
Project Total:	\$2,603,321	\$2,094,967	\$508,354

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria Tables, Broadcasting equipment, Front office furniture, Digital marquee, Indoor Furniture

BUDGET

\$100,000

TECHNOLOGY

COMPLETE

SCOPE

366 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cypress Bay High School



Address: 18600 VISTA PARK BOULEVARD, WESTON 33332
 Location Num: 3623
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$36,013,853
 Total Facilities Budget (Sum of Projects): \$33,241,358

PRIMARY RENOVATIONS P.001774 Cypress Bay HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

The Door & Hardware manufacturer had additional questions that will need to be answered. The PM-OR will need to schedule a final meeting with the Physical Plant Operations division and the Building Department for final approval.

PROJECT SCOPE

New Classroom Addition, Phase 2.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,822,740	\$1,725,737	\$97,003
Construction	\$23,299,710	\$22,499,806	\$799,904
FF&E and Technology	\$2,250,142	\$2,241,791	\$8,351
Direct Purchase	\$3,366,121	\$3,150,014	\$216,107
Construction Mgmt	\$1,338,912	\$1,338,912	\$0
Consultants	\$107,350	\$106,654	\$696
Misc Construction	\$357,181	\$350,915	\$6,266
Utilities	\$72,202	\$72,202	\$0
Project Total:	\$32,614,358	\$31,486,031	\$1,128,327

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cypress Bay High School



Address: 18600 VISTA PARK BOULEVARD, WESTON 33332
 Location Num: 3623
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$36,013,853
 Total Facilities Budget (Sum of Projects): \$33,241,358

PRIMARY RENOVATIONS P.002909 Cypress Bay HS - SMART Portable Demolitions

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PPO managed project.

PROJECT SCOPE

Demolish & Remove 62 Portables & walkways, and restore site to grass.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$593,087	\$593,087	\$0
Construction Mgmt	\$10,250	\$10,250	\$0
Consultants	\$23,663	\$23,663	\$0
Project Total:	\$627,000	\$627,000	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, (112) printers, Projector in auditorium, (4) Recordex & Office furniture

BUDGET

\$100,000

ATHLETICS

SCOPE

COMPLETE

Track, Weight Room

MUSIC

SCOPE

COMPLETE

464 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

1,369 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cypress Elementary School



Address: 851 SW 3 AVENUE, POMPANO BEACH 33060
 Location Num: 1781
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,311,689
 Total Facilities Budget (Sum of Projects): \$3,752,064

PRIMARY RENOVATIONS P.001412 Cypress ES - SMART Building Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, Media Center improvements, Replace existing classroom unit ventilators (approximately 42) with new unit ventilators, duct and diffusers, etc., Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$277,301	\$277,301	\$0
Construction	\$3,211,655	\$3,207,403	\$4,252
FF&E and Technology	\$11,688	\$11,688	\$0
Construction Mgmt	\$251,420	\$251,420	\$0
Project Total:	\$3,752,064	\$3,747,812	\$4,252

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Picnic tables, Furniture for student service area, Teacher workroom renovation, Playground PIP, Digital Marquee

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

391 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

693 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cypress Run Education Center



Address: 2800 NW 30TH AVENUE, POMPANO BEACH 33069
 Location Num: 2123
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$229,814
 Total Facilities Budget (Sum of Projects): \$58,814

PRIMARY RENOVATIONS P.002120 Cypress Run Educational Center - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$44,814	\$44,814	\$0
Construction Mgmt	\$14,000	\$14,000	\$0
Project Total:	\$58,814	\$58,814	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Staff and Student laptops, TV production, USB drives

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dania Elementary School



Address: 300 SE 2 AVENUE, DANIA 33004
 Location Num: 0101
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,861,000
 Total Facilities Budget (Sum of Projects): \$2,502,000

PRIMARY RENOVATIONS P.002061 Dania ES - SMART Program Renovations

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

General Contractor has submitted a proposal (800B) to perform this work. They included a bid alternate in this proposal for the demolition of building 2. A commitment has been started in E-Builder to go in front of the board in November.

PROJECT SCOPE

Phase 1: Art Room and Media Center Renovation: Building 1 Demolition: Buildings 8. Electrical Improvements: - Emergency Lighting: Buildings 1, 3, 4, 5, 7, & 9 - Exit Signage: Buildings 1, 3, 4, & 5 - Light Poles: Building 1 - Receptacles: Buildings 1, 3, 4, 6, 9, & 11 - Install New MDP-1 and TC: Building 1 - Install New DPLP7 and 7L1: Building 7 - Exterior Lighting: Buildings 1, 3, 4, 7, 9, 10, & 11 Brick Exterior Replacement: Building 1 Painting: Building 1, 3, 4, 5, 7, & 11 Replace Exterior Door Hardware in Buildings 1, 3, 5, 6, 7, & 11 Re-roofing: Buildings 10 (1,109 Sq. Ft), & 11 (207 Sq. Ft).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$250,000	\$183,900	\$66,100
Construction	\$1,754,439	\$520	\$1,753,919
FF&E and Technology	\$10,200		\$10,200
Construction Mgmt	\$308,000	\$308,000	\$0
Contingency	\$161,361		\$161,361
Consultants	\$12,000	\$11,100	\$900
Utilities	\$6,000		\$6,000
Project Total:	\$2,502,000	\$503,520	\$1,998,480

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts, Murals, Picnic Tables, Benches, Folding Tables, Carpet Replacement, Projectors, Shade Structure, Office Chairs, Computer Accessories

BUDGET

\$100,000

IN PROGRESS

Stereo Speakers, Stereo Headphones

MUSIC

SCOPE

COMPLETE 431 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 365 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dave Thomas Education Center - East



Address: 180 SW 2ND STREET, POMPANO BEACH 33060
 Location Num: 3651
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$2,876,494
 Total Facilities Budget (Sum of Projects): \$2,619,494

PRIMARY RENOVATIONS P.001972 Dave Thomas Educational Center, East - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Project is in Claims.

PROJECT SCOPE

Building Envelope Building 01 roof replacement and exterior painting HVAC improvements Building 01 replace 12 RTU and dedicated outside air units with corresponding ductwork

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$95,765	\$63,829	\$31,936
Construction	\$2,030,251	\$1,106,834	\$923,417
Direct Purchase	\$217,100	\$217,100	\$0
Construction Mgmt	\$254,278	\$254,278	\$0
Consultants	\$22,100		\$22,100
Project Total:	\$2,619,494	\$1,642,041	\$977,453

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Lenovo laptops, Digital marquee, Front office furniture

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dave Thomas Education Center - West



Address: 4690 COCONUT CREEK PKWY, COCONUT CREEK 33066
 Location Num: 2031
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$212,000
 Total Facilities Budget (Sum of Projects):

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE **BUDGET**
 COMPLETE \$100,000

DELIVERED
 Reconstructing of Room 202, Technology items, Outdoor furniture, Recordex & Wall wraps

MUSIC

✓ **SCOPE**
 COMPLETE **26 Instruments Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Davie Elementary School



Address: 7025 SW 39 STREET, DAVIE 33314
 Location Num: 2801
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,536,687
 Total Facilities Budget (Sum of Projects): \$5,096,700

PRIMARY RENOVATIONS P.001899 Davie ES- SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

As of 8/23/2022, all invoices have been paid, and this project can now be in the last phase of closeout

PROJECT SCOPE

Restroom Renovations: Building 1 (Rooms 145 & 146). Re-Roofing: Buildings 1, 2, 3, and 85. HVAC Equipment Replacement: Buildings 1 & 2. Fire Sprinklers: Building 1. Emergency lights and Exit signs: Buildings 1, 2, 5, and 85. Media Center Renovation: Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$275,000	\$223,740	\$51,260
Construction	\$3,437,803	\$3,416,837	\$20,966
FF&E and Technology	\$32,092	\$23,488	\$8,604
Direct Purchase	\$541,013	\$541,013	\$0
Construction Mgmt	\$568,855	\$568,855	\$0
Contingency	\$229,937		\$229,937
Consultants	\$6,000	\$3,818	\$2,182
Utilities	\$6,000		\$6,000
Project Total:	\$5,096,700	\$4,777,751	\$318,949

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, Desktops, Earthwalk carts, Printers, Reading tables, Cafeteria System upgrades, Stage curtains, Teacher lounge upgrade, Classroom rugs, Recorex ,Conference table, Cabinets, Presentation board, Chairs, iPads, HDMI, Promethean Board

BUDGET

\$100,000

MUSIC

COMPLETE

SCOPE

638 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

308 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Elementary School



Address: 650 NE 1 STREET, DEERFIELD BEACH 33441
 Location Num: 0011
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,416,045
 Total Facilities Budget (Sum of Projects): \$5,611,445

PRIMARY RENOVATIONS P.001820 Deerfield Beach ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

AE has started the descoping process and plans on being finished by November 1, 2023 Descoping change order was approved and the ATP has been issued to the AE.

PROJECT SCOPE

1) Campus Wide Fire Alarm system replacement. 2) Building 9: - Exterior Doors and Windows 3) HVAC Improvements: - Building 13: Replacement of two (2) AHUs - Building 8: A new split A/C unit - Tie-downs of various pieces of existing roof equipment. 4) Media Center renovations including flooring, ceiling, lighting, windows and door replacement, and FF&E. 5) Building 1 (Historic) renovations include lead paint removal and exterior painting, new fire sprinklers, four (4) group restrooms, structural repairs, flooring repairs, exterior walkways, installation of new classroom ductwork, new electrical system and equipment, new ceilings and light fixtures, new stair tower, replacement of all gates, handrails, and guardrails, and new FF&E.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$539,096	\$391,287	\$147,809
Construction	\$3,871,691	\$1,965,003	\$1,906,688
FF&E and Technology	\$145,321	\$145,767	(\$446)
Construction Mgmt	\$617,258	\$617,258	\$0
Contingency	\$428,935		\$428,935
Consultants	\$9,144	\$3,578	\$5,566
Project Total:	\$5,611,445	\$3,122,893	\$2,488,552

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Fence around the butterfly garden, Tables, Stools, Bookcases, Indoor Furniture, Outdoor Classroom Shade, Classroom rugs, Chairs, Computer accessories

BUDGET

\$100,000

MUSIC

✓ COMPLETE **SCOPE**

238 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**

566 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach High School



Address: 910 SW 15 STREET, DEERFIELD BEACH 33441
 Location Num: 1711
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$12,535,400
 Total Facilities Budget (Sum of Projects): \$14,414,380

PRIMARY RENOVATIONS P.001694 Deerfield Beach HS - SMART GOB Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

This period the Project made mechanical and electrical construction advancements in Building No. 01, 02, and 03. Inspections were successful for new HVAC AHUs in the Gymnasium and Mechanical Room serving Building No. 01.

PROJECT SCOPE

The replacement of existing air handling units and other equipment in Buildings # 1, #2, #5, #6, #8, #9 and #12 including incidental general construction, electrical, plumbing and fire protection work necessary to accommodate the proposed new equipment. The installation of new, replacement, electrical Panel boards and transformers as well as relocation of existing electrical equipment necessary to accommodate proposed HVAC work. Re-roofing of Building #12.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$510,000	\$485,424	\$24,576
Construction	\$4,515,215	\$2,907,757	\$1,607,458
Direct Purchase	\$963,113	\$828,298	\$134,815
Construction Mgmt	\$809,500	\$760,847	\$48,653
Contingency	\$491,572		\$491,572
Consultants	\$30,000	\$5,000	\$25,000
Utilities	\$40,000	\$39,288	\$712
Project Total:	\$7,359,400	\$5,026,614	\$2,332,786

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach High School



Address: 910 SW 15 STREET, DEERFIELD BEACH 33441
 Location Num: 1711
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$12,535,400
 Total Facilities Budget (Sum of Projects): \$14,414,380

PRIMARY RENOVATIONS P.002134 Deerfield Beach HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

This period the Contractor performed work in Building No. 01 and 02. Ongoing work continues on renovating bathrooms, the media center, and culinary room.

PROJECT SCOPE

Exterior Painting: Buildings 1, 2, 3, 5, 6, 8, 9, 10, 11, 12, 13, and 17. Exterior Lighting Replacement: Buildings 1, 2, 11, and 13. Media and Stem Lab Renovations (Culinary Room): Building 1. ADA Restroom Renovation: Buildings 1,2 and 9. Door and Window Repairs: Buildings 1 and 2. Security Camera Installation: Building 99.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$325,000	\$185,914	\$139,086
Construction	\$5,719,792	\$131,094	\$5,588,698
FF&E and Technology	\$170,890	\$17,247	\$153,643
Construction Mgmt	\$640,592	\$640,592	\$0
Contingency	\$178,706		\$178,706
Consultants	\$20,000	\$100	\$19,900
Project Total:	\$7,054,980	\$974,947	\$6,080,033

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Gator, Iphone at the SPE, Gym Scoreboards, Digital Marquee, Washer, Dryer, Students' Chairs, Front Office Furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

TECHNOLOGY

✓ COMPLETE

SCOPE

1,084 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002142 Deerfield Beach MS - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

9-28-23 received CMAR's draft GMP.

PROJECT SCOPE

Replace fire alarm system, all buildings. New Fire Sprinklers Bldg 1 Min HVAC (condenser, heater and duct work) Media Center

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$402,500	\$191,355	\$211,145
Construction	\$300,623	\$245,825	\$54,798
FF&E and Technology	\$132,659	\$6,257	\$126,402
Construction Mgmt	\$575,219	\$528,419	\$46,800
Consultants	\$9,999		\$9,999
Project Total:	\$1,421,000	\$971,856	\$449,144

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002142-FSP Deerfield Beach MS - SMART Fire Sprinklers

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The permit was issued on 9/20/2023. GC/AE was working on construction document.

PROJECT SCOPE

Install a new Sprinkler System in Building #1

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$685,000	\$50,320	\$634,680
Project Total:	\$685,000	\$50,320	\$634,680

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002778 Deerfield Beach MS - Roofing Building 1, 3, 4, 9 - SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Temp roofs for Bldgs 1, 3, 4, & 9 have been installed. LWIC, base sheet, and interply have been installed on Bldgs 1, 3, and 4. Electrical completed and curbs installed. Bldg 1 expansion joint has been installed. Edge metal on Bldg 4 completed. . The rooftop HVAC equipment for Bldg 3 has been installed and connected to existing ductwork and is operational.

PROJECT SCOPE

Roofing carve-out - Bldgs. 1, 3, 4 & 9 and their associated rooftop mechanical equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,461,421		\$3,461,421
Direct Purchase	\$556,059	\$457,769	\$98,290
Construction Mgmt	\$320,040	\$320,040	\$0
Contingency	\$199,880		\$199,880
Consultants	\$6,000		\$6,000
Project Total:	\$4,543,400	\$777,809	\$3,765,591

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002778-HVC Deerfield Beach MS - SMART Bldg 3 (Media Center) HVAC ductwork replacement

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

-9/6/23: Received proposal for replacement of ductwork from CSMP mechanical contractor. -9/8/23: ACM abatement was completed by District abatement contractor. -9/14/23: NTP package submitted and the NTP was subsequently issued on 10/3/23.

PROJECT SCOPE

Replacement of the HVAC ductwork in Bldg 3 Media Center.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$204,000		\$204,000
Project Total:	\$204,000		\$204,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002849 Deerfield Beach MS - Roofing Bldg 8, 85 & Covered Walkway - SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The roofing for Bldgs 8 and 85 have been completed and finalized. The covered walkways have also been completed, but are pending the final inspection, which should be completed in October.

PROJECT SCOPE

-Roofing carve-out - Bldgs. 8, 85 & walkways and their associated roof top mechanical equipment -NTP issued 5/25/22.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,155,000	\$883,567	\$271,433
Construction Mgmt	\$95,000	\$95,000	\$0
Contingency	\$160,000		\$160,000
Consultants	\$25,000		\$25,000
Project Total:	\$1,435,000	\$978,567	\$456,433

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002861 Deerfield Beach MS - Roofing Building 2, 5, 6, 7 -SMART Program

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110B was approved by the Building Dept on 5/30/23 and signed by the Superintendent on 6/23/23. The 209 was signed by the Building Dept. on 7/5/23. This project can now be transferred to the Closeout Team.

PROJECT SCOPE

Roofing carve-out - Bldgs. 2, 5, 6 & 7 and their associated roof top mechanical equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,766,625	\$1,616,622	\$150,003
Direct Purchase	\$772,530	\$772,530	\$0
Construction Mgmt	\$372,000	\$372,000	\$0
Contingency	\$173,446		\$173,446
Consultants	\$8,000		\$8,000
Project Total:	\$3,092,601	\$2,761,152	\$331,449

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Broadcasting equipment, Student desks, Armless chairs, Tabletop, Teachers' Document Camera desk, Collision tables for STEM LAB Room, Furniture, MakerBot 3D Printers, Window wraps, Presser kits, Washer & dryer, Document Camera

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE 53 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 357 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Park Elementary School



Address: 650 SW 3 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0391
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,582,474
 Total Facilities Budget (Sum of Projects): \$6,224,840

PRIMARY RENOVATIONS P.002036 Deerfield Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

FA (fire alarm) shop drawings approved; Conduit installation 90% complete. Contractor to finish conduit installation and begin wiring and device installation the week of October 9th.

PROJECT SCOPE

Re-roofing Buildings 1, 2, 3, 4, 5, 6, 7, and 8. HVAC Buildings 1, 2, 3, 4, 5, 6, 7, and 8. Fire Alarm improvements: campus wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$441,352	\$346,241	\$95,111
Construction	\$4,250,723	\$2,482,397	\$1,768,326
Direct Purchase	\$496,825	\$496,825	\$0
Construction Mgmt	\$684,732	\$684,732	\$0
Contingency	\$329,208		\$329,208
Consultants	\$11,000	\$7,974	\$3,026
Utilities	\$11,000		\$11,000
Project Total:	\$6,224,840	\$4,018,169	\$2,206,671

FLAG: SCHEDULE, Reason:Errors and Omissions/Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Morning Show Equipment, Promethean Boards, Chairs, (1) Chairs
 Lenovo 300e-2nd Gen; (11) Lenovo HDMI to HDMI Cable

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 326 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 460 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$13,179,232

PRIMARY RENOVATIONS P.001726 Dillard 6-12 School - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

PMOR and the GC did a site walk at the school to review the PCO-8 related work on 5/18/23. The remaining fire line relocation work is covered by PCO-08 (CCD-01 executed 6/13/23). --SD Submittal was rejected by Building Department. --GC Resubmitted and awaiting approval No physical work took place on this project in September, 2023. Letter - Notice to Cure sent to GC and Bonding Company.

PROJECT SCOPE

-NTP: 5/6/19, SC: 11/25/20 -Site improvement: -New Site Lighting Poles -Aluminum Walkways -New Building for Single Point of Entry -Fire Protection install in Building 3 -Re-Roofing: -Building 4 - 10 -Emergency Signage for Buildings 5, 6, & 7 -HVAC improvements: -Building 3 Electrical HVAC Repairs -Boiler Repairs in Building 7 -Building 8 & 9 Electrical repairs for HVAC

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$708,350	\$679,106	\$29,244
Construction	\$6,432,949	\$3,205,575	\$3,227,374
FF&E and Technology	\$11,115	\$5,713	\$5,402
Direct Purchase	\$407,905		\$407,905
Construction Mgmt	\$720,441	\$720,441	\$0
Contingency	\$167,272		\$167,272
Consultants	\$25,000	\$3,884	\$21,116
Utilities	\$8,200		\$8,200
Project Total:	\$8,481,232	\$4,614,719	\$3,866,513

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$13,179,232

PRIMARY RENOVATIONS P.001726-RC1 Dillard 6-12 School - SMART Roof Carve Out

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

-9/13/23: The Pre-Con Meeting was conducted. -DOP materials were ordered. -Material staging area set up.

PROJECT SCOPE

Reroofing of Bldgs 4, 7, 8, 9, 10, & Walkways. This is a roof carveout project. The roofing work was descoped from the main GOB project because it was taking the GOB GC too long to obtain a roofing permit after multiple roofing binder submittals.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,323,177		\$2,323,177
Direct Purchase	\$1,055,823		\$1,055,823
Contingency	\$169,000		\$169,000
Project Total:	\$3,548,000		\$3,548,000

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002811 Dillard 6-12 School - Roofing Bldg 5 & 6 - SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

-9/28/23: The 110B was signed by the Building Department.

PROJECT SCOPE

Emergency reroofing of Bldgs 5 & 6.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,132,155	\$1,132,155	\$0
Contingency	\$17,845		\$17,845
Project Total:	\$1,150,000	\$1,132,155	\$17,845

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

ATHLETICS

COMPLETE

SCOPE

Weight Room

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$13,179,232

DELIVERED

Poster maker, 3D printer, student laptops, chairs, furniture, golf carts & digital marquee

MUSIC

✓ **SCOPE**
COMPLETE **185 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**
COMPLETE **404 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard Elementary School



Address: 2330 NW 12 COURT, FORT LAUDERDALE 33311
 Location Num: 0271
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,316,221
 Total Facilities Budget (Sum of Projects): \$4,093,371

PRIMARY RENOVATIONS P.001915 Dillard ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

Roofing work is 100% complete. A set of (4) Fan Coil Units replacements are ongoing. Replacement of AHU 6 began and is ongoing.

PROJECT SCOPE

Re-roofing: Buildings 1, 3, 4, 5, & 9 Window replacements (2) HVAC Improvements - Replacements of all classroom FCUs and all AHUs

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$175,000	\$132,208	\$42,792
Construction	\$2,754,174	\$1,351,874	\$1,402,300
Direct Purchase	\$576,132	\$555,794	\$20,338
Construction Mgmt	\$399,500	\$399,500	\$0
Contingency	\$183,565		\$183,565
Consultants	\$5,000	\$3,666	\$1,334
Project Total:	\$4,093,371	\$2,443,042	\$1,650,329

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor mats, Classroom rugs, Flat screen TVs, Window wraps, Custodial equipment, Two-way radios, Golf cart accessories, Stage curtains, Media center furniture, TV, Window wraps, Golf Cart, Blinds, Classroom Carpets. Pressure Washer, Handheld Blower

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 277 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 32 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Discovery Elementary School



Address: 8800 NW 54 COURT, SUNRISE 33351
 Location Num: 3962
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$507,683
 Total Facilities Budget (Sum of Projects): \$54,680

PRIMARY RENOVATIONS P.002118 Discovery ES - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$39,680	\$39,680	\$0
Construction Mgmt	\$15,000	\$15,000	\$0
Project Total:	\$54,680	\$54,680	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

PE equipment, Classroom Carpets, Books, Stage curtains, Furniture, Portable Sound Systems, Cabinets, Podiums, Outdoor benches, Tables, Tricaster, TVs, Cafeteria sound system, Projector, Murals, Golf carts, Fabric for chairs, Front office furniture, (9) Kenda Hole-N-One, Assy, Tire/Wheel

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 215 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 434 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dolphin Bay Elementary School



Address: 16450 MIRAMAR PARKWAY, MIRAMAR 33027
 Location Num: 3751
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$300,718
 Total Facilities Budget (Sum of Projects):

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE	BUDGET
COMPLETE	\$100,000
DELIVERED	

Projectors, Morning Announcement Studio Equipment, Recordex, Laptops,
 New Playground Equipment Pre-K

MUSIC

COMPLETE	SCOPE
	655 Instruments Delivered

TECHNOLOGY

COMPLETE	SCOPE
	208 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dr. Martin Luther King, Jr. Montessori Academy



Address: 591 NW 31 AVENUE, LAUDERHILL 33311
 Location Num: 1611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,268,310
 Total Facilities Budget (Sum of Projects): \$980,695

PRIMARY RENOVATIONS P.001662 Dr. Martin Luther King Jr Montessori Academy - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$73,437	\$73,437	\$0
Construction	\$779,907	\$779,907	\$0
Construction Mgmt	\$127,351	\$127,351	\$0
Project Total:	\$980,695	\$980,695	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interiors murals, outdoor benches, laptop computers, teachers' laptops, printers, promethean boards, digital marquee

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

407 Instruments delivered

TECHNOLOGY

COMPLETE

67 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Driftwood Elementary School



Address: 2700 NW 69 AVENUE, HOLLYWOOD 33024
 Location Num: 0721
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,079,685
 Total Facilities Budget (Sum of Projects): \$7,216,000

PRIMARY RENOVATIONS P.002064 Driftwood ES - SMART Program Renovations

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Project has been awarded to LEGO Construction. I am meeting GC and subs on site 11-10 to review site and go over possible schedule and phasing Received the best and final estimate from the GC and held a teams meeting to review. This project will be awarded to the Lego Const.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 6, 7, 8, 9, 10, 12, 13, 15, & 16 (To be carved out). Door Replacements: Buildings 1, 6, 7, 8, 9, & 12. Window Replacements: Buildings 1, 2, 6, 8, & 12. Covered Wood Walkways Replaced with Aluminum Walkways. Exterior Painting: Buildings 3, 4, & 16. Fire Sprinklers: Buildings 12 and Driftwood MS Building 2. HVAC Improvements: Replace Components at Buildings #1 (8 VAVs), #2 (2 AHUs with CW), #8 (2 AHUs with CW), & #12 (1 FCU at Stage).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$239,627	\$160,166	\$79,461
Construction	\$2,962,394	\$747	\$2,961,647
Construction Mgmt	\$375,283	\$375,283	\$0
Contingency	\$269,106		\$269,106
Consultants	\$8,590	\$7,887	\$703
Project Total:	\$3,855,000	\$544,083	\$3,310,917

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Driftwood Elementary School



Address: 2700 NW 69 AVENUE, HOLLYWOOD 33024
 Location Num: 0721
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,079,685
 Total Facilities Budget (Sum of Projects): \$7,216,000

PRIMARY RENOVATIONS P.002064-RC1 Driftwood ES - SMART Roofing

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- Additional Funding was approved by the Board on 09/12/23. NTP package out for signatures.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roofs on Buildings # 1-2-6-7-8-10-12-13-15-16 & Walkways.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,986,851		\$2,986,851
Construction Mgmt	\$224,806		\$224,806
Contingency	\$138,343		\$138,343
Consultants	\$11,000		\$11,000
Project Total:	\$3,361,000		\$3,361,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Indoor Furniture, Promethean Boards, Outdoor Benches, Picnic Tables,, ThinkCenters, Projectors, Speakers, Additional intercom speakers

BUDGET

\$100,000

IN PROGRESS

Window Wraps - Office Furniture

MUSIC

✓ **SCOPE**

COMPLETE **290 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **197 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Driftwood Middle School



Address: 2751 NW 70 TERRACE, HOLLYWOOD 33024
 Location Num: 0861
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$8,930,700
 Total Facilities Budget (Sum of Projects): \$8,345,700

PRIMARY RENOVATIONS P.001837 Driftwood MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1) GC preparing revised Electrical Shop Drawings for temporary power for temporary cooling to support Cooling Tower and structure replacement for resubmission to the A/E and to the Building Department for review/approval. 2) Completed installation of new AHU-1, AHU-2 & AHU-3 in Room 312 as well as AHU-4 in Room 302 during previous reporting period. During current reporting period: Passed Fire Function testing for all 4 units and received permission to use.

PROJECT SCOPE

Re-Roofing: Building 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, & 12 Safety/Security Upgrades Electrical Improvements: Switchgear Building 7, Transformer Building 12, GFCI Buildings 2, 3, 4, 5, 6, 10, 11, & 12 HVAC Improvements: AHU Buildings 3, 5, & 12.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$372,347	\$352,872	\$19,475
Construction	\$5,332,270	\$5,090,194	\$242,076
FF&E and Technology	\$135,264	\$120,953	\$14,311
Direct Purchase	\$1,086,933	\$1,086,874	\$59
Construction Mgmt	\$918,000	\$918,000	\$0
Contingency	\$425,886		\$425,886
Consultants	\$75,000		\$75,000
Project Total:	\$8,345,700	\$7,568,893	\$776,807

FLAG: SCHEDULE, Reason:Material Supplier Delay/Unforeseen Condition/Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf Carts, Indoor furniture for the computer lab, Vacuum, Athletic Equipment

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE **75 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**
COMPLETE **444 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Eagle Point Elementary School



Address: 100 INDIAN TRACE, WESTON 33326
 Location Num: 3461
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$6,813,402
 Total Facilities Budget (Sum of Projects): \$6,145,451

PRIMARY RENOVATIONS P.001746 Eagle Point ES - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

BUILDING 80 All classrooms have been turned over for occupancy. The chilled water system was flushed and cleaned. **OTHER** The fire alarm system was tested and some existing components were found to be defective and PPO was notified. The additional A/E fees to desclope the roof was passed through the negotiation phase and is moving on to the Board.

PROJECT SCOPE

Art Room Renovation 317 & 319 Music Room Renovation Rooms 110 & 401 Re-roofing: Buildings 1, 2, 3, 4, 5, & 6 Fire Alarm Improvements HVAC Improvements: Building: 1 2 Chillers, 2 Cooling Towers, 2 Condenser Water Pumps, & Piping, Building 2: Ductwork, 3 (Chilled Water Piping, & 2 Air Handlers), 80 (AHU, New Chiller, Pumps In a Chiller Yard & New Piping).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$387,904	\$356,883	\$31,021
Construction	\$3,964,154	\$2,828,217	\$1,135,937
FF&E and Technology	\$78,943	\$78,943	\$0
Direct Purchase	\$921,735	\$807,523	\$114,212
Construction Mgmt	\$706,000	\$673,670	\$32,330
Contingency	\$46,715		\$46,715
Consultants	\$40,000	\$10,353	\$29,647
Project Total:	\$6,145,451	\$4,755,589	\$1,389,862

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.001746-RC1 Eagle Point ES - SMART Roof Carve Out

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

-9/1/23: The 800a packages were prepared and sent to the contractors for bidding. -9/11/23: The Pre-Bid Walkthrough was conducted. -9/13 and 9/15: RFIs were received.

PROJECT SCOPE

Reroofing of Bldgs 1, 2, 3, 4, 5, & 6.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Eagle Point Elementary School



Address: 100 INDIAN TRACE, WESTON 33326
 Location Num: 3461
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$6,813,402
 Total Facilities Budget (Sum of Projects): \$6,145,451

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Portable PA system, PIP Rubber Surfacing, Recordex

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
 COMPLETE 269 Instruments delivered

TECHNOLOGY

✓ **SCOPE**
 COMPLETE 355 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Eagle Ridge Elementary School



Address: 11500 WESTVIEW DRIVE, CORAL SPRINGS 33076
 Location Num: 3441
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,718,382
 Total Facilities Budget (Sum of Projects): \$3,306,383

PRIMARY RENOVATIONS P.001722 Eagle Ridge ES - SMART GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Fire Alarm Replacement: Campus-wide HVAC Improvements: Building 1, 4, & 6. (inclusive of the replacement of two (2) cooling towers, six (6) air handling units, and ductwork).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$211,302	\$211,302	\$0
Construction	\$2,764,009	\$2,764,009	\$0
Construction Mgmt	\$331,072	\$218,974	\$112,098
Project Total:	\$3,306,383	\$3,194,285	\$112,098

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

PIP resurfacing, Morning Show Equipment

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

611 Instruments delivered

TECHNOLOGY

COMPLETE

413 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Embassy Creek Elementary School



Address: 10905 SE LAKE BOULEVARD, COOPER CITY 33026
 Location Num: 3191
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,491,549
 Total Facilities Budget (Sum of Projects): \$4,864,700

PRIMARY RENOVATIONS P.001897 Embassy Creek ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The 110B was executed by the BD

PROJECT SCOPE

Re-roofing of Building 1, 2, 3, 4, 5, 6 & 85. Media Center & Art Room Improvements in Buildings 1, 2, 4 & 85 Mechanical Improvements Building 1, 2, 3, 4, & 85 Aluminum canopy restoration campus-wide. Fire Alarm upgrade campus-wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$297,000	\$240,407	\$56,593
Construction	\$3,366,208	\$3,118,780	\$247,428
FF&E and Technology	\$52,522	\$49,875	\$2,647
Direct Purchase	\$443,146	\$443,142	\$4
Construction Mgmt	\$543,257	\$543,257	\$0
Contingency	\$152,567		\$152,567
Consultants	\$10,000	\$7,272	\$2,728
Project Total:	\$4,864,700	\$4,402,733	\$461,967

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, Classroom projectors ceiling mounted, Cafeteria partitions, Window blinds & (7) Laptops

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **254 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **477 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Endeavour Primary Learning Center



Address: 2701 NW 56 AVENUE, LAUDERHILL 33313
 Location Num: 3301
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,612,789
 Total Facilities Budget (Sum of Projects): \$2,360,790

PRIMARY RENOVATIONS P.002111 Endeavour Primary Learning Center ES- SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

All inspections call and passed.

PROJECT SCOPE

The scope includes roofing building's #1 and #2. Replacement of chiller. Building #2 test and balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$100,000	\$77,397	\$22,603
Construction	\$1,989,957	\$1,815,135	\$174,822
Construction Mgmt	\$206,111	\$204,275	\$1,836
Contingency	\$59,239		\$59,239
Consultants	\$5,483	\$3,246	\$2,237
Project Total:	\$2,360,790	\$2,100,053	\$260,737

FLAG: SCHEDULE, Reason:Owner Delay / Contractor Delay / Material Supplier Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Strike for the main entrance (SPE), video equipment for broadcasting studio, headphones, projectors, picnic tables, poster maker, ID machine, Cafeteria Sound System, Playground upgrades (K-2), Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture

MUSIC

SCOPE

COMPLETE

709 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE

211 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Everglades Elementary School



Address: 2900 BONAVENTURE BOULEVARD, WESTON 33331
 Location Num: 2942
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$2,941,458
 Total Facilities Budget (Sum of Projects): \$2,344,500

PRIMARY RENOVATIONS P.001948 Everglades ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

The AE has submitted a request for additional extended construction services. The proposal has been included in the Q, with all consultant projects for evaluation.

PROJECT SCOPE

HVAC Improvements - Test & Balance: Building 1 and 85 and Circulating Pump Replacement. Re-roofing: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$120,400	\$101,421	\$18,979
Construction	\$1,605,262	\$1,581,151	\$24,111
Direct Purchase	\$280,195	\$277,710	\$2,485
Construction Mgmt	\$304,785	\$304,785	\$0
Contingency	\$33,858		\$33,858
Project Total:	\$2,344,500	\$2,265,067	\$79,433

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, Scholastic resource room upgrade (media center), Windscreen for the playground, Aiphone, Proximity card reader and an Aiphone sub-master, Digital Marquee

BUDGET

\$100,000

IN PROGRESS

Digital Marquee

MUSIC

✓ **SCOPE**

COMPLETE **340 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **448 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Everglades High School



Address: 17100 SW 48 COURT, MIRAMAR 33027
 Location Num: 3731
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,625,580
 Total Facilities Budget (Sum of Projects): \$5,948,885

PRIMARY RENOVATIONS P.001985 Everglades HS - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$246,836	\$246,836	\$0
Construction	\$4,102,865	\$4,102,865	\$0
Direct Purchase	\$949,247	\$949,247	\$0
Construction Mgmt	\$649,937	\$649,937	\$0
Project Total:	\$5,948,885	\$5,948,885	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, (6) Printers, Aiphone & Strike

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

MUSIC

✓ COMPLETE

SCOPE

327 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

1,312 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Fairway Elementary School



Address: 7850 FAIRWAY BOULEVARD, MIRAMAR 33023
 Location Num: 1641
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,891,469
 Total Facilities Budget (Sum of Projects): \$7,510,899

PRIMARY RENOVATIONS P.001785 Fairway ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

110b has been executed by the BD. One pending item: The keyed section of the mullion is pending delivery. 209 will be issued as soon as this is resolved The fire rated hardware is installed.

PROJECT SCOPE

Aluminum Covered Walkway Repairs Re-roofing to Buildings 1, 2, 3, 4, 5, 6, 7, 8, & 75 Mechanical Improvements: Buildings 1 (1 AHU), 2 (2 AHU & 10 VAV), 3 (4 AHU), 4 (1 AHU), 5 (2 AHU), 6 (1 AHU), 7 (1 AHU& 1 RTU), and 75 & 78 (2 BARD units, 2 AHU) Fire Alarm System Replacement: Campus-wide Emergency Lighting & Exit Signage Replacement: Campus-wide Building, Canopy, and Pole Lighting Replacement: Campus-wide Media Center Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$592,889	\$550,372	\$42,517
Construction	\$5,729,298	\$5,725,380	\$3,918
FF&E and Technology	\$30,999	\$30,999	\$0
Direct Purchase	\$438,499	\$438,499	\$0
Construction Mgmt	\$551,960	\$551,960	\$0
Contingency	\$153,248		\$153,248
Consultants	\$14,006	\$14,006	\$0
Project Total:	\$7,510,899	\$7,311,216	\$199,683

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Color poster, Two-way radios, Projectors, Document cameras, Morning show equipment, Sound stage projector, Cafeteria sound system, microphones for the sound system, laptops, Digital marquee, Adaptors, TV installation, Desktop

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 450 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 202 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Falcon Cove Middle School



Address: 4251 BONAVENTURE BOULEVARD, WESTON 33332
 Location Num: 3622
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$24,701,423
 Total Facilities Budget (Sum of Projects): \$23,923,425

PRIMARY RENOVATIONS P.001902 Falcon Cove MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Contractual and punch list work remain unfinished.

PROJECT SCOPE

New Addition: Building 5 Re-roofing; Building 3 Test & Balance; Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,193,879	\$1,110,739	\$83,140
Construction	\$15,375,563	\$14,306,777	\$1,068,786
FF&E and Technology	\$1,638,450	\$1,623,658	\$14,792
Direct Purchase	\$3,064,511	\$3,064,511	\$0
Construction Mgmt	\$1,871,529	\$1,871,529	\$0
Contingency	\$154,177		\$154,177
Consultants	\$113,060	\$112,718	\$342
Misc Construction	\$33,858	\$33,858	\$0
Utilities	\$5,398	\$5,397	\$1
Project Total:	\$23,450,425	\$22,129,187	\$1,321,238

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Falcon Cove Middle School



Address: 4251 BONAVENTURE BOULEVARD, WESTON 33332
 Location Num: 3622
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$24,701,423
 Total Facilities Budget (Sum of Projects): \$23,923,425

PRIMARY RENOVATIONS P.002910 Falcon Cove MS - SMART Portable Demolitions

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PPO managed project.

PROJECT SCOPE

Demolish & Remove 48 Portables & walkways, and restore site to grass.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$46,051	\$46,051	\$0
Construction Mgmt	\$25,000		\$25,000
Contingency	\$386,949		\$386,949
Consultants	\$15,000	\$14,786	\$214
Project Total:	\$473,000	\$60,837	\$412,163

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops and Recordex

BUDGET

\$100,000

MUSIC

COMPLETE

SCOPE

38 Instruments delivered

TECHNOLOGY

COMPLETE

SCOPE

1,017 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Flamingo Elementary School



Address: 1130 SW 133 AVENUE, DAVIE 33325
 Location Num: 2541
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,393,629
 Total Facilities Budget (Sum of Projects): \$2,160,000

PRIMARY RENOVATIONS P.002135 Flamingo ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

Work on the new Cooling Tower and compound continued throughout September. The electrical rough and piping rough is 90% complete.

PROJECT SCOPE

Building Envelope Improvement inclusive of door hardware replacement and reroofing of bldg. 2, HVAC Improvements inclusive of (9) AHUs and cooling tower replacements. Media Center Renovations.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$148,250	\$117,053	\$31,197
Construction	\$1,371,649	\$1,119,149	\$252,500
FF&E and Technology	\$126,193	\$125,671	\$522
Direct Purchase	\$163,000	\$163,000	\$0
Construction Mgmt	\$246,737	\$246,737	\$0
Contingency	\$94,171		\$94,171
Consultants	\$10,000	\$7,341	\$2,659
Project Total:	\$2,160,000	\$1,778,951	\$381,049

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Partial Replacement of sand with pour in place rubber in the playground, golf cart, iPad and laptops

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **383 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **250 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Floranada Elementary School



Address: 5251 NE 14 WAY, FORT LAUDERDALE 33334
 Location Num: 0851
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,297,108
 Total Facilities Budget (Sum of Projects): \$2,838,840

PRIMARY RENOVATIONS P.002001 Floranada ES - SMART Program Renovations

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 6-month walkthrough was performed. The closeout binder was requested and is in the process of being reviewed by the Architect. The Architect submitted a request for an additional fee for extended CA. This is in the review stage with in house architect.

PROJECT SCOPE

Roofing Improvements: Building 1 & 2. Install new Mini Split Units and Rooftop Condenser Units on Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$151,546	\$118,339	\$33,207
Construction	\$2,037,946	\$2,037,946	\$0
Direct Purchase	\$344,803	\$344,803	\$0
Construction Mgmt	\$249,019	\$249,019	\$0
Contingency	\$52,514		\$52,514
Consultants	\$3,012	\$3,012	\$0
Project Total:	\$2,838,840	\$2,753,119	\$85,721

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interactive projectors and Digital Marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE

262 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE

400 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Forest Glen Middle School



Address: 6501 TURTLE RUN BOULEVARD, CORAL SPRINGS 33067
 Location Num: 3051
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$9,790,800
 Total Facilities Budget (Sum of Projects): \$9,047,800

PRIMARY RENOVATIONS P.001865 Forest Glen MS - SMART Program Renovation

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

No site work.

PROJECT SCOPE

Campus-Wide HVAC Improvements, Electrical Improvements, Re-roofing, and Exterior Painting

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$425,000	\$358,646	\$66,354
Construction	\$5,855,547	\$5,716,960	\$138,587
Direct Purchase	\$1,581,417	\$1,581,417	\$0
Construction Mgmt	\$1,085,736	\$1,085,736	\$0
Contingency	\$90,700		\$90,700
Consultants	\$9,400		\$9,400
Project Total:	\$9,047,800	\$8,742,759	\$305,041

FLAG: SCHEDULE, Reason:Owner Delays / Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Murals, computer lab furniture, TV Studio equipment, Library Remodeling & Gym bleachers

BUDGET

\$100,000

TECHNOLOGY

COMPLETE

SCOPE

636 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Forest Hills Elementary School



Address: 3100 NW 85 AVENUE, CORAL SPRINGS 33065
 Location Num: 2631
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,544,826
 Total Facilities Budget (Sum of Projects): \$6,819,830

PRIMARY RENOVATIONS P.000827 Forest Hills ES - HVAC Upgrade/Rplcmnt

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE


Replace existing air handling units with new equipment, etc.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$809,063	\$809,063	\$0
Direct Purchase	\$115,300	\$115,300	\$0
Construction Mgmt	\$89,950	\$89,950	\$0
Consultants	\$6,216	\$6,216	\$0
Project Total:	\$1,020,529	\$1,020,529	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE DESIGNER	■	■	■	■	■	■	■	■	■																																							
ACTIVE CONSTRUCTION	■	■	■	■	■	■	■	■	■	■	■	■																																				



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Forest Hills Elementary School



Address: 3100 NW 85 AVENUE, CORAL SPRINGS 33065
 Location Num: 2631
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,544,826
 Total Facilities Budget (Sum of Projects): \$6,819,830

PRIMARY RENOVATIONS P.001678 Forest Hills ES - SMART Fire Alarm Replacement

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Existing FA demo in progress

PROJECT SCOPE

Design, Installation, and Commissioning of a New Fire Alarm System Campus Wide. Work includes a completely new FA installation, commissioning and Demolition and Removal of the Existing Fire Alarm System.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$724,000	\$678,098	\$45,902
Construction Mgmt	\$30,000	\$30,000	\$0
Contingency	\$36,200		\$36,200
Consultants	\$29,500	\$29,500	\$0
Project Total:	\$819,700	\$737,598	\$82,102

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Forest Hills Elementary School



Address: 3100 NW 85 AVENUE, CORAL SPRINGS 33065
 Location Num: 2631
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,544,826
 Total Facilities Budget (Sum of Projects): \$6,819,830

PRIMARY RENOVATIONS P.001926 Forest Hills ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Bldg 1: - Interior Finishes and Improvements - Media Center Improvements Fire Alarm: Scope moved to a new project. Roofing: Scope moved to a new project.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$163,517	\$163,517	\$0
Construction	\$678,948	\$678,948	\$0
FF&E and Technology	\$9,395	\$9,395	\$0
Direct Purchase	\$39,377	\$39,377	\$0
Construction Mgmt	\$454,434	\$454,434	\$0
Contingency	\$169,414		\$169,414
Consultants	\$23,742	\$23,742	\$0
Project Total:	\$1,538,827	\$1,369,413	\$169,414

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Fort Lauderdale High School



Address: 1600 NE 4 AVENUE, FORT LAUDERDALE 33305
 Location Num: 0951
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$7,061,409
 Total Facilities Budget (Sum of Projects): \$3,753,282

PRIMARY RENOVATIONS P.001839 Fort Lauderdale HS - SMART Program Renovation

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Exterior lighting improvements throughout, HVAC Improvements, duct heater, AHU, Control, Windows mount A/C Building 4, Building Envelope Improvements, Re-Roof Buildings 4, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$202,480	\$202,340	\$140
Construction	\$2,770,158	\$2,750,554	\$19,604
Direct Purchase	\$325,072	\$325,072	\$0
Construction Mgmt	\$423,000	\$423,000	\$0
Contingency	\$32,572		\$32,572
Project Total:	\$3,753,282	\$3,700,966	\$52,316

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts, digital scoreboard tables, Digital Marquee & outdoor concrete patio tables

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE SCOPE
Weight Room

MUSIC

✓ COMPLETE SCOPE
190 Instruments delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Fox Trail Elementary School



Address: 1250 NOB HILL ROAD, DAVIE 33324
 Location Num: 3531
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,965,303
 Total Facilities Budget (Sum of Projects): \$1,284,908

PRIMARY RENOVATIONS P.001973 Fox Trail ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

Monthly reporting was incorrectly turned off for this project, will include in the next reporting period.

PROJECT SCOPE

Conversion of Existing Space to Music Room and Art Lab HVAC Improvements: Building 1 (including replacement of circulating pump). Test and Balance: Building 80 Re-roofing: Building 80

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$88,660	\$77,032	\$11,628
Construction	\$978,559	\$978,559	\$0
Direct Purchase	\$63,189	\$63,189	\$0
Construction Mgmt	\$153,686	\$153,686	\$0
Consultants	\$814	\$814	\$0
Project Total:	\$1,284,908	\$1,273,280	\$11,628

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, desk and drawer file, front office desk, office chairs & playground upgrades, Murals, AC Adapters

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 114 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 513 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Gator Run Elementary School



Address: 1101 GLADES PARKWAY, WESTON 33327
 Location Num: 3642
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$6,547,453
 Total Facilities Budget (Sum of Projects): \$4,092,273

PRIMARY RENOVATIONS P.001863 Gator Run ES - SMART Program Renovations

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 12-month warranty walkthrough was performed. The Architect was informed that they could bill for the full warranty amount. The deficiencies found during the walkthrough have been addressed by the roofer and reviewed by the AECOM roofer. The Closeout Purchase Order was submitted to close out the financial commitments for Professional Services. The closeout binders were turned over to the school principal. The total Ligated Damages Days seemed excessive the revision the chart submitted is being reviewed by the Project Manager.

PROJECT SCOPE

Roofing Improvements: Buildings 1, 3 & 80. Repair and Paint Exterior Walls: Building 80. Art Classroom Renovations: (including new flooring, ceiling tiles, and cabinetry). HVAC Improvements: Building 1: AHU (1), T&B Building 80: Chiller and Pump Replacement, T&B.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$291,046	\$244,242	\$46,804
Construction	\$3,013,588	\$3,006,643	\$6,945
Direct Purchase	\$234,180	\$234,180	\$0
Construction Mgmt	\$498,788	\$498,788	\$0
Contingency	\$41,199		\$41,199
Consultants	\$6,827	\$1,135	\$5,692
Misc Construction	\$6,645	\$6,645	\$0
Project Total:	\$4,092,273	\$3,991,633	\$100,640

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Apple iPad, media center furniture, kindle fire for classroom use, teacher chairs, Recordex Interactive Systems, electric door strikes and proximity pads, iPads accessories, MacBook Pro

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 140 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 471 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Glades Middle School



Address: 16700 SW 48 COURT, MIRAMAR 33027
 Location Num: 2021
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$891,995
 Total Facilities Budget (Sum of Projects): \$386,000

PRIMARY RENOVATIONS P.001968 Glades MS - SMART Program Renovations

CURRENT PHASE

1-Planning

RISK LEVEL

No Risk

PROJECT UPDATE

PPO managed project.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$49,000	\$31,826	\$17,174
Construction	\$263,500	\$112	\$263,388
Construction Mgmt	\$42,460	\$42,460	\$0
Contingency	\$23,540		\$23,540
Consultants	\$7,500	\$1,882	\$5,618
Project Total:	\$386,000	\$76,280	\$309,720

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Apple iPads, books, tablets, Recordex, laptops, P.E. Equipment, camera for TV Production system, technology supplies & HDMI cables

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **78 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **680 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Griffin Elementary School



Address: 5050 SW 116 AVENUE, COOPER CITY 33330
 Location Num: 2851
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$4,868,142
 Total Facilities Budget (Sum of Projects): \$4,126,208

PRIMARY RENOVATIONS P.001745 Griffin ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Final Fire Alarm Inspection in progress. The 110B will be completed after finals are passed.

PROJECT SCOPE

Fire Alarm System (Campus-Wide) Group restroom renovations (Boys & Girls) Kitchen Hood Replacement Media Center Renovations HVAC Improvements Re-Roofing of Buildings 1, 3, & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$278,400	\$273,277	\$5,123
Construction	\$3,254,362	\$3,162,416	\$91,946
FF&E and Technology	\$18,947	\$18,947	\$0
Direct Purchase	\$50,711	\$50,711	\$0
Construction Mgmt	\$468,723	\$365,305	\$103,418
Contingency	\$50,000		\$50,000
Consultants	\$5,065	\$973	\$4,092
Project Total:	\$4,126,208	\$3,871,629	\$254,579

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, student computers, document cameras, digital marquee, new structure for Pre K-2 playground, tables, cafe stack chairs, 2-Seat sofa arm chairs

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 588 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 257 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Adult & Community Center)



Address: 1000 SW 3RD STREET, HALLANDALE 33009
 Location Num: 0592
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$5,942,240
 Total Facilities Budget (Sum of Projects): \$5,137,980

PRIMARY RENOVATIONS P.001822 Gulfstream Academy of Hallandale Beach K-8 (North) - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Electrical Improvements: Buildings 6, 7, 9, 11, 12, 13, 21, & 22 Fire Sprinklers: Campus wide HVAC Improvements: Buildings 4, 5, 6, 7, 9, 12, 13, 14, 21, 22, & 23 Interior Renovations: Buildings 1, 7, 9 & 12 Media Center Improvements: Building 23 Roofing: Building 16 Window Improvements: Buildings 3,4,5,6 & 7 SPE Safety / Security Upgrade: Completed Safety / Security Upgrade: Completed as Single Point of Entry Project.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$415,000	\$386,206	\$28,794
Construction	\$4,086,775	\$4,086,775	\$0
FF&E and Technology	\$95,217	\$95,217	\$0
Construction Mgmt	\$504,035	\$503,592	\$443
Consultants	\$18,659	\$18,659	\$0
Misc Construction	\$5,859	\$5,859	\$0
Utilities	\$12,435	\$12,435	\$0
Project Total:	\$5,137,980	\$5,108,743	\$29,237

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, carts & murals

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Elementary)



Address: 900 SW 8TH STREET, HALLANDALE 33009
 Location Num: 0131
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,788,977
 Total Facilities Budget (Sum of Projects): \$2,586,361

PRIMARY RENOVATIONS P.001616 Gulfstream Academy of Hallandale Beach K-8 - Roof Replace 9 & 13

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE


Re-Roof Buildings #13 & 14

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$339,858	\$339,858	\$0
Construction Mgmt	\$11,682	\$11,682	\$0
Project Total:	\$351,540	\$351,540	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Elementary)



Address: 900 SW 8TH STREET, HALLANDALE 33009
 Location Num: 0131
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,788,977
 Total Facilities Budget (Sum of Projects): \$2,586,361

PRIMARY RENOVATIONS P.002072 Gulfstream Academy of Hallandale Beach K-8 (South) - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

The 110b was signed by the building department on 5/2/2023. It was approved by the superintendent on 5/24/2023. There is one change order pending in the GC's court as a revise and resubmit. Once the change order is complete, we will request the Certificate of Final Inspection, form 209.

PROJECT SCOPE

Exterior Stucco Repair: Building 1 HVAC improvements: Buildings 1, 2 & 3 Reroofing: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$137,000	\$101,811	\$35,189
Construction	\$1,579,400	\$1,212,677	\$366,723
Direct Purchase	\$185,269	\$179,535	\$5,734
Construction Mgmt	\$250,180	\$237,730	\$12,450
Contingency	\$64,472		\$64,472
Consultants	\$18,500	\$18,076	\$424
Project Total:	\$2,234,821	\$1,749,829	\$484,992

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Gulfstream Early Learning Center of Excellence (f.k.a. Gulfstream Middle School)



Address: 120 SW 4 AVENUE, HALLANDALE 33009
 Location Num: 3931
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,713,492
 Total Facilities Budget (Sum of Projects): \$6,321,178

PRIMARY RENOVATIONS P.002055 Gulfstream Early Learning Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The demo of the old system was 100% completed. Working on the punch list item. Test and balance was completed and approved by the A/E, Commissioning is in progress. Electrical, fire alarm, fire safety, plumbing "entire project" inspection passed Mechanical and building final inspection "failed" pending punch list items.

PROJECT SCOPE

HVAC Improvements: Buildings 1-5,7-9, 11-13 New Fire Alarm System: Campus-wide Re-roofing: Buildings 1-5,7-9, 11-13, 85 Restrooms Renovations: Building 4 Window Improvement: Building 85 Bathroom Renovation: Building 9 (School Choice Project)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$300,000	\$183,053	\$116,947
Construction	\$4,868,451	\$4,791,690	\$76,761
FF&E and Technology	\$10,908		\$10,908
Direct Purchase	\$443,819	\$441,758	\$2,061
Construction Mgmt	\$648,000	\$648,000	\$0
Consultants	\$50,000	\$26,945	\$23,055
Project Total:	\$6,321,178	\$6,091,446	\$229,732

FLAG: BUDGET, Reason: Budget Adjustment SCHEDULE, Reason:Unforeseen Conditions

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Gators, Outdoor picnic benches, Two-way radios, Bathroom renovations

BUDGET

\$100,000

TECHNOLOGY

✓ COMPLETE

SCOPE

83 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hallandale Magnet High School (f.k.a. Hallandale High School)



Address: 720 NW 9 AVENUE, HALLANDALE 33009
 Location Num: 0403
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$9,127,438
 Total Facilities Budget (Sum of Projects): \$8,013,731

PRIMARY RENOVATIONS P.002115 Hallandale Magnet HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 01 Level 01 & 02 Fire Protection installation is 100% complete, pending final trim installation. Building 01 level 01 Fire Alarm Rough and Box is 100% complete, Wire Installation is 100% Complete. Building 01 level 02 Fire Alarm Rough and Box is 100% complete, Wire Installation is 75% complete. Exterior Light pole and fixture replacement is complete, Pending final inspection. Mechanical AHU-2-1 and CU2-1 Insulation is in Progress 100% Complete. Restroom 903A/903B Renovations are 100% completed, pending final inspections. Restroom 300/302 Wall board installation is in progress. Chair lift in Room 904 is complete and inspected.

PROJECT SCOPE

Scope of work consist of the following: Fire Alarm Replacement: Campus wide Canopy Lighting Replacement: Buildings 1 & 2 Electrical Transformer Replacement: Buildings 1 & 2 Mounted Building Lighting Replacement: Buildings 1, 2, 3, 5, & 6 Pole Light Replacement: Building 1 HVAC Renovations in Buildings 1, 2 & 3 Electrical Renovations: Building 1, 2, 3 & 4 Fire Sprinkler Installation: Building 1 Media Center Renovation: Building 1 Restroom Renovations: Buildings 1 & 2 Stem Lab Renovations: Buildings 1 & 2 Chemistry Fume Hood Replacement: Building 1 Exterior Door Repair: Buildings 4 & 6 Exterior Painting: Building 4 Aluminum Window Replacement: Building 4 Air Terminal Replacement: Building 2 Architectural Life Safety Upgrades: Building 1. 2nd Floor, Science Department Area

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$530,600	\$392,030	\$138,570
Construction	\$5,565,697	\$3,848,571	\$1,717,126
FF&E and Technology	\$221,416		\$221,416
Direct Purchase	\$539,434	\$388,352	\$151,082
Construction Mgmt	\$882,000	\$882,000	\$0
Contingency	\$229,584		\$229,584
Consultants	\$30,000	\$19,222	\$10,778
Utilities	\$15,000		\$15,000
Project Total:	\$8,013,731	\$5,530,175	\$2,483,556

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Gym floor covering, smart TV's prometean bundle, ActivPanels, golf cart, jazz band instruments, Basketball gym scoreboards, Lenovo ThinkPads

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Track,Weight Room

MUSIC

✓ COMPLETE

SCOPE

272 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

569 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Harbordale Elementary School



Address: 900 SE 15 STREET, FORT LAUDERDALE 33316
 Location Num: 0491
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,407,495
 Total Facilities Budget (Sum of Projects): \$2,074,121

PRIMARY RENOVATIONS P.002068 Harbordale ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The base layer was installed on Building 7. The cap flashing is being installed on Buildings 11 & 13. The cap sheet and cap flashing are being installed on Buildings 5 & 15.

PROJECT SCOPE

Scope of Work: 1) Re-Roofing: Buildings 05, 07, 09, 11, 13, 14, 15 & 16. 2) HVAC Improvements: Buildings 05, 10, 11, 13 & 16. 3) Electrical Work related to HVAC & Roofing Work. 4) Plumbing Work related to HVAC and Roofing work.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$125,500	\$100,104	\$25,396
Construction	\$1,704,650	\$549,702	\$1,154,948
Construction Mgmt	\$198,400	\$185,526	\$12,874
Contingency	\$40,571		\$40,571
Consultants	\$5,000	\$4,509	\$491
Project Total:	\$2,074,121	\$839,841	\$1,234,280

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

iPads, iPad cases, iPad cart, Recordex, laptops, EarthWalk carts, pre-existing Printers
 laptop cart cables, stage curtains, digital marquee, ThinkCenters, Printer

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE 108 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 182 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hawkes Bluff Elementary School



Address: 5900 SW 160 AVENUE, DAVIE 33331
 Location Num: 3131
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,395,850
 Total Facilities Budget (Sum of Projects): \$6,852,890

PRIMARY RENOVATIONS P.001784 Hawkes Bluff ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Test and Balance deficiencies are being corrected as part of the commissioning of the new mechanical systems. One inspection, Plumbing Final, remains to obtain the 110B Certificate of Occupancy at this time. The inspection is scheduled for the week of 10/10/23.

PROJECT SCOPE

HVAC Improvements: Buildings 1 (1 CU & 10 FCU), 2 (2 FCU & 2 Chillers), 3 (1 RTU, 1 AHU, 3 FCU), 4 (5 Gravity Ventilators, 9 FCU), 5 (7 Gravity Ventilators, & 12 FCU), 6 (4 Gravity Ventilators, & 7 FCU), & 8 (Wall unit) Re-roofing: Buildings 1, 2, 3, 4, 5, & 75

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$573,022	\$554,509	\$18,513
Construction	\$4,593,975	\$4,438,700	\$155,275
Direct Purchase	\$902,202	\$893,505	\$8,697
Construction Mgmt	\$672,083	\$672,083	\$0
Contingency	\$91,608		\$91,608
Consultants	\$20,000		\$20,000
Project Total:	\$6,852,890	\$6,558,797	\$294,093

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student chairs, LCD projector, Primary Playground Upgrades, Classroom blinds, shade structure, AC Adaptor

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 239 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 300 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Henry D. Perry Education Center



Address: 3400 WILDCAT WAY, MIRAMAR 33023
 Location Num: 1011
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$9,720,580
 Total Facilities Budget (Sum of Projects): \$9,308,580

PRIMARY RENOVATIONS P.001986 Henry D. Perry Education Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

The Building Department approved the Certificate of Final Inspection, form 209 on 6/30/2023. This project has been approved by the Board and the GC has submitted their final invoice.

PROJECT SCOPE

Fire Alarm System: Campus-wide Fire Sprinklers: Building 4 HVAC Improvements: Buildings 1, 2, 3, 4, 5 & 6 Reroofing: Buildings 1, 2, 3, 4, 5 & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$548,746	\$471,972	\$76,774
Construction	\$6,408,254	\$6,403,158	\$5,096
Direct Purchase	\$950,583	\$950,583	\$0
Construction Mgmt	\$1,210,115	\$1,210,115	\$0
Contingency	\$178,882		\$178,882
Consultants	\$12,000		\$12,000
Project Total:	\$9,308,580	\$9,035,828	\$272,752

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Indoor furniture, cafeteria tables, students chairs, desks, laptop carts

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **26 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **71 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hollywood Central Elementary School



Address: 1700 MONROE STREET, HOLLYWOOD 33020
 Location Num: 0121
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$9,029,349
 Total Facilities Budget (Sum of Projects): \$8,658,350

PRIMARY RENOVATIONS P.001983 Hollywood Central ES - SMART Program Renovations

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

Construction is complete, the construction PM is processing the outstanding change orders. The 110B Certificate of Occupancy was fully executed on 1/11/2023. The Certificate of Final Inspection (form 209) was approved by the Building Department on 9/26/2023.

PROJECT SCOPE

Aluminum Windows Replacement: Building 1 Aluminum Covered Walkway Deck Panel replacement HVAC Controls upgrade to DDC Controls Door Hardware Replacement: Buildings 1, 2, 3, 4 & 5 Electric Unit Heater Replacement: Building 8 Emergency Exit Sign Replacement Emergency Lighting System Replacement Exterior Building Lighting Additions Exterior Painting: Buildings 1,2,3,4,5,6,7,8 & 9 Generator Replacement: Building 8 GFCI Electrical Receptacles Additional HVAC Replacements/Component Replacements: Buildings 1,2, 3, 4, 5, 6, 7 & 8 Roof Install New Built-up with Granulated Cover: Buildings 1,2,3,4,5,6,7,8 & 9 Switchgear Replacement Test and Balance Wall Pack Lighting Replacement: Buildings 1,2,3,4,5,6 & 7

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$332,000	\$290,018	\$41,982
Construction	\$6,578,955	\$6,502,968	\$75,987
Direct Purchase	\$955,671	\$955,671	\$0
Construction Mgmt	\$740,664	\$740,664	\$0
Contingency	\$36,060		\$36,060
Consultants	\$15,000	\$10,887	\$4,113
Project Total:	\$8,658,350	\$8,500,208	\$158,142

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Printers, ThinkPads

BUDGET

\$100,000

IN PROGRESS

Radios, Flooring Replacement

MUSIC

SCOPE

COMPLETE

175 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE

337 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hollywood Hills Elementary School



Address: 3501 TAFT STREET, HOLLYWOOD 33021
 Location Num: 0111
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$3,463,289
 Total Facilities Budget (Sum of Projects): \$6,982,224

PRIMARY RENOVATIONS P.001845 Hollywood Hills ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

September - EOR Submitted requested analysis letter for load calculations for roofing binder to be resubmitted. - PCO-3 for Additional Permitting Services - Fire Alarm & Mechanical; pending fee schedule from AE for secondary review. - Additional meeting to be held by PMOR with EOR, GC, and HVAC manufacturer to remedy differences as building department provided insight on the matter. - PCO-3 for Additional Permitting Services - Fire Alarm & Mechanical; pending internal review held; PCO requires fee schedule from AE for further review. - PMOR requested work order for EMS and fiber optic trades to relocate wires installed on Covered Walkway to be demoed.

PROJECT SCOPE

Re-roofing: Buildings 1, 2 & 8. Door Replacements: Buildings 1 & 2. Window Replacements: Building 2. Exterior Painting: Buildings 1, 2, 8, 9, 11, & 13. Aluminum Covered Walkway Replacement: Building 2 Electrical Improvements- Replace switchgear, and transformer at Buildings 1 & 2. Provide lightning protection at Buildings 10, & 13. Fire Sprinklers: Building 1 HVAC Improvements- Components replaced: Buildings 1, 2, & 13. Test and Balance: Building 1. Replace Light fixtures and GFCI Receptacles.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$327,415	\$277,838	\$49,577
Construction	\$5,820,500	\$114,779	\$5,705,721
Construction Mgmt	\$530,579	\$530,579	\$0
Contingency	\$287,500		\$287,500
Consultants	\$10,000	\$7,173	\$2,827
Utilities	\$6,230		\$6,230
Project Total:	\$6,982,224	\$930,369	\$6,051,855

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Fencing for the bus loop area, Novo Pros, iPads, Outdoor Wireless Network Access Point, iPad charging carts, student laptops, ThinkPads, Earthwalk carts, wiring carts, Aiphone at the SPE, Digital marquee, car loop fencing, Desktops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 229 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 537 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hollywood Hills High School



Address: 5400 STIRLING ROAD, HOLLYWOOD 33021
 Location Num: 1661
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$23,234,641
 Total Facilities Budget (Sum of Projects): \$22,215,352

PRIMARY RENOVATIONS P.001806 Hollywood Hills HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

PMOR Team was able to assist the GC in resolving all outstanding items and has a executed 110b and will be submitted for 209 once inspections resolved - PM working with GC and Building Inspector to close pending final inspections. Requested documents were provided to the inspector. PMOR prepared a spreadsheet with pending inspections for GC's reference/use. - PCO 41 (Building 5 high roof) is pending math corrections from subcontractor. PMOR met with estimator and general contractor to go over final cost for the credit. After corrections are received, it will be presented to Pre-CORP and CORP. - PCO 45 (Roof material cost) was reviewed by the scheduler and recommended to accept the change order. When PMOR inquired about the report being uploaded to e-builder for Pre-CORP & CORP, it was voided with the following note: Per General Conditions, 0700 Article, 32.01.01 All Contractor claims against the Owner shall be initiated by a written claim submitted to the Owner and the Project Consultant. Such claim shall be received by the Owner and the Project Consultant no later than fifteen (15) calendar days after the event, or the first appearance of the circumstances causing the claim, and same shall set forth in detail all known facts and circumstances supporting the claim and the actual damages or injuries suffered. - PCO 50 (Credit unused funds) was presented to CORP on 9/6. - GC is to submit the TIA for review. After that, liquidated damages will be assessed, if any.

PROJECT SCOPE

ADA Restrooms: Building 1 Doors and Hardware: Buildings 1 & 7 Electrical System Renovation: Buildings 1, 4, 5, 6, 7, & 8 Exterior Painting: Building 9 Fire Alarm: Buildings 1, 4, 5, 6, 7, 8, & 9 Fire Sprinkler: Buildings 1 & 5 HVAC System Replacement: Buildings 1, 6, & 7 Interior Finishes & Improvements: Buildings 4, 5, 6, & 7 Plumbing: Buildings 1, 5, & 7 Re-Roofing: Buildings 1, 4, 5, 6, 7, & 9

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,155,399	\$1,121,665	\$33,734
Construction	\$16,954,445	\$16,463,767	\$490,678
FF&E and Technology	\$458,042	\$401,395	\$56,647
Direct Purchase	\$1,963,540	\$1,961,570	\$1,970
Construction Mgmt	\$1,468,639	\$1,449,639	\$19,000
Contingency	\$105,583		\$105,583
Consultants	\$80,518	\$69,411	\$11,107
Misc Construction	\$29,186	\$29,186	\$0
Project Total:	\$22,215,352	\$21,496,633	\$718,719

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way radios, front office furniture, chairs, plastic tables, trophy cases, conference, chairs and guidance room furniture

BUDGET

\$100,000

ATHLETICS

SCOPE

Track, Weight Room

MUSIC

SCOPE

161 Instruments delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hollywood Hills High School



Address 5400 STIRLING ROAD, HOLLYWOOD 33021
Location Num: 1661
Board District: 1
Board Member: Daniel P. Foganholi
ADEFB Budget: \$23,234,641
Total Facilities Budget (Sum of Projects): \$22,215,352

TECHNOLOGY

✓ **SCOPE**
COMPLETE **1,131 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hollywood Park Elementary School



Address: 901 N 69 WAY, HOLLYWOOD 33024
 Location Num: 1761
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$7,308,249
 Total Facilities Budget (Sum of Projects): \$6,965,250

PRIMARY RENOVATIONS P.001788 Hollywood Park ES - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

110B has been signed by the Building Department. Chilled Water System - GC added required amount of chemicals to reach approved pH balance - PPO confirmed system good. PCO for roof work to be presented at CORP Mid October

PROJECT SCOPE

Aluminum Window Replacement: Buildings 1 & 2 Reroofing: Buildings 1, 2, 3 & 4 Electrical Exterior Lighting Replacement. Exterior Painting: Buildings 1, 2, 3 & 4. Door Hardware Replacement: Buildings 1 & 2. Media Center Renovation Building 1. ADA Restroom Renovations: Building 1 Clinic Restroom ADA Renovations Building 01. Fire Protection Building 01. (Buildings 02, 03 & 04 Have been de-scoped). HVAC Chiller Replacement, Chiller Yard. HVAC Unit, Ductwork Replacement Building 01. HVAC Test and Balance. Electrical Switch Gear Replacement.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$504,527	\$475,401	\$29,126
Construction	\$4,405,865	\$4,319,500	\$86,365
FF&E and Technology	\$70,648	\$70,648	\$0
Direct Purchase	\$722,774	\$714,505	\$8,269
Construction Mgmt	\$896,177	\$896,177	\$0
Contingency	\$349,183		\$349,183
Consultants	\$16,076	\$2,251	\$13,825
Project Total:	\$6,965,250	\$6,478,482	\$486,768

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria LCD projector, laptops, speakers and control center, playground upgrades, Laptops

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **219 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **202 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Horizon Elementary School



Address: 2101 PINE ISLAND ROAD, SUNRISE 33322
 Location Num: 2531
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,888,949
 Total Facilities Budget (Sum of Projects): \$1,662,972

PRIMARY RENOVATIONS P.002038 Horizon ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

Chiller #2 was installed and is now cooling the entire school. Chiller #1 installation is ongoing.

PROJECT SCOPE

HVAC Improvements: Building 1 Media Center Renovations: Building 1 Re-roofing: Buildings 2, 3, 5 & 85 The existing electrical Main Disconnect Panel(MDP) failed, so a new electrical feed is being designed for the chillers.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$117,949	\$99,941	\$18,008
Construction	\$1,116,111	\$745,489	\$370,622
FF&E and Technology	\$84,832	\$81,018	\$3,814
Direct Purchase	\$200,180	\$200,180	\$0
Construction Mgmt	\$133,121	\$133,121	\$0
Consultants	\$10,779	\$8,761	\$2,018
Project Total:	\$1,662,972	\$1,268,510	\$394,462

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Badge Maker, Outdoor PA System, Printers, classroom rugs, Recordex, digital poster maker, laptops, (10) laptop carts, morning show equipment, (11) reading tables

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

368 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE

195 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Indian Ridge Middle School



Address: 1355 NOB HILL ROAD, DAVIE 33324
 Location Num: 3471
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$6,850,099
 Total Facilities Budget (Sum of Projects): \$5,829,718

PRIMARY RENOVATIONS P.001748 Indian Ridge MS - GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$425,956	\$425,956	\$0
Construction	\$4,732,981	\$4,732,981	\$0
FF&E and Technology	\$2,114	\$2,114	\$0
Construction Mgmt	\$666,611	\$666,611	\$0
Misc Construction	\$2,056	\$2,056	\$0
Project Total:	\$5,829,718	\$5,829,718	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, computers for both staff and students

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE
67 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
813 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Indian Trace Elementary School



Address: 400 INDIAN TRACE, WESTON 33326
 Location Num: 3181
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$10,611,097
 Total Facilities Budget (Sum of Projects): \$10,252,100

PRIMARY RENOVATIONS P.001980 Indian Trace ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Roofing continues. Fire alarm continues with inspections.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 8, & 9. Exterior Painting: Buildings 1, 2, 3, 4, 5, 6, 8, & 9. HVAC Improvements- Component replacement at Buildings 1, 2, 3, 4, 5, & 6. Coordinate mechanical units at Buildings 8 and 9. Fire Alarm Replacement: Campus-wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$382,386	\$301,406	\$80,980
Construction	\$7,584,378	\$3,389,107	\$4,195,271
Direct Purchase	\$984,622	\$480,103	\$504,519
Construction Mgmt	\$856,614	\$856,614	\$0
Contingency	\$437,100		\$437,100
Consultants	\$7,000	\$4,000	\$3,000
Project Total:	\$10,252,100	\$5,031,230	\$5,220,870

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Re-keying of the campus, electric strike & playground upgrades, Condenser USB microphone, speaker

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 199 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 246 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

J.P. Taravella High School



Address: 10600 RIVERSIDE DRIVE, CORAL SPRINGS 33071
 Location Num: 2751
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$18,298,349
 Total Facilities Budget (Sum of Projects): \$15,699,000

PRIMARY RENOVATIONS P.001942 J.P. Taravella HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. Commissioning approval pending final testing and acceptance. 2. Roof final inspection approved 3. Room 525 Isimet system ordered waiting on delivery.

PROJECT SCOPE

Fire Sprinklers Safety / Security Upgrade Window Replacement: Building 4 Re-roofing Buildings 1 and 7 HVAC and Electrical Improvements: Buildings 1, (25 Air Handling Units, 3 Window AC units, New DDC Controls, Test & Balance, and 25 Exit Signs), 2 (4 exhaust fans with new roof curbs and back draft dampers, 3 air handler units, and new DDC controls), 3 (3-circulating pumps, 6-new pumps, DDC controls, and 2-chillers and new chilled water piping), 4 (1 -AHU, new DDC controls, 1-exhaust fan, provide roof curb and back draft damper, and Test & Balance), 5 (3-AHU, remove existing air-cooled chiller and associated components, prep existing chilled water pipes, to remain, for a new connection to the chilled water system, and Test & Balance), 8 (new connection to the chilled water system, and Test & Balance) Media Center Improvements School Choice Enhancement STEM Lab Improvements: Building 1 (1st Floor Rooms 203 & 205, 312 & 312A and 2nd Floor Rooms 516, 525 & 526) Science Lab (Room 525): Demo all sinks and associated piping, provide new sinks with water & gas piping; provide acid waste piping to new lab sinks; and emergency eyewash shower (Building 10 - 1st Floor Rooms 1016 & 1018)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$766,272	\$704,600	\$61,672
Construction	\$10,465,407	\$9,855,165	\$610,242
FF&E and Technology	\$268,230	\$213,871	\$54,359
Direct Purchase	\$1,835,292	\$1,711,835	\$123,457
Construction Mgmt	\$1,634,525	\$1,634,525	\$0
Contingency	\$639,274		\$639,274
Consultants	\$80,000	\$70,880	\$9,120
Utilities	\$10,000		\$10,000
Project Total:	\$15,699,000	\$14,190,876	\$1,508,124

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Technology, floor machine, facilities equipment, student desks, outdoor benches, cafeteria tables, door strikes, water bottle filling stations, Students' Laptops

ATHLETICS

✓ COMPLETE SCOPE
Track, Weight Room

MUSIC

✓ COMPLETE SCOPE
125 Instruments delivered

TECHNOLOGY

✓ COMPLETE SCOPE
1,295 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

James S. Hunt Elementary School



Address: 7800 NW 35 COURT, CORAL SPRINGS 33065
 Location Num: 1971
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$9,737,258
 Total Facilities Budget (Sum of Projects): \$9,303,621

PRIMARY RENOVATIONS P.002059 James S. Hunt ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The mechanical work in Building #7 continued. One of the two large chillers was successfully installed. The restrooms in the cafeteria passed inspections and were delivered back to the school.

PROJECT SCOPE

Re-roofing: Buildings 2, 5, 6 & 7. Exterior Painting: Building 1. Doors Replacement: Building 5, 6, & 7. Fire Sprinklers: Building 1. ADA Restrooms Improvements: Building 1. Fire Alarm System Replacement: Campus-wide. HVAC Improvements: Buildings 1, 5, 6, 7, and chiller yard.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$425,000	\$358,511	\$66,489
Construction	\$6,766,969	\$5,296,217	\$1,470,752
FF&E and Technology	\$123,824	\$9,461	\$114,363
Direct Purchase	\$944,265	\$343,148	\$601,117
Construction Mgmt	\$701,000	\$701,000	\$0
Contingency	\$332,563		\$332,563
Consultants	\$10,000	\$5,751	\$4,249
Project Total:	\$9,303,621	\$6,714,088	\$2,589,533

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document cameras, two-way radios with earpieces, projectors, power adaptors, student laptops, staff and admin laptops, laptop carts, laptop cart wiring & laptop carrying case, Printers, iPad Wi-Fi, Printers

BUDGET

\$100,000

IN PROGRESS

Earbuds

MUSIC

✓ **SCOPE**

COMPLETE **435 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **320 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

James S. Rickards Middle School



Address: 6000 NE 9 AVENUE, OAKLAND PARK 33334
 Location Num: 2121
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$82,559,830
 Total Facilities Budget (Sum of Projects): \$10,402,487

PRIMARY RENOVATIONS P.001743 James S. Rickards MS - SMART GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE


PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$633,844	\$633,844	\$0
Construction	\$5,731,286	\$5,731,286	\$0
FF&E and Technology	\$11,511	\$11,511	\$0
Direct Purchase	\$1,312,692	\$1,312,692	\$0
Construction Mgmt	\$1,291,295	\$949,872	\$341,423
Contingency	\$1,409,063		\$1,409,063
Consultants	\$12,796	\$12,796	\$0
Project Total:	\$10,402,487	\$8,652,001	\$1,750,486

FLAG:



SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Floor mats, outdoor metal bleachers, flat screen TVs, clay extruder, two-way radios, indoor furniture, projectors, dehumidifier, Laptops, tables for teacher's lounge, chairs, laminator, electric strike for the SPE & digital marquee, TVs, Portable Sound System, Two-way Radios

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 496 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lake Forest Elementary School



Address: 3550 SW 48 AVENUE, PEMBROKE PARK 33023
 Location Num: 0831
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$3,923,117
 Total Facilities Budget (Sum of Projects): \$3,542,155

PRIMARY RENOVATIONS P.001484 Lake Forest ES - Repair Roof on Bldg 4

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE


Re-roof of Building #4 in accordance with all applicable Codes and Standards.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$279,249	\$279,249	\$0
Direct Purchase	\$56,945	\$56,945	\$0
Construction Mgmt	\$34,800	\$34,800	\$0
Project Total:	\$370,994	\$370,994	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	■																																															
ACTIVE CONSTRUCTION	■	■	■	■	■	■	■	■																																								



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lake Forest Elementary School



Address: 3550 SW 48 AVENUE, PEMBROKE PARK 33023
 Location Num: 0831
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$3,923,117
 Total Facilities Budget (Sum of Projects): \$3,542,155

PRIMARY RENOVATIONS P.001886 Lake Forest ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

The Construction Project Manager is processing PCO 11, that is cleared to go to Pre Corp.

PROJECT SCOPE

Reroofing: Buildings 01, 03, 05, 06, 07, 09, 10, & 13 HVAC Improvements: Controls, Condenser Units and Air Handlers to Buildings 01, 03, 04, 05, 06, & 07

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$304,979	\$295,833	\$9,146
Construction	\$2,181,440	\$1,986,637	\$194,803
Direct Purchase	\$197,031	\$195,530	\$1,501
Construction Mgmt	\$412,666	\$412,666	\$0
Contingency	\$67,744		\$67,744
Consultants	\$3,840		\$3,840
Utilities	\$3,461		\$3,461
Project Total:	\$3,171,161	\$2,890,666	\$280,495

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, Cafeteria projection system, Teacher chairs, Blinds, Studio equipment, Office chairs, Traffic cones, Cone bars, Cone cart, Single cassette recorders, Headphones, Stools, Safety cones, Portable cooler, Canopy, Digital scanner, Desktops, Computer mice, Tablet, Benches/tables, Blinds, Web cams, Projector, Sanitizing electrostatic sprayer, Earthwalk Cart, Radio Accessories, Book cases, Two-Way Radios

BUDGET

\$100,000

IN PROGRESS

Two-Way Radios, Book cases

MUSIC

SCOPE

608 Instruments delivered

TECHNOLOGY

SCOPE

456 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lakeside Elementary School



Address: 900 NW 136 AVENUE, PEMBROKE PINES 33028
 Location Num: 3591
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,891,240
 Total Facilities Budget (Sum of Projects): \$4,284,240

PRIMARY RENOVATIONS P.002070 Lakeside ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- Test and Balance was scheduled and is currently on going. Report to be received by beginning of October. After it is completed, commissioning will be scheduled. - Pending punch out items pending on the kitchen: wall paint, 2 light fixtures' frames to be replaced by the side of the kitchen hood and patch the hole created on the wall when the push button on the kitchen was moved to another location. - PCO 5 Time Extension was reviewed by the scheduler and comment was posted on e-builder for the general contractor to provide additional information.

PROJECT SCOPE

Electrical Improvements Exterior Lighting: Campus-wide HVAC Improvements Duck Heater, AHU Building 4, Controls: Building 17 Window-mount A/C: Building 4 Re-Roofing: Building 4, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$245,000	\$203,282	\$41,718
Construction	\$2,974,551	\$2,353,221	\$621,330
Direct Purchase	\$389,755	\$300,556	\$89,199
Construction Mgmt	\$456,969	\$456,969	\$0
Contingency	\$206,965		\$206,965
Consultants	\$6,000		\$6,000
Utilities	\$5,000		\$5,000
Project Total:	\$4,284,240	\$3,314,028	\$970,212

FLAG: SCHEDULE, Reason:Owner Delays/Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean boards, Stools, 10-piece portable work stations, Flexible chairs, Digital Marquee. Laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 361 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 372 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lanier-James Education Center



Address: 1050 NW 7TH COURT, HALLANDALE 33009
 Location Num: 0405
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$212,000
 Total Facilities Budget (Sum of Projects):

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE	BUDGET
COMPLETE	\$100,000
DELIVERED	

School study carrels, laptops, weight room equipment, media center furniture, digital marquee, Snow cone maker, hot air popcorn maker, hubsan X4 H107CHD quadcopter with HD camera, inflatable ball chair

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Larkdale Elementary School



Address: 3250 NW 12 PLACE, LAUDERHILL 33311
 Location Num: 0621
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,899,350
 Total Facilities Budget (Sum of Projects): \$2,690,350

PRIMARY RENOVATIONS P.002073 Larkdale ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. All contract work has been completed. 2. The 110b b was issued 3. A work order was given to PPO to board up the portables because they are not connected to the new fire alarm system, but the Principal will not allow the work to be done.

PROJECT SCOPE

ACT Ceilings: Building 1 Doors, Frames, and Hardware: Buildings 3 & 4 Electrical Services: Buildings 3, 11, 12, & 14 Exterior Paint: Buildings 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 15 Exterior Windows: Building 7 Fire Alarm Replacement: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, & 15 HVAC Controls: Buildings 3, 10, 11, 12, & 14 HVAC System Renovation: Buildings 3, 10, 11, 12, 13, & 14 Minor Roofing (Flashing): Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$173,500	\$120,880	\$52,620
Construction	\$2,177,958	\$2,036,725	\$141,233
Direct Purchase	\$28,951	\$28,951	\$0
Construction Mgmt	\$287,853	\$287,853	\$0
Contingency	\$6,588		\$6,588
Consultants	\$15,500	\$6,849	\$8,651
Project Total:	\$2,690,350	\$2,481,258	\$209,092

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee retrofit, Indoor Furniture

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 22 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderdale Lakes Middle School



Address: 3911 NW 30 AVENUE, LAUDERDALE LAKES 33309
 Location Num: 1701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$8,468,146
 Total Facilities Budget (Sum of Projects): \$8,102,170

PRIMARY RENOVATIONS P.001637 Lauderdale Lakes MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- A meeting was done with PMOR/GC/Building Department Chief and Building Department Inspector to clarify deficiency list presented by the inspector and get the pending inspections closed. Additional information was requested from the GC and documents were sent to Senior Building Inspector for his review and approval. - Mechanical final inspection was closed. - PMOR worked with GC to obtain additional documents requested by BCPS Legal for the PCO 20, before it is presented to the Board. - PCO 20: Final Change order for the 1% Bond money from all previous change orders for Bonded subs & GC, was approved by CORP. BCPS lawyer asked for additional information from the GC before presenting to the Board.

PROJECT SCOPE

Fire Alarm: Building 1, 2, 3, & 4 Fire Sprinklers: Building 1 Media Center Improvements: Building 1 Re-Roofing: Building 1, 2, 3, & 4 Stucco, Waterproofing, and Interior Repairs: Building 1 HVAC System Replacement: Building 1 & 2 Test & Balance: Building 1 & 2

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$433,718	\$416,385	\$17,333
Construction	\$5,482,997	\$5,319,140	\$163,857
FF&E and Technology	\$101,138	\$89,147	\$11,991
Direct Purchase	\$581,427	\$581,427	\$0
Construction Mgmt	\$700,000	\$590,000	\$110,000
Consultants	\$122,390	\$106,894	\$15,496
Project Total:	\$7,421,670	\$7,102,993	\$318,677

FLAG: SCHEDULE, Reason:Owner Delays/Errors and Omissions

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderdale Lakes Middle School



Address: 3911 NW 30 AVENUE, LAUDERDALE LAKES 33309
 Location Num: 1701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$8,468,146
 Total Facilities Budget (Sum of Projects): \$8,102,170

PRIMARY RENOVATIONS P.002813 Lauderdale Lakes MS - Kitchen HVAC - SMART Program

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110B has been fully executed.

PROJECT SCOPE

Provide dedicated HVAC to the Existing Kitchen.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$30,500	\$17,490	\$13,010
Construction	\$497,000	\$357,228	\$139,772
Construction Mgmt	\$29,000	\$29,000	\$0
Contingency	\$49,000		\$49,000
Consultants	\$5,000		\$5,000
Misc Construction	\$70,000		\$70,000
Project Total:	\$680,500	\$403,718	\$276,782

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Shoot-a-way machine, Tour de France bikes, flight simulator, pilot simulator, dance floor, row machines, digital marquee, outdoor benches, window wraps, and promethean board, Promethean Board

BUDGET

\$100,000

IN PROGRESS

Promethean Board

MUSIC

SCOPE

COMPLETE 633 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 224 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderdale Manors Early Learning and Resource Center



Address: 1400 NW 14 COURT, FORT LAUDERDALE 33311
 Location Num: 0431
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,111,500
 Total Facilities Budget (Sum of Projects): \$6,950,500

PRIMARY RENOVATIONS P.001635 Lauderdale Manors Early Learning and Resource Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

4-Bid & Award

No Risk

PROJECT UPDATE

A notice of intent is currently being issued to the General Contractor that has been awarded the Lauderdale Manors ES- Building Renovation Project. The pre bid conference meeting, RFI's due date, Addenda Clarifications, bid opening and REC Tab have been executed.

PROJECT SCOPE

Exterior walkways new roof and waterproofing. Roof Replacement - Bldg 1, 2, 4, 5, 6, 7, 8, 9, and 10. Window replacement - Bldg 1, 2, 4, and 5. HVAC component replacement - Bldg 1 - 7. Bldg 17 - Test and balance the existing system. Exterior painting - Bldg 2 and 9. Door replacement - Bldg 1, 2, 5, and 9. ADA restroom renovation - Bldg 4 and 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$520,471	\$144,678	\$375,793
Construction	\$2,145,000	\$176,466	\$1,968,534
Construction Mgmt	\$611,381	\$611,381	\$0
Contingency	\$169,648		\$169,648
Consultants	\$20,000	\$8,989	\$11,011
Project Total:	\$3,466,500	\$941,514	\$2,524,986

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderdale Manors Early Learning and Resource Center



Address: 1400 NW 14 COURT, FORT LAUDERDALE 33311
 Location Num: 0431
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,111,500
 Total Facilities Budget (Sum of Projects): \$6,950,500

PRIMARY RENOVATIONS P.001635-RC1 Lauderdale Manors Early Learning and Resource Center - SMART Roof Carve Out

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

-9/8/23: RFIs were received. -9/14/23: RFI responses were submitted to bidders. -9/22/23: Bids were received. -9/29/23: Project was awarded and LOI was submitted to winning bidder.

PROJECT SCOPE

Reroofing of Bldgs 1, 2, 4, 5, 6, 7, 8, 9, & 10.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,318,844		\$3,318,844
Contingency	\$165,156		\$165,156
Project Total:	\$3,484,000		\$3,484,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Chairs, tables, two golf carts, cafeteria furniture, laptops, facilities equipment, marquee sign letters, bulletin boards, outdoor benches, microwave, lectern with mics, furniture, two-way radios, printer, toner, fan, table, refrigerator, door wraps, power chargers, first aid kits & playground upgrades, portable air pump, tire inflator, Mot Batteries

BUDGET

\$100,000

IN PROGRESS

Mot Batteries

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$7,440,900

PRIMARY RENOVATIONS P.001801 Lauderhill 6-12 STEM-MED Magnet School - Smart Program Renovations

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The Project Manager sent out 800 A (Request for Estimate) to CSMP for four (4) ADA restrooms - and is setting up project review meetings with CSMP.

PROJECT SCOPE

Media Center Improvements & Group Restrooms renovations.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$394,000	\$292,632	\$101,368
Construction	\$87,329	\$250	\$87,079
FF&E and Technology	\$9,461	\$9,461	\$0
Construction Mgmt	\$862,510	\$862,510	\$0
Contingency	\$56,200		\$56,200
Consultants	\$50,000	\$2,933	\$47,067
Utilities	\$15,000		\$15,000
Project Total:	\$1,474,500	\$1,167,786	\$306,714

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

PRIMARY RENOVATIONS P.001801-FA1 Lauderhill 6-12 STEM-MED Magnet School - SMART Fire Alarm Replacement

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Project Manager to issue 800a package to CSMP Contactors waiting for CSMP 800B cost estimate.

PROJECT SCOPE

Design Build Fire Alarm system to replace the existing campus-wide system at Buildings 1,2,3,4,5,6 & 7.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$7,440,900

PRIMARY RENOVATIONS P.001801-FSP Lauderhill 6-12 STEM-MED Magnet School - SMART Fire Sprinkler

CURRENT PHASE

5A-Construction

RISK LEVEL



PROJECT UPDATE

PO issued 10.10.2023. Building Department plan review ongoing.

PROJECT SCOPE

Design Build new Fire Sprinklers in Buildings 1 & 2.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,225,378		\$1,225,378
Contingency	\$60,522		\$60,522
Project Total:	\$1,285,900		\$1,285,900

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.001801-HVC Lauderhill 6-12 STEM-MED Magnet School - SMART HVAC

CURRENT PHASE

5A-Construction

RISK LEVEL



PROJECT UPDATE

The 800A is out for bid with a current BSSC CSPM contractor.

PROJECT SCOPE

HVAC replacement Bldg 1, Bldg 7, and test and balance at Buildings 1 & 2

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$7,440,900

PRIMARY RENOVATIONS P.001801-RC1 Lauderhill 6-12 STEM-MED Magnet School - SMART Re-Roofing

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- Active construction in Buildings # 1, 2, 3, 4, 5 & 8: working on curbs to be replaced. - Building # 1: Preparation for pouring Lightweight Concrete and installation of Base Sheet. Ongoing.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roof on the buildings # 1-2-3-4-5, and related roof top mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,761,441	\$860,806	\$1,900,635
Direct Purchase	\$1,212,564	\$716,576	\$495,988
Contingency	\$25,995		\$25,995
Project Total:	\$4,000,000	\$1,577,382	\$2,422,618

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$7,440,900

PRIMARY RENOVATIONS P.002812 Lauderhill 6-12 STEM-MED Magnet School - Kitchen HVAC - SMART Program

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

The 110B has been fully executed.

PROJECT SCOPE

Provide dedicated HVAC to the existing Kitchen.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$30,500	\$17,937	\$12,563
Construction	\$497,000	\$414,597	\$82,403
Construction Mgmt	\$29,000	\$29,000	\$0
Contingency	\$49,000		\$49,000
Consultants	\$5,000		\$5,000
Misc Construction	\$70,000		\$70,000
Project Total:	\$680,500	\$461,534	\$218,966

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Crowd control items & combination chairs/desks, gym scoreboards & gym bleachers, chairs, combination desks

ATHLETICS

SCOPE

✓ COMPLETE Weight Room

MUSIC

SCOPE

✓ COMPLETE 440 Instruments delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill Community School at Park Lakes Learning Center (f.k.a. Castle Hill Annex)



Address: 4747 NW 14TH STREET, LAUDERHILL 33313
 Location Num: 1382
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,887,500
 Total Facilities Budget (Sum of Projects): \$1,787,500

PRIMARY RENOVATIONS P.002092 Lauderhill CS at Park Lakes Learning Center (f.k.a. Castle Hill Annex) - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

On schedule and ongoing work is being conducted on-site including: Building 1: - FA Wires pulled between devices and FA Panel. - The last duct heater was installed. - Contractor submitted waterproofing sealant / coating for the main entrance canopy and for the eyebrows over several doors. - VCT repairs around some doors remaining. - Rubber baseboard around some walls near doors need to be repaired. - Bass united is the Fire Alarm sub to wire devices and FA Panel. - Multiple inspections still required. - FA Testing still required. - Closeout documents still required.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) - Exterior painting, Exterior Doors, Frames, and Hardware Full Fire Alarm Replacement HVAC Improvements - Roof-mounted duct heater replacement. Media Center improvements - Carpet replacement, new baseboards, painting of walls and doors.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$100,000	\$58,213	\$41,787
Construction	\$931,370	\$522,104	\$409,266
FF&E and Technology	\$39,941	\$37,170	\$2,771
Direct Purchase	\$136,417	\$92,311	\$44,106
Construction Mgmt	\$245,875	\$241,825	\$4,050
Contingency	\$323,897		\$323,897
Consultants	\$10,000	\$2,552	\$7,448
Project Total:	\$1,787,500	\$954,175	\$833,325

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Radios, (32) Lenovo M720q Desktops & (4) 30 Unit L380 Laptop Carts

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill-Paul Turner Elementary School



Address: 1500 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1381
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,694,796
 Total Facilities Budget (Sum of Projects): \$4,198,797

PRIMARY RENOVATIONS P.002066 Lauderhill Paul Turner ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Inspector at Building Final requested previously descoped work of two new curbs and a fence to be submiitted indicating this work was not to be done on an ASI before issuing final. All other inspections and punch list completed.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, & 5, Fire Sprinklers: Buildings 1, 2, 3, & 5 Test and Balance: Buildings 1, 2, 3, & 4, Building Envelope Improvements (Roofing, Windows, Exterior Walls) Installation of covered walkway between Buildings 1 & 4. HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$228,500	\$190,363	\$38,137
Construction	\$2,684,078	\$2,396,264	\$287,814
Direct Purchase	\$592,468	\$505,358	\$87,110
Construction Mgmt	\$503,000	\$503,000	\$0
Contingency	\$181,751		\$181,751
Consultants	\$6,000	\$5,674	\$326
Utilities	\$3,000		\$3,000
Project Total:	\$4,198,797	\$3,600,659	\$598,138

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Murals, Two-Way Radios, Projectors, Morning Show Equipment, Cafeteria Sound System, Document Cameras, TVs, Spirit Fence Cups, Outdoor Benches

BUDGET

\$100,000

IN PROGRESS

Outdoor Benches, Spirit Fence Cups

MUSIC

✓ **SCOPE**

COMPLETE 202 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 258 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Liberty Elementary School



Address: 2450 BANKS ROAD, MARGATE 33063
 Location Num: 3821
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$947,349
 Total Facilities Budget (Sum of Projects): \$404,416

PRIMARY RENOVATIONS P.001999 Liberty ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation, PE/Athletic Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$33,587	\$33,587	\$0
Construction	\$280,960	\$280,960	\$0
FF&E and Technology	\$38,384	\$38,384	\$0
Construction Mgmt	\$51,160	\$51,160	\$0
Misc Construction	\$325	\$325	\$0
Project Total:	\$404,416	\$404,416	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Chairs, (64) TVs for the classrooms, cafeteria sound system, media TV production system & digital marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **381 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **394 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lloyd Estates Elementary School



Address: 750 NW 41 STREET, OAKLAND PARK 33309
 Location Num: 1091
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,737,034
 Total Facilities Budget (Sum of Projects): \$6,408,047

PRIMARY RENOVATIONS P.001824 Lloyd Estates ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 1 Restrooms 106 and 107 have passed final inspection and are turned over to the school. Fire Alarm Conduit and wiring are continuing above ceiling.

PROJECT SCOPE

Re-Roofing: Buildings 01, 03, 04, 05, 06 & 75. Media Center Renovation Building 01. Group Restrooms ADA Renovations Building 01. Fire Protection Bldg 01. Fire Alarm System Replacement: Buildings 01, 02, 03, 04, 05, 06, 08 & 75. HVAC Unit Replacement Buildings 01, 02 & 05.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$220,283	\$202,552	\$17,731
Construction	\$4,625,346	\$3,240,286	\$1,385,060
Direct Purchase	\$830,248	\$550,952	\$279,296
Construction Mgmt	\$458,567	\$458,567	\$0
Contingency	\$262,603		\$262,603
Consultants	\$7,000	\$4,299	\$2,701
Utilities	\$4,000		\$4,000
Project Total:	\$6,408,047	\$4,456,656	\$1,951,391

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way radios, poster maker, LCD projectors, digital cameras & (12) Recordex

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE
390 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
253 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lyons Creek Middle School



Address: 4333 SOL PRESS BOULEVARD, COCONUT CREEK 33073
 Location Num: 3101
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,767,432
 Total Facilities Budget (Sum of Projects): \$6,034,000

PRIMARY RENOVATIONS P.002141 Lyons Creek MS - SMART Program Renovations

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The project was pulled from the CMAR because their quote was 37% above Broward School's budget. The ART and Music labs were descoped and turned over Special Projects to complete. There is not enough scope remaining to release for hard bid.

PROJECT SCOPE

Roofing work descoped. Roof carve out implemented. HVAC Improvements- Test and Balance at Buildings 1 & 3. Art Room Renovation at Building 1. Conversion of Existing Space to Music/Art at Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$265,457	\$180,276	\$85,181
Construction	\$1,073,500	\$5,525	\$1,067,975
Construction Mgmt	\$668,245	\$668,245	\$0
Contingency	\$121,600		\$121,600
Consultants	\$45,198		\$45,198
Project Total:	\$2,174,000	\$854,046	\$1,319,954

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lyons Creek Middle School



Address: 4333 SOL PRESS BOULEVARD, COCONUT CREEK 33073
 Location Num: 3101
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,767,432
 Total Facilities Budget (Sum of Projects): \$6,034,000

PRIMARY RENOVATIONS P.002141-RC1 Lyons Creek MS - SMART Roofing Carve Out Building 1 & 3

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- Building # 1 is in active construction: finished the installation of the white cap and coping cap. All mechanical, electrical and plumbing final inspections PASSED. Pending only the roofing final inspection. In progress.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roofs on building # 1, building #3, and related roof top mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,769,913	\$2,299,545	\$470,368
Direct Purchase	\$1,039,593	\$1,010,281	\$29,312
Contingency	\$50,494		\$50,494
Project Total:	\$3,860,000	\$3,309,826	\$550,174

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

School name on building, laptops, laptop cart wiring, Aiphone at the SPE, Digital marquee, Computer accessories. Laptop Carts, (4) Lenovo ThinkCentre M70a, (300) New Laptop Cart Cable Management

BUDGET

\$100,000

IN PROGRESS

Chairs

MUSIC

✓ **SCOPE**

COMPLETE 135 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 351 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Manatee Bay Elementary School



Address: 19200 SW 36 STREET, WESTON 33332
 Location Num: 3841
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,093,859
 Total Facilities Budget (Sum of Projects): \$2,322,209

PRIMARY RENOVATIONS P.001759 Manatee Bay ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$173,016	\$173,016	\$0
Construction	\$1,993,794	\$1,993,794	\$0
Construction Mgmt	\$155,399	\$155,399	\$0
Project Total:	\$2,322,209	\$2,322,209	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

6' benches with canopies, computers, carts, robotics material, two-way radios, printers, storage shelving, shade structure for the playground, media production upgrade, classroom tables, VGA adapters

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 260 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 512 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Maplewood Elementary School



Address: 9850 RAMBLEWOOD DRIVE, CORAL SPRINGS 33071
 Location Num: 2741
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$5,418,347
 Total Facilities Budget (Sum of Projects): \$4,989,616

PRIMARY RENOVATIONS P.001639 Maplewood ES - SMART Building Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- PCO-28 (Additional FA Devices & TIA): AECOM TIA recommendation is 817 days/ \$40,648.00 and Fire Alarm work under this PCO is 100% completed. Currently scheduled for next School Board Meeting. - PCO-25 (Additional FA Devices): \$4,138.00 / 0 days. Hold for PCO/CO Bundling.

PROJECT SCOPE

ADA Restrooms Fire Sprinklers Improvements: Building 1 Roof Replacement: Building 1, 2, 4, 5, 6, & 80, Fire Alarm Improvements: Campus-wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$413,914	\$408,017	\$5,897
Construction	\$3,485,277	\$3,374,763	\$110,514
FF&E and Technology	\$37,436	\$37,434	\$2
Direct Purchase	\$215,521	\$215,521	\$0
Construction Mgmt	\$452,067	\$452,067	\$0
Consultants	\$23,401	\$23,339	\$62
Project Total:	\$4,627,616	\$4,511,141	\$116,475

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Maplewood Elementary School



Address: 9850 RAMBLEWOOD DRIVE, CORAL SPRINGS 33071
 Location Num: 2741
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$5,418,347
 Total Facilities Budget (Sum of Projects): \$4,989,616

PRIMARY RENOVATIONS P.001998 Maplewood ES - SMART HVAC & Media Center

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

- This projects Certificate of Occupancy (OEF 110B) was signed off by the Deputy Superintendent, Operation on April 20, 2022. - The Certificate of Final Completion (Form 209) will be processed after the one pending change order is completed.

PROJECT SCOPE

HVAC Improvements Campus-wide with Test and Balance and Media Center Improvements in Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$51,000	\$32,881	\$18,119
Construction	\$199,791	\$198,023	\$1,768
FF&E and Technology	\$55,079	\$10,082	\$44,997
Construction Mgmt	\$46,875	\$46,875	\$0
Contingency	\$9,105		\$9,105
Consultants	\$150	\$128	\$22
Project Total:	\$362,000	\$287,989	\$74,011

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Stage sound system, projector & playground shade structure & PIP

BUDGET

\$100,000

IN PROGRESS

(2) Lenovo 500w Gen3; (2) Laptop delivery and Deployment

MUSIC

✓ **SCOPE**

COMPLETE 237 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 229 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Margate Elementary School



Address: 6300 NW 18 STREET, MARGATE 33063
 Location Num: 1161
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,960,680
 Total Facilities Budget (Sum of Projects): \$12,966,313

PRIMARY RENOVATIONS P.001647 Margate ES - SMART Building Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Substantial Completion date established as 08/01/2023. Final Fire Safety Inspection was failed, will be called next month. Final Fire Alarm Entire Project inspection has not been called, will be called next month. Final building inspection has been called and passed. 110b was issued by A/E, Pending final inspection to be submittal to BCPSBD.

PROJECT SCOPE

Re-Roofing: Building 9, 10, 11, 13, 14, 15, 16 Exterior Painting of Building 16 & 18 Lighting Protection installation at Building 16 Art room renovation Building 15 Music Room Renovation Building 14

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$900,197	\$580,910	\$319,287
Construction	\$1,768,439	\$1,663,139	\$105,300
FF&E and Technology	\$83,042	\$68,866	\$14,176
Direct Purchase	\$187,944	\$187,684	\$260
Construction Mgmt	\$413,876	\$413,876	\$0
Consultants	\$42,993	\$38,485	\$4,508
Project Total:	\$3,396,491	\$2,952,960	\$443,531

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Margate Elementary School



Address: 6300 NW 18 STREET, MARGATE 33063
 Location Num: 1161
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,960,680
 Total Facilities Budget (Sum of Projects): \$12,966,313

PRIMARY RENOVATIONS P.001647-DEM Margate ES - SMART Building Renovations (Demolition)

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

PM-OR is working with GC to finalize outstanding Change Orders.

PROJECT SCOPE

Demolition of Buildings 04, 06, and 08. Demolition of existing Concrete and Aluminum Canopies. Installation of various existing canopy concrete and aluminum columns. Relocation of Electrical feeders for existing Panels TP-3 and TP-5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$541,880	\$457,740	\$84,140
Contingency	\$8,262		\$8,262
Project Total:	\$550,142	\$457,740	\$92,402

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Margate Elementary School



Address: 6300 NW 18 STREET, MARGATE 33063
 Location Num: 1161
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,960,680
 Total Facilities Budget (Sum of Projects): \$12,966,313

PRIMARY RENOVATIONS P.002859 Margate ES - Classroom Addition SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

New Classroom Bldg. Interior metal framing is in progress, 100% complete and Inspected. Wall board installation is in progress, 75% complete.. MEP rough is in progress, 80% complete. Exterior Window installation is 100% complete. Exterior Painting is 60% Complete, one finish coat applied. Building 07 New North and South wall Door and window installation is 100% complete. Building 07 Old roofing demolition is complete, temporary roofing is installed. East West Aluminum canopy 100% complete, pending final inspection. North South Aluminum canopy foundation are 75% complete. New Building Fire Line, FDC and Hydrant has been installed and inspected into the right of way. Pressure Test is pending. Connection to main is scheduled for next month.

PROJECT SCOPE

Demolition Buildings 3 and 5. Partial demolition of Building 2. Includes covered walkways. Building 1, new roof and new decking. Replace the main entry door and sidelights. Building 7 - new roof and decking. replace exterior non-load bearing walls including doors and windows. New 6 classroom building, New aluminum covered walkways. New elementary playground. New fire water supply loop. Site work related to new building addition.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$7,587,988	\$3,293,167	\$4,294,821
FF&E and Technology	\$296,895	\$19,819	\$277,076
Direct Purchase	\$412,914	\$294,993	\$117,921
Construction Mgmt	\$300,000	\$300,000	\$0
Contingency	\$393,883		\$393,883
Consultants	\$16,000	\$7,275	\$8,725
Utilities	\$12,000		\$12,000
Project Total:	\$9,019,680	\$3,915,254	\$5,104,426

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Listening center, Bookcases, student computers, Aiphone & strike, Rugs, Chairs, Indoor Furniture, Outdoor Furniture

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE 485 Instruments delivered

TECHNOLOGY

✓ **SCOPE**
COMPLETE 391 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Margate Middle School



Address: 500 NW 65 AVENUE, MARGATE 33063
 Location Num: 0581
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$9,121,864
 Total Facilities Budget (Sum of Projects): \$8,580,309

PRIMARY RENOVATIONS P.001836 Margate MS - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL



PROJECT UPDATE

The project is hold pending a challenge by one of the bidders. The consultant has updated the project manual so the project can issued as an RFP

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, & 6. Electrical Improvements- Upgrade to switchgear, transformers, and panels at Buildings 1, 4, & 7. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers at Buildings 1, 2, 3, 4, 5, 6 & 7. HVAC Improvements: Buildings 2, 3, & 4. HVAC Improvements- Test and Balance at Buildings 1,2,3,4,5,6, & 7. Conversion of Existing Space to Music and/or Art Lab(s) Art Room Renovation: Building 6. Media Center Improvements: Building 1. Restrooms Renovation: Buildings 1, 4 & 5. Safety-/ Security Upgrades

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$811,149	\$661,881	\$149,268
Construction	\$2,918,270	\$27,310	\$2,890,960
FF&E and Technology	\$3,354	\$1,353	\$2,001
Construction Mgmt	\$1,190,340	\$1,190,340	\$0
Contingency	\$271,196		\$271,196
Consultants	\$30,000	\$2,284	\$27,716
Utilities	\$16,000		\$16,000
Project Total:	\$5,240,309	\$1,883,168	\$3,357,141

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Margate Middle School



Address: 500 NW 65 AVENUE, MARGATE 33063
 Location Num: 0581
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$9,121,864
 Total Facilities Budget (Sum of Projects): \$8,580,309

PRIMARY RENOVATIONS P.001836-CIV Margate MS Modulares - SMART Civil Work

CURRENT PHASE **RISK LEVEL**
5B-Construction No Risk

PROJECT UPDATE

The underground electrical and plumbing work has been installed. The asphalt has been laid over the drive lane. 12 of the 20 Modular units have been delivered and the remaining will be delivered when the pad is ready for the installation.

PROJECT SCOPE

Site preparation and the installation of 20 Modular Classrooms to be used as swing space for the GOB renovation.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,975,012	\$51,678	\$1,923,334
FF&E and Technology	\$72,102		\$72,102
Construction Mgmt	\$301,898		\$301,898
Contingency	\$47,197		\$47,197
Consultants	\$1,591		\$1,591
Misc Construction	\$942,200		\$942,200
Project Total:	\$3,340,000	\$51,678	\$3,288,322

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026								
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4									
PROJECT PLANNING																																																					
PROJECT DESIGN																																																					
HIRE CONTRACTOR																																																					
ACTIVE CONSTRUCTION																																																					
CONSTRUCTION CLOSEOUT																																																					

SCHOOL CHOICE ENHANCEMENT (SCEP) | MUSIC

CURRENT PHASE **BUDGET**
 COMPLETE \$100,000

DELIVERED
 Student headphones, student laptops, Earthwalk cart, student/teacher desks, gym scoreboards, printers, student, teacher chairs, digital marquee, front office furniture, folding chair dolly, carpet mat, traffic cones, folding chair cart, cone cart, desk pedestal, mid-back chairs

✓ **SCOPE**
 COMPLETE 328 Instruments delivered

TECHNOLOGY
 ✓ **SCOPE**
 COMPLETE 300 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
 Location Num: 3011
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$45,663,233
 Total Facilities Budget (Sum of Projects): \$24,154,755

PRIMARY RENOVATIONS P.000817 Marjory Stoneman Douglas HS - SMART Program Renovations

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

James B. Pirtle Construction Company, Inc. was approved by the Board today September 12, 2023 for the Project. NTP is being prepared

PROJECT SCOPE

Entire Fire Alarm Replacement Art Lab Music Room Re-Roofing: Buildings 1 (6500SF), 2 (20000 SF), 3 (6100SF), 4 (Membrane flashing at metal edge 160LF), 5 (5000SF), 6 (27000SF), 7 (Membrane flashing at metal edge 160 LF), 8 (10300SF), 9 (14016SF) & 11 Exterior Painting: Buildings 1 (including soffits), 2, 3, 4, 5, 7, 8 (including soffits), 9, 10, & 11 Mechanical Upgrades: Buildings 1 (Controls, exhaust hood, ductwork (1000lf), exhaust fans (4), increase make-up air, (2) AHU, piping, & small exhaust/hood.), 2 (Controls, 2X2 exhaust/hoods, ductwork replacement, exhaust fans (8), AHU (2), fan coil, large exhaust, piping, roof condenser, and small exhaust /hood (4).), 3 (Controls, exhaust Fans. piping, & air compressor.), 4 (Controls, ductwork 1600 LF, AHU 2, & piping.), 5 (Controls, ductwork 3000LF, AHU 2, & piping 31552LF.), 6 (Controls, ductwork 4000LF, AHU 6, & piping 45049 LF.), 7 (Controls, AHU (2), Exterior AHU (2), ductwork 2000LF, controls, AHU (2), & piping 24262 SF), 8 (Controls, duct dampers (4), AHU replacement (6), ductwork, Electric unit heater, exhaust fans (2), AHU 4, & piping 25724.), & 9 (Controls, ductwork, AHU (2), & piping.) Steel Door Replacement: Building 6 Storefront/Curtainwall: Building 6 Flooring: Building 6 (PE Weight Room)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$720,000	\$468,274	\$251,726
Construction	\$17,803,463	\$177,713	\$17,625,750
FF&E and Technology	\$15,956	\$15,955	\$1
Construction Mgmt	\$2,039,664	\$1,771,965	\$267,699
Contingency	\$570,522		\$570,522
Consultants	\$35,000	\$7,667	\$27,333
Misc Construction	\$200,000		\$200,000
Project Total:	\$21,384,605	\$2,441,574	\$18,943,031

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
 Location Num: 3011
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$45,663,233
 Total Facilities Budget (Sum of Projects): \$24,154,755

PRIMARY RENOVATIONS P.000817-HVC Marjory Stoneman Douglas HS - SMART AHU Installation

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

All Units were up and running and passed inspections prior to August 14, 2023 when the teachers returned. Unit controls are presently being installed.

PROJECT SCOPE

Replace a total of 7 AHUs in Buildings 1, 4 & 9.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,362,900	\$906,031	\$456,869
Construction Mgmt	\$130,000		\$130,000
Contingency	\$67,100		\$67,100
Project Total:	\$1,560,000	\$906,031	\$653,969

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
 Location Num: 3011
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$45,663,233
 Total Facilities Budget (Sum of Projects): \$24,154,755

PRIMARY RENOVATIONS P.000817-POR Marjory Stoneman Douglas HS - SMART Modular Portable Addition

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

Architect submitted permit drawings on July 13, 2023. Drawings were returned R&R August 3, 2023. Architect working on resubmittal to include various items related to details on the guardrail for the platform, stairs and doors, missing information related to the plumbing including water fountains and plumbing supports, concrete walk details and Building Number. Modular drawings were resubmitted October 5, 2023.

PROJECT SCOPE

Installation and rental of Modulares

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$650,000		\$650,000
Project Total:	\$650,000		\$650,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
 Location Num: 3011
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$45,663,233
 Total Facilities Budget (Sum of Projects): \$24,154,755

PRIMARY RENOVATIONS P.002587 Marjory Stoneman Douglas HS - SMART Re-Roofing Building 9

CURRENT PHASE **RISK LEVEL**
7-Final Completion No Risk

PROJECT UPDATE
 The 209 was signed by the Superintendent on 5/24/23. The project will now be transferred to the Closeout Team.

PROJECT SCOPE
 Emergency reroof on Building 9. This is a PPO contract project. NTP was 6/16/21. This project was performed under the PPO Emergency Re-roofing Contract; therefore, no Substantial Completion/Final Completion dates were issued.

	Current Budget	Actuals	Remaining Budget
Construction	\$484,956	\$469,955	\$15,001
Construction Mgmt	\$51,696	\$51,696	\$0
Contingency	\$23,498		\$23,498
Project Total:	\$560,150	\$521,651	\$38,499

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)
CURRENT PHASE **BUDGET**
 COMPLETE \$100,000

ATHLETICS
 ✓ COMPLETE **SCOPE**
 Weight Room

MUSIC
 ✓ COMPLETE **SCOPE**
 239 Instruments delivered

TECHNOLOGY
 ✓ COMPLETE **SCOPE**
 1,504 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Mary M. Bethune Elementary School



Address: 2400 MEADE STREET, HOLLYWOOD 33020
 Location Num: 0341
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$3,620,999
 Total Facilities Budget (Sum of Projects): \$3,151,000

PRIMARY RENOVATIONS P.002125 Mary M. Bethune ES - SMART Program Demo - Phase 1

CURRENT PHASE

RISK LEVEL

4-Bid & Award



PROJECT UPDATE

On Sept. 12th advanced CSMP's Notice To Proceed by creating Commitment Process, and earning PWS support for insurance related documents. In the third week of Sept. delivered the CSMP documents to the Building Dept. for the Phase 1 demolition Building permit. On Sept. 28th Building Dept. issued new R05 Fire Alarm comments with new Task Assigned Fire Chief. On Sept. 27th made site meeting to review camera system modifications, and requested proposals. 1) Phase 1 Plan includes Building 1 to be provided with temporary HVAC package 5 ton unit to be rented until Phase 1 is complete. 2) Camera work four POs will add up to over \$140,000, and Commitments will be through project P.CAM___ per Atkins. 1) Temp A/C option requires underground work for power source and A/E to identify point of connection. Project Manager to prepare temp HVAC for after Phase 1 work. 2) 1 of 4 companies has proposal that excludes the holes they will create by removing 32 cameras and IT Security offers no solution with the company or other recommendation. Project Manager to elevate this concern or seek PPO to patch the holes in the Covered Walkways. On Sept.. 8th Project Manager achieved a negotiation meeting with A/E and Owner's quorum. The Phase 2 A/E Proposal for New Administration Building #1 (2A), and demolition of existing Building #1(2B). Future 35 classrooms Add Alternate Option identified and added. Project Manager made new project request with P.002984 being a DEFP project, and not GOB SMART Renovations project.

PROJECT SCOPE

SBBC Approved Phase 1 for Demolition of Buildings 2, 3(partial), 4, 5, & 6. GOB 2018 Scope - Building 4 & 6 Replacement - Building Exterior Improvements including Stucco, Window Replacement, and Painting: Buildings 1, and 2. - Building Exterior Improvements including Stucco, CMU Exterior wall repair, Window Replacement: Buildings 3, 5, and 7. - Roof Replacement: Buildings 1, 2, 3, 5, and 78. - HVAC Improvements and Controls Replacement: Buildings 1, 2, 5, and 7.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$599,186	\$353,219	\$245,967
Construction	\$1,503,000	\$22,768	\$1,480,232
Construction Mgmt	\$471,455	\$471,455	\$0
Contingency	\$560,814		\$560,814
Consultants	\$10,000	\$2,144	\$7,856
Utilities	\$6,545		\$6,545
Project Total:	\$3,151,000	\$849,586	\$2,301,414

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ID Maker, Digital Marquee, Poster Maker, Projectors, Promethean Boards, Morning Show Equipment (19) Lenovo ThinkCentre and (19) Adapters

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 149 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 356 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McArthur High School



Address: 6501 HOLLYWOOD BOULEVARD, HOLLYWOOD 33024
 Location Num: 0241
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$17,280,288
 Total Facilities Budget (Sum of Projects): \$10,011,496

PRIMARY RENOVATIONS P.001954 McArthur HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

Negotiation and finalizing the agreement. The final signed agreement was received on 9/26/2023.

PROJECT SCOPE

Fire Sprinklers: Buildings 2 & 3 Aluminum Store Front: Buildings 1, 2, & 20 Building Envelope Improvements (Roof, Window, Flooring): Buildings 1 - 4, 9 - 13, &15 - 27 Electrical Improvements: Buildings 1 - 5, 9 - 19, 21 - 27, &29. HVAC Improvements: Buildings 1 - 5, 10, 11, 13, 15, 16, 18, & 21 Media Center improvements: Building 5 STEM Lab Improvements: Building 21 Exterior Painting: Buildings 5, 9, 10, 12 - 30, 31-A, 31-B, 31-C, 32, & 33 Replacement of Buildings 6, 7, & 8 Safety / Security Upgrades

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,242,868	\$1,134,579	\$108,289
Construction	\$2,944,897	\$7,637	\$2,937,260
FF&E and Technology	\$127,500	\$14,534	\$112,966
Construction Mgmt	\$1,979,201	\$1,748,982	\$230,219
Contingency	\$152,000		\$152,000
Consultants	\$67,030	\$50,033	\$16,997
Utilities	\$33,000		\$33,000
Project Total:	\$6,546,496	\$2,955,765	\$3,590,731

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McArthur High School



Address: 6501 HOLLYWOOD BOULEVARD, HOLLYWOOD 33024
 Location Num: 0241
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$17,280,288
 Total Facilities Budget (Sum of Projects): \$10,011,496

PRIMARY RENOVATIONS P.001954-DEM McArthur HS - SMART Demolition of Bldgs 6 & 7

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Pouring the concrete sidewalk was completed, pending chain link gate installation. Descoping of permanent fence and sodding was approved. The change order to remove the Asphalt found under the slab of building#6 was approved. Final inspections for Electrical, mechanical, roof have passed, pending egress, plumbing and building.

PROJECT SCOPE

Demolition of Building#6 Demolition of Building#7 Electrical panel and conduits relocation

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$867,560	\$583,320	\$284,240
Contingency	\$157,840		\$157,840
Project Total:	\$1,025,400	\$583,320	\$442,080

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002884 McArthur HS - Roofing Bldg 12, 13, 16-18, 21, 24-26 - SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The temp roofs for Bldgs 17, 18, 24, 25, and 26 have been installed. -The demo of the existing roof and installation of the temp roof for Bldg 21 is currently underway.

PROJECT SCOPE

Roofs carve-out, Bldgs. 12, 13, 16, 17, 18, 21, 24, 25 & 26 and their associated Mechanical Rooftop units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,210,335		\$2,210,335
Construction Mgmt	\$100,000	\$100,000	\$0
Contingency	\$109,265		\$109,265
Consultants	\$20,000		\$20,000
Project Total:	\$2,439,600	\$100,000	\$2,339,600

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McArthur High School



Address: 6501 HOLLYWOOD BOULEVARD, HOLLYWOOD 33024
 Location Num: 0241
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$17,280,288
 Total Facilities Budget (Sum of Projects): \$10,011,496

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE	BUDGET
COMPLETE	\$100,000

DELIVERED
 Golf carts, floor replacement for the mini gym, conference table, Reception Unit, Chairs, Custom Plaque

ATHLETICS

✓ **SCOPE**
 COMPLETE **Weight Room**

MUSIC

✓ **SCOPE**
 COMPLETE **382 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**
 COMPLETE **596 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McFatter Technical College, Broward Fire Academy



Address: 2600 SW 71 TERRACE, DAVIE 33314
 Location Num: 2771
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$727,512
 Total Facilities Budget (Sum of Projects): \$614,513

PRIMARY RENOVATIONS P.001965 McFatter Technical College, Broward Fire Academy - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The DOP tax savings reconciliation was processed and approved. The step actor is the architect to review and submit. Minor financial commitments are left this will not change this projects phase at this time.

PROJECT SCOPE

Roofing only: Buildings 1, 4, & 5. Minor MEP replacement on Bldg. 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$31,662	\$25,700	\$5,962
Construction	\$436,020	\$413,084	\$22,936
Direct Purchase	\$97,647	\$97,647	\$0
Construction Mgmt	\$34,880	\$34,880	\$0
Contingency	\$12,617		\$12,617
Consultants	\$1,687	\$1,687	\$0
Project Total:	\$614,513	\$572,998	\$41,515

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Forklift, breathing apparatus & Cylinder

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McFatter Technical High School & Technical College



Address: 6500 NOVA DRIVE, DAVIE 33317
 Location Num: 1291
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,999,585
 Total Facilities Budget (Sum of Projects): \$9,111,585

PRIMARY RENOVATIONS P.001658 McFatter Technical College & HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

F/A Submittal being reviewed by the EOR. Expedited meeting with mechanical contractor, fire alarm sub and EOR took place to expedite approval process. Once approved by EOR, a standup review meeting with the Fire Marshall will be scheduled for expedited approval. The A/E is working out the contract extension, we need the architect to become engaged again to address, F/A and electrical issues pending such as the (2) transformer replacements. Building 1: - Fire Alarm wiring is and installation of speaker strobes is ongoing. Building 2: - Bathroom 208 and 210: Drywall installation is at 98% - Began Tile installation - The GC is forecasting the turn over of bathrooms back to the school late November - AHU-2-1 and AHU 2-2 installation completed, received permission to energize. - Fire Alarm conduit and boxes installation is ongoing. - Media Center work is complete. Temporary Occupancy inspection passed, the split unit AC is pending delivery forecasted for December 2023. Building 5: - New AHU-5-1 is installed, pending final inspections. Building 6: - New AHU-6-1 is installed, inspection passed for temp use while controls are installed Building 4 & 5 PCO in review with AE to assess cost overage in Atkins estimate currently at 23% over, we met with the GC on 9/1/23 to discuss delays on the HVAC installations. We were advised that the GC is looking to terminate the contract with the current HVAC vendor due to lack of performance and they are in the process of interviewing replacement vendors..

PROJECT SCOPE

Pending Fire Alarm SD & Fire Sprinklers at BD. ADA restrooms renovation is in progress Pending RFIs. VFD installation for the Secondary pumps is in progress at 50%. Installation of VAVs in Bldg. 2 in progress 50%. Roof Binders submitted to Building Department.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$586,478	\$558,668	\$27,810
Construction	\$6,067,799	\$3,099,316	\$2,968,483
FF&E and Technology	\$101,539	\$93,555	\$7,984
Direct Purchase	\$1,189,090	\$658,733	\$530,357
Construction Mgmt	\$1,002,525	\$1,002,525	\$0
Contingency	\$109,154		\$109,154
Consultants	\$40,000	\$5,464	\$34,536
Utilities	\$15,000		\$15,000
Project Total:	\$9,111,585	\$5,418,261	\$3,693,324

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Recordex, laptops, Publishing speed treater equipment, (6) Cameras (Video and Still) for Photography and Digital Media, Stage lighting

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McNab Elementary School



Address: 1350 SE 9 AVENUE, POMPANO BEACH 33060
 Location Num: 0841
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,625,356
 Total Facilities Budget (Sum of Projects): \$3,210,437

PRIMARY RENOVATIONS P.001964 McNab ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Contract work is 100% complete, pending final Building inspection. The only pending final inspection is the Building Final. The Bldg. Dep. would not pass the Building Final without documentation from the EOR that joist reinforcements (depicted on a generic detail) are not required. This needs to be resolved with the Building Department.

PROJECT SCOPE

-Roofing: Building 1, 2, 3, 4, 5, 6, 7, & 9. NTP was 2/11/19.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$223,598	\$197,189	\$26,409
Construction	\$2,455,886	\$2,364,635	\$91,251
Direct Purchase	\$261,309	\$196,000	\$65,309
Construction Mgmt	\$245,351	\$245,351	\$0
Contingency	\$17,737		\$17,737
Consultants	\$6,556	\$678	\$5,878
Project Total:	\$3,210,437	\$3,003,853	\$206,584

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground Upgrades for K-2 & 3-5 Play Areas

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 459 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 203 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McNicol Middle School



Address: 1602 S 27 AVENUE, HOLLYWOOD 33020
 Location Num: 0481
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$1,530,585
 Total Facilities Budget (Sum of Projects): \$1,265,585

PRIMARY RENOVATIONS P.001941 McNicol MS - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers, HVAC Improvements, Music Room Renovation

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$94,113	\$94,113	\$0
Construction	\$845,037	\$845,037	\$0
FF&E and Technology	\$163,453	\$163,453	\$0
Construction Mgmt	\$162,615	\$162,615	\$0
Consultants	\$367	\$367	\$0
Project Total:	\$1,265,585	\$1,265,585	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

(500) auditorium chairs, sound system for the Gym, projectors, Pass through and Epson equipment & Chairs

BUDGET

\$100,000

MUSIC

COMPLETE

SCOPE

3 Instruments delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Meadowbrook Elementary School



Address: 2300 SW 46 AVENUE, FORT LAUDERDALE 33317
 Location Num: 0761
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$1,265,357
 Total Facilities Budget (Sum of Projects): \$893,500

PRIMARY RENOVATIONS P.002083 Meadowbrook ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

GC is working on Final Inspections and close out docs.

PROJECT SCOPE

Test & Balance: Buildings 3, 6, 7, 8. & 78 Exterior Lighting: Building 6, 7, 8, 12, 13, 16, & 78 Selective Demolition: Building 1 & 6 Exterior Windows: Building 3 & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$136,000	\$95,411	\$40,589
Construction	\$473,223	\$360,349	\$112,874
Direct Purchase	\$43,924	\$16,699	\$27,225
Construction Mgmt	\$130,605	\$119,417	\$11,188
Contingency	\$99,748		\$99,748
Consultants	\$10,000	\$8,277	\$1,723
Project Total:	\$893,500	\$600,153	\$293,347

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Electric Strike at the SPE, Indoor Furniture, Projectors, HD Cameras, Laptops, ThinkPad adapters, and Digital Marquee, Classroom Carpets, Document Camera, Computer Accessories, Projector

MUSIC

SCOPE

COMPLETE 307 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 472 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Millennium 6-12 Collegiate Academy



Address: 5803 NW 94 AVENUE, TAMARAC 33321
 Location Num: 4772
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$6,186,369
 Total Facilities Budget (Sum of Projects): \$5,572,599

PRIMARY RENOVATIONS P.002046 Millennium 6-12 Collegiate Academy - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The contractor is addressing deficiencies in Building 4. The installation of the new fire alarm AES system will begin on 10/9. The 110b will be issued once the AES system is complete and inspections passed.

PROJECT SCOPE

Re-Roofing Buildings 1, 2, & 3. Music room renovations Building 3 (Rooms 112, 112A, 112B, & 112C). Band Room Renovations Building 3 (Rooms 113, 113A, & 113C). Art Lab Renovations Building 3. Test & Balance: Buildings 1, 2, & 3. HVAC System Replacement- Building 4 Ductless split system replacement- Building 2. Fire Alarm Control Panel Replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$262,000	\$215,826	\$46,174
Construction	\$3,730,239	\$3,220,025	\$510,214
FF&E and Technology	\$92,454	\$17,230	\$75,224
Direct Purchase	\$760,539	\$751,204	\$9,335
Construction Mgmt	\$500,000	\$500,000	\$0
Contingency	\$218,053		\$218,053
Consultants	\$9,314	\$7,657	\$1,657
Project Total:	\$5,572,599	\$4,711,942	\$860,657

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document Cameras, chemistry equipment, media center furniture & Recordex, Lenovo ThinkVision

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **113 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **473 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Miramar Elementary School



Address: 6831 SW 26 STREET, MIRAMAR 33023
 Location Num: 0531
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,539,934
 Total Facilities Budget (Sum of Projects): \$6,066,935

PRIMARY RENOVATIONS P.001727 Miramar ES - SMART GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Chiller Replacement, Replacement of FCUs, AHUs for Classrooms, Kitchen, and Main Office, Envelope Improvements of Roofing and door replacement for office access.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$399,011	\$399,011	\$0
Construction	\$4,576,306	\$4,576,306	\$0
Direct Purchase	\$300,000	\$300,000	\$0
Construction Mgmt	\$728,789	\$600,000	\$128,789
Contingency	\$61,542		\$61,542
Utilities	\$1,287	\$1,287	\$0
Project Total:	\$6,066,935	\$5,876,604	\$190,331

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, safety cones, document cameras, stage curtains, cafeteria sound system, picnic tables, cafeteria blinds, office furniture & digital marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 224 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 335 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Miramar High School



Address: 3601 SW 89 AVENUE, MIRAMAR 33025
 Location Num: 1751
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$23,199,935
 Total Facilities Budget (Sum of Projects): \$21,538,560

PRIMARY RENOVATIONS P.002003 Miramar HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The Fire sprinkler and fire alarm work is in progress campus wide. The band room renovation is in progress, ceiling grid installation was complete, new lights installation was complete, doors were installed, paint was complete, sound panels were installed, flooring was complete. pending Mill work installation. The roof work is in 99% complete, pending final inspections The aviation lab renovation is in progress, interior windows have been installed, bathroom in progress, painting in progress. Electrical panels replacement is in progress AHUs replacement is in progress Cooling towers replacement is in progress, CT2 was installed, the structural support for CT1 is in progress A meeting was held with SGM to discuss the MDP clearance issue at the chiller room

PROJECT SCOPE

Fire Alarm System: Campus-wide, Fire Sprinklers Building 2, Re-Roofing Buildings 2, 3, 9, & 10, Rooftop Cabling Buildings 1, 2, 4, 5, 7, 8, and 14. Window replacement Building 4 & 12, Door replacement Buildings 1, 4, 9, & 12. Restroom renovations Buildings 2 & 4, Remodel of Band Room. Media Center, & Art Room Building 1. Repair of Fume Hoods Building 7. HVAC Improvements: Campus-wide. Electrical Improvements Building 7 & 8.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$854,075	\$747,664	\$106,411
Construction	\$14,559,000	\$7,643,368	\$6,915,632
FF&E and Technology	\$310,000	\$252,931	\$57,069
Direct Purchase	\$3,267,258	\$3,025,455	\$241,803
Construction Mgmt	\$2,121,800	\$2,121,800	\$0
Contingency	\$348,427		\$348,427
Consultants	\$55,000	\$13,945	\$41,055
Utilities	\$23,000		\$23,000
Project Total:	\$21,538,560	\$13,805,163	\$7,733,397

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Golf cart, security cameras, scrubber machine, protective mats for gym floor, canopy fabric, auditorium painting and signage for gym & stadium, additional parking spaces

ATHLETICS

SCOPE

Track, Weight Room

MUSIC

SCOPE

656 Instruments delivered

TECHNOLOGY

SCOPE

1,035 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Mirror Lake Elementary School



Address: 1200 NW 72 AVENUE, PLANTATION 33313
 Location Num: 1841
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,128,396
 Total Facilities Budget (Sum of Projects): \$3,833,401

PRIMARY RENOVATIONS P.002011 Mirror Lake ES - SMART Program Renovations

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

- PCO-8, time extension, reviewed by scheduler and comments of missing files was provided to the General Contractor. PCO is on the GC's step so they can upload the requested documents. - GC submitted all closeout documents to the Warranty Manager. - 12 month warranty walkthrough was completed with the Consultants, General Contractor and Construction Coordinator. - PCO 12 DOP Tax Savings Credit was signed and approved by Superintendent of Schools. - GC initiated the process to submit invoice #14. - Periodic Observation Reports were received by the Consultant and Construction Coordinator.

PROJECT SCOPE

Roof Replacements: Buildings 1, 4, 5, 6, 7, & 8. Renovations to Restrooms 144 & 145 (including floor and wall tiles, new fixtures, and new lighting). Media Center Improvements (including flooring, wall paint, and furniture).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$329,814	\$273,544	\$56,270
Construction	\$2,509,250	\$2,508,788	\$462
FF&E and Technology	\$57,951	\$57,806	\$145
Direct Purchase	\$507,918	\$507,918	\$0
Construction Mgmt	\$300,896	\$300,896	\$0
Contingency	\$117,264		\$117,264
Consultants	\$10,308	\$9,911	\$397
Project Total:	\$3,833,401	\$3,658,863	\$174,538

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, printers, portable PA system, partial P.E. Equipment, classroom furniture, Music (Instruments, lighting, and audio visual) & Athletic equipment

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 672 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 105 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Monarch High School



Address: 5050 WILES ROAD, COCONUT CREEK 33073
 Location Num: 3541
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,769,360
 Total Facilities Budget (Sum of Projects): \$9,704,500

PRIMARY RENOVATIONS P.002148 Monarch HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

General Contractor (GC) is currently working on getting all submittals approved from the Building Department. Pending Roofing Binder, and lighting protection building department approval.

PROJECT SCOPE

Buildings 1, 2, 3, and 4 - Remove and replace roofing. Remove lightning protection and reinstall after roof installation. Install supports for existing roof-mounted RTU's and appliances. Remove and replace 19 AHUs. Install 2 new AHUs.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$219,000	\$140,685	\$78,315
Construction	\$8,568,364	\$195,748	\$8,372,616
Direct Purchase	\$62,330		\$62,330
Construction Mgmt	\$564,799	\$564,799	\$0
Contingency	\$270,007		\$270,007
Consultants	\$20,000		\$20,000
Project Total:	\$9,704,500	\$901,232	\$8,803,268

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Embroidery machine, folding tables, table trolley carts, folding chairs, chair carts, Picnic tables, computer carts, student laptops, Aiphone for the SPE, Golf Carts, Outdoor Furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE SCOPE

Track, Weight Room

MUSIC

✓ COMPLETE SCOPE

170 Instruments delivered

TECHNOLOGY

✓ COMPLETE SCOPE

856 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Morrow Elementary School



Address: 408 SW 76 TERRACE, NORTH LAUDERDALE 33068
 Location Num: 2691
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,228,583
 Total Facilities Budget (Sum of Projects): \$1,917,583

PRIMARY RENOVATIONS P.001996 Morrow ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

All work has been completed, two PCO's are being processed.

PROJECT SCOPE

Fire Alarm System Replacement Media Center Associated Restroom Renovation Building 1: Electrical: Replace main distribution panel and transformer in electrical room 163, canopy lighting, damaged pole lights, the motor control center in room 165, exterior dry type transformer, and existing transformer in room 150. Mechanical: T&B. Fire Protection Building 2: Electrical: Replace exterior canopy lights and exterior building-mounted lights. Mechanical: T&B. Replace existing DDC controls. Fire Protection: Install new fire sprinklers Building 3: Electrical: Replace exterior canopy lights and building-mounted lights. Mechanical: T&B. Replace existing DDC Controls. Fire Protection: Install new fire protection Building 5: Electrical: Replace exterior building mounted lights. Building 6: Electrical: Replace exterior building mounted lights. Mechanical: T&B Fire Protection: Install New Fire Protection. Building 80: Replace exterior canopy lights. Mechanical: Replace existing DDC Controls

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$227,127	\$184,581	\$42,546
Construction	\$1,230,030	\$942,876	\$287,154
FF&E and Technology	\$54,859	\$54,859	\$0
Construction Mgmt	\$200,220	\$200,220	\$0
Contingency	\$203,493		\$203,493
Consultants	\$1,854		\$1,854
Project Total:	\$1,917,583	\$1,382,536	\$535,047

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Morrow Elementary School



Address: 408 SW 76 TERRACE, NORTH LAUDERDALE 33068
 Location Num: 2691
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,228,583
 Total Facilities Budget (Sum of Projects): \$1,917,583

PRIMARY RENOVATIONS P.002860 Morrow ES - Fire Sprinklers Building 1 - SMART Program

CURRENT PHASE

5A-Construction

RISK LEVEL



PROJECT UPDATE

Currently Project Is On hold-Legal

PROJECT SCOPE

Fire Sprinkler Improvement

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, cafeteria sound system, laptops, broadcast room, apple bundle and cafeteria tables, Digital Marquee

BUDGET

\$100,000

IN PROGRESS

Digital Marquee

MUSIC



SCOPE

COMPLETE

No Program

TECHNOLOGY



SCOPE

COMPLETE

162 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

New Renaissance Middle School



Address: 10701 MIRAMAR BOULEVARD, MIRAMAR 33027
 Location Num: 3911
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,045,999
 Total Facilities Budget (Sum of Projects): \$5,283,000

PRIMARY RENOVATIONS P.002143 New Renaissance MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

The project is on the October 2023 board for additional funding. The Project manager working with the CSMP to prepare the NTP.

PROJECT SCOPE

Exterior stucco repair - Bldg 1, 2, 3, and 4. Exterior painting - Bldg 1, 2, 3, and 4. HVAC component replacement - Bldg 1, 2, 3, and 4. HVAC test and balance - Bldg 1, 2, and 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$296,150	\$226,343	\$69,807
Construction	\$40,000	\$2,711	\$37,289
Construction Mgmt	\$778,250	\$778,250	\$0
Contingency	\$69,600		\$69,600
Consultants	\$20,000	\$1,008	\$18,992
Project Total:	\$1,204,000	\$1,008,312	\$195,688

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

New Renaissance Middle School



Address: 10701 MIRAMAR BOULEVARD, MIRAMAR 33027
 Location Num: 3911
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,045,999
 Total Facilities Budget (Sum of Projects): \$5,283,000

PRIMARY RENOVATIONS P.002143-RC1 New Renaissance MS - SMART Roof Carve Out

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- The design phase is in progress. Final design - binders are expected to be delivered by GC as on 10/25/23.

PROJECT SCOPE

This Roof Carve Out project consists of the removal and replacement of the existing roofs on the Buildings # 1, 2, 3, & 4, and the related roof top mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,979,000		\$3,979,000
Contingency	\$100,000		\$100,000
Project Total:	\$4,079,000		\$4,079,000

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone and Strike, Locks replacement, Digital Marquee, Printer, Apple Chargers, Media Furniture, Projectors

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 158 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 447 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

New River Middle School



Address: 3100 RIVERLAND ROAD, FORT LAUDERDALE 33312
 Location Num: 0881
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,836,587
 Total Facilities Budget (Sum of Projects): \$4,324,600

PRIMARY RENOVATIONS P.001710 New River MS - SMART GOB Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. All project scope of work is complete, with the exception of the air handler replacement scope of work. No work is planned for the air handler replacement as it is being removed from the project scope of work. A/E is in default of thier contract and refusing to perform.

PROJECT SCOPE

Re-roofing: Buildings 1, and 2 (re-roofing, and partial deck repair/replacement.) Exterior Painting: Building 1 & 3 HVAC and Electric Improvements: Buildings 1 (Replace mini-split AC, water source heat pumps, rooftop condenser units, & Testing & Balancing), 2 (Replace 8 water source heat pumps), 3 (Replace 12 water source heat pumps, condensate piping, and Testing & Balancing.)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$294,180	\$272,543	\$21,637
Construction	\$3,173,731	\$1,736,904	\$1,436,827
Direct Purchase	\$259,567	\$259,567	\$0
Construction Mgmt	\$450,958	\$430,130	\$20,828
Contingency	\$127,164		\$127,164
Consultants	\$14,000		\$14,000
Utilities	\$5,000		\$5,000
Project Total:	\$4,324,600	\$2,699,144	\$1,625,456

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors for the auditorium, digital video board, camcorder, digital marquee, Laptops, EarthWalk carts, Cart Wiring, EarthWalk Carts, Desktops & External hard drive

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 76 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 593 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nob Hill Elementary School



Address: 2100 NW 104 AVENUE, SUNRISE 33322
 Location Num: 2671
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,295,609
 Total Facilities Budget (Sum of Projects): \$2,750,000

PRIMARY RENOVATIONS P.002112 Nob Hill ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1) Multiple panels have been replaced with new. Rooms 167,154 and 110. Transformer brackets are be installed. To support new transformer that will not fit in original design area. 2) Rough work room 108 which has been taken over to accommodate transformer and panel that didn't fit original design. 2) FA rough Building 1 & 2 inspection going well.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Electrical Improvements: Building 1 & 2 Fire Alarm System: Campus-wide HVAC Improvements: Building 1 & 2 Media Center Improvements and Renovations: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$164,692	\$145,018	\$19,674
Construction	\$1,988,903	\$1,295,703	\$693,200
FF&E and Technology	\$38,575	\$25,608	\$12,967
Direct Purchase	\$235,119	\$67,561	\$167,558
Construction Mgmt	\$321,567	\$321,567	\$0
Consultants	\$1,144	\$1,144	\$0
Project Total:	\$2,750,000	\$1,856,601	\$893,399

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Murals, Interior painting (hallways, Cafeteria walls, etc.), Projectors, Indoor furniture, Promethean Boards, (1) Tennant CS5 Batt Micro scrubber, Facilities equipment, Tracker

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 196 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 317 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Norcrest Elementary School



Address: 3951 NE 16 AVENUE, POMPANO BEACH 33064
 Location Num: 0561
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,767,500
 Total Facilities Budget (Sum of Projects): \$3,010,122

PRIMARY RENOVATIONS P.001969 Norcrest ES - SMART Program Renovations

CURRENT PHASE

8-Financial Closeout

RISK LEVEL

No Risk

PROJECT UPDATE

The A/E has confirmed that there are no pending payments. A Closeout Purchase Order was process in e-Builder to closeout all the financial obligations on this project. The final walkthrough was completed in June 2023 all defects was immediately addressed. This project has no remaining documents or processes left.

PROJECT SCOPE

Roofing Buildings 07, 09, 10, & 11 Media Center improvements: Building 06 HVAC improvements AHU 6-5 9-6 11-3 11-4 Building 10 Pumps P-1 P-2, Building 17 Pumps P1 P2 P3 SP1 SP2

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$141,470	\$141,470	\$0
Construction	\$2,086,176	\$2,086,176	\$0
FF&E and Technology	\$57,648	\$57,648	\$0
Direct Purchase	\$353,258	\$353,258	\$0
Construction Mgmt	\$371,570	\$350,075	\$21,495
Project Total:	\$3,010,122	\$2,988,627	\$21,495

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document Cameras, student laptops, PIP rubber surfacing replacement & two-way radios

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **788 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **396 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Andrews Gardens Elementary School



Address: 345 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 0521
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,746,834
 Total Facilities Budget (Sum of Projects): \$7,578,546

PRIMARY RENOVATIONS P.001890 North Andrews Gardens ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Roofing is ongoing. Mechanical MEP on BLDGs 1, 5, 6 and 7 complete. Started exterior painting BLDG 3. Fire Sprinkler installation BLDG 2 and 3 complete. Chiller pumps complete.

PROJECT SCOPE

Re-roofing: Buildings 1 through 7 Aluminum Covered Walkway Repairs Exterior Doors Replacement: Building 4 Exterior Paint: Buildings 5 & 6 Fire Sprinklers: Buildings 2, & 3 HVAC Improvements: Buildings 2, 4, 7 & 8 Test & Balance: Buildings 1, 2, 3, 4, 5, & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$260,017	\$214,588	\$45,429
Construction	\$5,447,817	\$1,964,289	\$3,483,528
Direct Purchase	\$920,917	\$406,342	\$514,575
Construction Mgmt	\$607,516	\$607,516	\$0
Contingency	\$324,019		\$324,019
Consultants	\$13,260	\$8,451	\$4,809
Utilities	\$5,000	\$2,584	\$2,416
Project Total:	\$7,578,546	\$3,203,770	\$4,374,776

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone submaster, golf cart, Elmo document cameras, ID maker, laptops, ThinkPad's, Think stations, Earthwalk carts, golf cart, executive chairs, projectors, Trash receptacles, Benches, adapters

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 126 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 382 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Fork Elementary School



Address: 101 NW 15 AVENUE, FORT LAUDERDALE 33311
 Location Num: 1191
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,443,862
 Total Facilities Budget (Sum of Projects): \$1,988,668

PRIMARY RENOVATIONS P.001849 North Fork ES - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

1-Planning



PROJECT UPDATE

As of 09/30/23, a direction from District leadership to proceed with design is pending. The current Enrollment percentage and Occupancy capacity is at 49.5 %.

PROJECT SCOPE

Project progress was halted in order to re-evaluate the education program. Evaluate the school program to determine if the design will follow the requirements of an Early Learning Center. MAPPs SOW was Building Envelop with re-roofing, Fire Sprinklers and HVAC Improvements.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$147,010	\$119,423	\$27,587
Construction	\$1,293,250	\$32,331	\$1,260,919
Construction Mgmt	\$270,000	\$270,000	\$0
Contingency	\$197,740		\$197,740
Consultants	\$20,000		\$20,000
Utilities	\$5,000		\$5,000
Project Total:	\$1,933,000	\$421,754	\$1,511,246

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Fork Elementary School



Address: 101 NW 15 AVENUE, FORT LAUDERDALE 33311
 Location Num: 1191
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,443,862
 Total Facilities Budget (Sum of Projects): \$1,988,668

PRIMARY RENOVATIONS P.001901 North Fork ES - Safety & Security - SMART Program

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Remodel Reception area including millwork, addition of one new door and relocation of electrical fixtures and exit signs., Single Point of Entry

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$5,377	\$5,377	\$0
Construction	\$46,133	\$46,133	\$0
FF&E and Technology	\$1,294	\$1,294	\$0
Construction Mgmt	\$2,622	\$2,622	\$0
Consultants	\$242	\$242	\$0
Project Total:	\$55,668	\$55,668	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone and strike, printers, murals, office furniture, front desk lettering, chairs, Lenovo computers, rugs for reading areas, teacher desktops, student laptops, security monitor for school camera, digital marquee, Bookshelves, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture

MUSIC

COMPLETE

SCOPE

257 Instruments Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)



Address: 7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068
 Location Num: 2231
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,933,349
 Total Facilities Budget (Sum of Projects): \$2,529,350

PRIMARY RENOVATIONS P.001903 North Lauderdale ES - SMART Program Renovations

CURRENT PHASE

3-Design

RISK LEVEL



PROJECT UPDATE

A/E's submission to responses to the Building Department R04 comments been delayed by the A/E- A/E has received a Notice of Delay

PROJECT SCOPE

Phase 1 - Fire Sprinklers: Building 1 - Fire Alarm Replacement: Building 1 - ADA Restroom Upgrades: Building 1 (Rooms 155 and 156) - Test & Balance: Buildings 1, 5, 75, and 78.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$183,551	\$119,018	\$64,533
Construction	\$327,000		\$327,000
Construction Mgmt	\$233,764	\$233,764	\$0
Contingency	\$31,735		\$31,735
Consultants	\$5,000	\$106	\$4,894
Project Total:	\$781,050	\$352,888	\$428,162

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.001903-ADA North Lauderdale ES - SMART ADA Restrooms

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)



Address: 7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068
 Location Num: 2231
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,933,349
 Total Facilities Budget (Sum of Projects): \$2,529,350

PRIMARY RENOVATIONS P.001903-FA1 North Lauderdale ES - SMART Fire Alarm

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The Project Manager issued an 800a package to CSMP contractors waiting for the CSMP 800B cost estimate.

PROJECT SCOPE

Design Build for the replacement of the campus-wide fire alarm system

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$475,000		\$475,000
Contingency	\$25,000		\$25,000
Project Total:	\$500,000		\$500,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.001903-FSP North Lauderdale ES - SMART Fire Sprinklers

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Contractor addressing permit comments R02 for Site Utilities and Fire Protection disciplines.

PROJECT SCOPE

Design-build for full sprinkler on Building #1 with water connection to City water.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$770,000	\$54,530	\$715,470
Project Total:	\$770,000	\$54,530	\$715,470

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)



Address: 7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068
 Location Num: 2231
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,933,349
 Total Facilities Budget (Sum of Projects): \$2,529,350

PRIMARY RENOVATIONS P.001903-MCI North Lauderdale ES - SMART Media Center Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$71,952	\$71,932	\$20
FF&E and Technology	\$43,348	\$8,981	\$34,367
Project Total:	\$115,300	\$80,913	\$34,387

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002870 North Lauderdale ES - Roofing Building 2, 4 & 5 - SMART Program

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Roofs carve-out, Bldgs. 2, 4 & 5 and their associated Mechanical Rooftop equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$318,100	\$298,000	\$20,100
FF&E and Technology	\$14,900		\$14,900
Construction Mgmt	\$30,000	\$30,000	\$0
Project Total:	\$363,000	\$328,000	\$35,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE 113 Instruments Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)



Address: 7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068
 Location Num: 2231
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,933,349
 Total Facilities Budget (Sum of Projects): \$2,529,350

DELIVERED

Student laptops, partial work for murals, TV screens for the front office, digital marquee, Aiphone & EDS, Shelving for the Media Center, Murals

IN PROGRESS

Murals for the media center (pending completion of renovations)

TECHNOLOGY

✓ COMPLETE **SCOPE**
209 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Side Elementary School



Address: 120 NE 11 STREET, FORT LAUDERDALE 33304
 Location Num: 0041
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,725,069
 Total Facilities Budget (Sum of Projects): \$3,465,430

PRIMARY RENOVATIONS P.001992 North Side ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

A Notice of Default was issued to the contractor on 9/18/23 for not completing the HVAC and roofing work at the school. The contractor submitted a response to the Notice of Default on 9/26/23. A zero-dollar CCD was also issued to the contractor to complete the work.

PROJECT SCOPE

Roofing on Buildings 2, 3, & 8 HVAC improvements in Buildings 1, 3, 8, & 9. New chiller installation.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$303,882	\$263,643	\$40,239
Construction	\$2,858,644	\$1,611,556	\$1,247,088
Construction Mgmt	\$297,904	\$297,904	\$0
Consultants	\$5,000	\$2,399	\$2,601
Project Total:	\$3,465,430	\$2,175,502	\$1,289,928

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, student laptops, Recordex, window blinds, main office furniture, two-way radios, partial office furniture and murals

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **943 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **206 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,784,131

PRIMARY RENOVATIONS P.001684 Northeast HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Completed Scope of work for buildings 3, 6, 12, 15, 17, 85 & 86. Building 1- Fire protection inspections completed, need fire alarm certified before fire protection flow and tamper inspection can be performed and system put on line. Stem labs and restrooms completed. Building 2- Roof replacement at 50% demolition and temporary membrane. all other scope of work complete. Building 4 - Air Handlers 4-1, 4-2 and 4-5 installed with permission to energize pending. AHU 4-3 and 4-4 replacement to begin, Smoke vent replacement pending issuance of constructive change directive. Fire protection at Flow and Tamper switch inspection for fire alarm. Building 5 - Air Handler - solution for ductwork requiring district review. Fire protection at Flow and Tamper switch inspection for fire alarm. Building 7 - Temporary roof membrane installed P.002301 to coordinate installation of the roof top units. Fire protection at Flow and Tamper switch inspection for fire alarm. Fire alarm revised shop drawings approved- final device spacing inspections in progress, panel certification to follow.

PROJECT SCOPE

Renovations Scope Of Work: Re-roofing Buildings #1, 2, 3, 5, 6, 7, 12, 15, 17, 25, 85 & 86. Exterior door & window replacement. Complete fire alarm system replacement. Fire sprinkler upgrades at Buildings 1, 3, 4, 5, 6 and 7. Selective ceiling replacement for fire sprinkler installation. ADA restroom renovations of restrooms 101 & 102, 117 & 119 and Building #3 restrooms 189, 191 and 194. Renovation of Building #1 Life Science S.T.E.M. Labs rooms 142 & 153, 146 Teacher planning. Building #3 Culinary STEM Lab room 194 with associated food service equipment. Building #3 Fabrication STEM Lab. Building #4 Auditorium mechanical, electrical and controls upgrades. Music Building #5 renovations. Electrical work to support new HVAC systems. HVAC SOW: Building 2 chiller replacement, various AHU replacement, Digital Direct Controls & EMS upgrades. Test and Balance.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,608,202	\$1,537,372	\$70,830
Construction	\$19,526,407	\$14,955,109	\$4,571,298
FF&E and Technology	\$762,207	\$482,557	\$279,650
Direct Purchase	\$1,333,886	\$1,165,240	\$168,646
Construction Mgmt	\$1,413,734	\$1,413,734	\$0
Contingency	\$0		\$0
Consultants	\$29,168	\$15,034	\$14,134
Utilities	\$13,227	\$4,526	\$8,701
Project Total:	\$24,686,831	\$19,573,572	\$5,113,259

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,784,131

PRIMARY RENOVATIONS P.002301 Northeast HS - New Addition and Renovations to Building 12 SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. Building 29- interior/ exterior work completed at final inspections. 2. Building 30 - interior/exterior work completed at final inspections. 3. Building 12 north half -interior finishes. 4. Chiller building work completed. 5. Site work - at final inspections. 6. Demolition work on buildings 8,9,10, 11 and 27 cannot begin until students and faculty are moved into new addition buildings.

PROJECT SCOPE

New 2- story classroom addition, building #29, and 1-story Flex Lab, Building #30, both tilt-up construction with the complete HVAC system. Renovations to Building #7 P.E. Locker Rooms and Building #12 new football locker room, flex and support spaces, ROTC classrooms, office, storage, and support spaces. New building CEP two (2) air-cooled chillers and associated underground piping, pumps, and VFDs. Demolish Buildings 8, 9, 10, 11 & 27. Parking lot modifications.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,028,500	\$998,412	\$30,088
Construction	\$16,300,077	\$10,490,447	\$5,809,630
FF&E and Technology	\$859,001	\$50,134	\$808,867
Direct Purchase	\$2,101,364	\$1,960,061	\$141,303
Construction Mgmt	\$1,631,000	\$1,630,770	\$230
Contingency	\$6,308		\$6,308
Consultants	\$50,000	\$37,999	\$12,001
Utilities	\$12,500	\$2,074	\$10,426
Project Total:	\$21,988,750	\$15,169,897	\$6,818,853

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Blanche Forman Elementary School



Address: 3521 SW DAVIE ROAD, DAVIE 33314
 Location Num: 1282
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$4,930,054
 Total Facilities Budget (Sum of Projects): \$3,633,055

PRIMARY RENOVATIONS P.002149 Nova Blanche Forman ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The Contractor did not perform work on Campus last period.

PROJECT SCOPE

Building 1- wood exterior replacement, aluminum window replacement, wood window replacement, exterior door hardware replacement, exterior painting, HVAC Improvements, Roofing repair after HVAC installation. Building 2- Re-Roofing, and HVAC improvements. Building 3- Re-roofing, exterior door replacement, exterior painting Building 4- exterior door hardware replacement, exterior painting including soffit Building 6- Re-roofing, exterior painting Building 85- Exterior painting

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$180,000	\$122,837	\$57,163
Construction	\$2,278,103	\$1,043,306	\$1,234,797
Direct Purchase	\$657,187	\$249,680	\$407,507
Construction Mgmt	\$359,000	\$293,966	\$65,034
Contingency	\$150,765		\$150,765
Consultants	\$8,000	\$5,031	\$2,969
Project Total:	\$3,633,055	\$1,714,820	\$1,918,235

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom rugs, laptops, EarthWalk Carts, cable management, HDMI to VGA adapter, USB 3.0 Ethernet Adapter, Lenovo ThinkPad case, kidney tables, projectors, document cameras, logo mats, media center furniture, lobby furniture, conference room furniture Safco literature organizers, wall-mounting plates, Alumni stack chairs, carpet extractor, pedestal teacher desk, leather task chairs

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **355 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **289 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Dwight D. Eisenhower Elementary School



Address: 6501 SW 39 STREET, DAVIE 33314
 Location Num: 1271
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,325,000
 Total Facilities Budget (Sum of Projects): \$3,010,016

PRIMARY RENOVATIONS P.002145 Nova Dwight D. Eisenhower ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

(1) Restrooms pending doors and hardware approvals from Bldg department for review. (2) Fire Alarm Shop Drawings Under Review By Bldg Department. (3) Exterior light fixtures By Canopy Walkway Pending Inspection. (4) Fire Alarm Stand up review was conducted with Chief building Inspector to address comments, GC and their consultants were able to revise drawings and submit plans as per the chief building official comments.

PROJECT SCOPE

Roofing Replacement at Buildings 3, 5 & 85. Aluminum Covered walkways repair. Electrical Improvements- Lighting at Canopies Buildings 6, 7 & 85. Fire Alarm System Replacement Media Center Improvements at Building 1. and ADA Restroom Renovation at Building 1 Room 146, 147.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$114,000	\$84,656	\$29,344
Construction	\$2,537,741	\$1,541,120	\$996,621
FF&E and Technology	\$18,000		\$18,000
Construction Mgmt	\$210,000	\$210,000	\$0
Contingency	\$120,239		\$120,239
Consultants	\$10,036	\$6,280	\$3,756
Project Total:	\$3,010,016	\$1,842,056	\$1,167,960

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Window wraps, laptops, Earthcarts, cable management, washer & dryer, Aiphone, submaster & strike, Morning show equipment, ThinkCenters, Indoor furniture, Projectors, Document Cameras, Benches

BUDGET

\$100,000

TECHNOLOGY

SCOPE

102 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova High School



Address: 3600 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1281
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$32,935,817
 Total Facilities Budget (Sum of Projects): \$32,277,151

PRIMARY RENOVATIONS P.001817 Nova HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 6: Occupancy pending Fire Egress and Building inspections. Campus-wide fire alarm programing and verification is ongoing. Campus-wide punch list verification is underway.

PROJECT SCOPE

Reroofing: Building 2 01, 02, 06, 11, 12, 13, 14, 15, 16, 17, 18, 24, 32, 33, 34, & 37 HVAC Improvements: Buildings 01s 02, 05, 06, 11, 12, 13, 14, 15, 16, 17, 18, 25, 26, 32, 33, 34, & 37
 Electrical Improvements Buildings 01, 02, 05, 06, 11, 12, 13, 14, 15, 16, 17, 18, 19, 25, 26, 32, 33, 34, 37, & 38 Fire Alarm Improvements Buildings 01, 02, 03, 04, 05, 06, 07, 08, 09, 10, 11, 12, 13, 14, 15, 16, 17, 18, 24, 25, 26, 27, 30, 31, 32, 33, 34, & 35 Fire Protection Improvements Buildings 03, 04, 05, 06, 08, 12, 16, 17, & 35

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,663,078	\$1,570,238	\$92,840
Construction	\$22,763,707	\$18,868,577	\$3,895,130
FF&E and Technology	\$520,919	\$355,079	\$165,840
Direct Purchase	\$3,841,696	\$3,742,251	\$99,445
Construction Mgmt	\$2,337,823	\$2,337,823	\$0
Contingency	\$99,968		\$99,968
Consultants	\$108,845	\$108,831	\$14
Misc Construction	\$32,630	\$32,630	\$0
Project Total:	\$31,368,666	\$27,015,429	\$4,353,237

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$8,582,902

PRIMARY RENOVATIONS P.001898 Nova MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Renovation work continues the Building 5 band and chorus rooms with painting, carpet, and acoustical panel installation.

PROJECT SCOPE

Repair Stucco and Paint Buildings #7, #8, #9, #10, #30, and #39 Renovate Art Room Building 30 (with casework, art sink, and finishes) Renovate Music Lab in Building #5 HVAC improvements for Buildings #4, #5, #7, #8, #9, and #30

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$230,000	\$178,635	\$51,365
Construction	\$2,847,513	\$966,269	\$1,881,244
Direct Purchase	\$116,364	\$41,904	\$74,460
Construction Mgmt	\$615,822	\$615,822	\$0
Contingency	\$152,472		\$152,472
Consultants	\$15,000	\$8,892	\$6,108
Project Total:	\$3,977,171	\$1,811,522	\$2,165,649

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$8,582,902

PRIMARY RENOVATIONS P.002027 Nova MS - SMART Fire Sprinklers (Design)

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

Financial Closeout, all POs are being closed out.

PROJECT SCOPE

Fire sprinkler installation: Buildings 03, 04, 05, 08, 10, 35, & 36. Nova HS Buildings 05, 06, 12, 16, 17, & 23. This is being done as part of the Nova HS project since it is a shared facility.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$167,668	\$133,000	\$34,668
Construction Mgmt	\$33,063	\$33,063	\$0
Project Total:	\$200,731	\$166,063	\$34,668

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																

PRIMARY RENOVATIONS P.002873 Nova MS - Roofing Building 3, 4, 7, 8, 9 - SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

The demo of the existing roofs and installation of the temp roofs for Bldgs 4, 7, and 8 have been completed.

PROJECT SCOPE

Roofs carve-out, Bldgs. 3, 4, 7, 8 & 9 and their associated Mechanical Rooftop units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,528,594	\$320,316	\$3,208,278
Direct Purchase	\$480,990		\$480,990
Construction Mgmt	\$177,000	\$177,000	\$0
Contingency	\$198,416		\$198,416
Consultants	\$20,000	\$8,101	\$11,899
Project Total:	\$4,405,000	\$505,417	\$3,899,583

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4												
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Oakland Park Elementary School



Address: 936 NE 33 STREET, OAKLAND PARK 33334
 Location Num: 0031
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,178,649
 Total Facilities Budget (Sum of Projects): \$5,762,330

PRIMARY RENOVATIONS P.001895 Oakland Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Working on 110B and commissioning reports. Finalizing failed inspections. Electrical panel disconnect work sent for proposals.

PROJECT SCOPE

Roof Replacement: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11 & 13. Replacement of Exterior Lighting: Campus-wide Roofing tile in selected areas Electrical Upgrades: Campus-wide (including the replacement of Switchgear and Distribution Panels and AHU's) RTU replacement at building

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$240,000	\$212,063	\$27,937
Construction	\$3,801,215	\$3,715,445	\$85,770
FF&E and Technology	\$4,669	\$4,669	\$0
Direct Purchase	\$835,539	\$835,539	\$0
Construction Mgmt	\$633,856	\$633,856	\$0
Contingency	\$237,051		\$237,051
Consultants	\$10,000	\$4,464	\$5,536
Project Total:	\$5,762,330	\$5,406,036	\$356,294

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground upgrades; replacing the sand with PIP, Murals, Carpet replacement for the media center

BUDGET

\$100,000

MUSIC

✓ COMPLETE **SCOPE**
1,655 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**
259 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Oakridge Elementary School



Address: 1507 N 28 AVENUE, HOLLYWOOD 33020
 Location Num: 0461
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,216,859
 Total Facilities Budget (Sum of Projects): \$5,891,008

PRIMARY RENOVATIONS P.001712 Oakridge ES - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Completion of roofing pending. Contractor directed to complete roofing immediately. [Contractor delay] They did not respond with any roofing work progress. Manpower issues persist. PMOR has calculated credit change orders for light weight concrete not required for building 1-9 with the exception of building 5. Roofing that was not installed on descoped wooden canopy, downspout support footings requiring less work than design indicated, and balances for line items for descoped kitchen renovation. The downspout supports are installed, sidewalk infills, and soffit patches are pending.

PROJECT SCOPE

Electrical System Renovation: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, & 11 Exterior Aluminum Windows: Buildings 1, & 2 Exterior Doors and Hardware: Buildings 1, 2, 4, & 5 Fire Alarm: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11 & 12 HVAC System Replacement: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, & 11 HVAC Controls: Building 12 Interior Finishes & Improvements: Buildings 1, 2, & 11 Media Center Improvements: Building 11 Re-Roofing: Buildings 1, 2, 4, 5, 6, 7, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$441,090	\$410,725	\$30,365
Construction	\$3,594,246	\$2,962,720	\$631,526
FF&E and Technology	\$92,420	\$89,235	\$3,185
Direct Purchase	\$268,672	\$256,899	\$11,773
Construction Mgmt	\$363,956	\$363,956	\$0
Consultants	\$25,301	\$25,161	\$140
Project Total:	\$4,785,685	\$4,108,696	\$676,989

FLAG: SCHEDULE, Reason:Contractor Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Olsen Middle School



Address: 330 SE 11 TERRACE, DANIA 33004
 Location Num: 0471
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$11,578,315
 Total Facilities Budget (Sum of Projects): \$11,054,315

PRIMARY RENOVATIONS P.001955 Olsen MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Roof coping continues on several building. All trades moving along at a decent pace in building 10. Building 6 mechanical demolition is finishing up and new equipment / ductwork is on site. Ceiling grid is starting to get installed in several classrooms in building 10. Asphalt patching is being done for the new site lighting. Striping will be completed next week. Fire sprinkler work continues in the kitchen area.

PROJECT SCOPE

Demolition of Buildings 20-29 at old Olsen MS and restoration of the site. Re-roofing of Building 1-18, Media Center Renovation, Safety, and Security Improvements & HVAC Improvements consisting of AHU, duct heaters, circulation pumps, ext. Building improvement consists of new door hardware throughout various buildings, new windows in the Building 5 store.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$497,407	\$448,983	\$48,424
Construction	\$7,618,219	\$6,033,009	\$1,585,210
FF&E and Technology	\$54,070	\$50,848	\$3,222
Direct Purchase	\$1,639,398	\$1,527,457	\$111,941
Construction Mgmt	\$825,000	\$825,000	\$0
Contingency	\$365,221		\$365,221
Consultants	\$55,000	\$45,688	\$9,312
Project Total:	\$11,054,315	\$8,930,985	\$2,123,330

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, Think pads, computer carts, printers, student desks & chairs, student laptops

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 307 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Oriole Elementary School



Address: 3081 NW 39 STREET, LAUDERDALE LAKES 33309
 Location Num: 1831
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,558,974
 Total Facilities Budget (Sum of Projects): \$7,166,975

PRIMARY RENOVATIONS P.001970 Oriole ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

September - Chlorination testing completed; pending as-builts to be submitted to the county. - Restroom 198 completion pending faucet install for turnover to school. - Principal provided an additional room to be used as swing space after multiple meetings in order to facilitate the completion of the 9 remaining AHU mini-splits in Building 75. Work to begin in October to allow for required teacher and classroom reorganization. - FA Device installation 75% complete campus wide., August - All Fire Sprinkler Scope completed campus wide. - Roofing Scope completed pending final inspections. - Kitchen Scope completed which included HVAC RTU, Duct work, FA (pending devices), FA Sprinkler, Grid installation, new lighting, and ceiling tile. - All ceiling tile replacement scope completed campus wide. - 7 out of 16 mini split AHUs completed; 9 mini split AHUs to be completed. - FA ongoing. - Restrooms ongoing due to unforeseens; no amount of additional restrooms were taken offline since before the Summer start.

PROJECT SCOPE

ADA Restrooms: ADA Compliance Renovation to Room Numbers: 101h, 108, 109, 115, 116, 128a, 129a, 152, 153, 198a & 301a. HVAC Improvements; Buildings 1 & 75 HVAC Installation: Complete Kitchen Media Center Improvements New Fire Alarm System Reroofing: Buildings 1, 2 & 75 Fire Sprinklers Bldg. 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$376,500	\$280,818	\$95,682
Construction	\$5,001,580	\$3,268,404	\$1,733,176
FF&E and Technology	\$46,011	\$9,461	\$36,550
Direct Purchase	\$669,890	\$541,401	\$128,489
Construction Mgmt	\$741,000	\$741,000	\$0
Contingency	\$299,388		\$299,388
Consultants	\$25,606	\$20,962	\$4,644
Utilities	\$7,000		\$7,000
Project Total:	\$7,166,975	\$4,862,046	\$2,304,929

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

TECHNOLOGY



SCOPE

328 Items Delivered

DELIVERED

Classroom rugs, student tables & chairs, two-way radios, projectors, outdoor mats, teachers chairs, cafeteria sound system, cone safety, vests, storage carts, reflective parking lot post, signs, murals, window wraps, headphones, laptops

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Palm Cove Elementary School



Address: 11601 WASHINGTON STREET, PEMBROKE PINES 33025
 Location Num: 3311
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$3,888,326
 Total Facilities Budget (Sum of Projects): \$3,450,590

PRIMARY RENOVATIONS P.001885 Palm Cove ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$270,973	\$270,973	\$0
Construction	\$2,790,646	\$2,790,646	\$0
Construction Mgmt	\$388,300	\$388,300	\$0
Consultants	\$671	\$671	\$0
Project Total:	\$3,450,590	\$3,450,590	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, Aiphone (including strike) at the SPE, cafeteria sound system & murals, Outdoor Furniture, Facilities Equipment, Projectors, Label Maker, Facilities Equipment, Murals

BUDGET

\$100,000

IN PROGRESS

Laminator, Portable PA, Microphone

MUSIC

SCOPE

308 Instruments Delivered

TECHNOLOGY

SCOPE

336 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Palmview Elementary School



Address: 2601 NE 1 AVENUE, POMPANO BEACH 33064
 Location Num: 1131
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,379,000
 Total Facilities Budget (Sum of Projects): \$3,952,000

PRIMARY RENOVATIONS P.002084 Palmview ES - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

Structural Issues will be investigated. Scope of Work will be completed as CSMP Projects. Building 2, 3 & 6 Roofing. Building 01 Media Room and Restroom Renovation. Building 1, 2 & 80 HVAC Improvements.

PROJECT SCOPE

Re-roofing: Buildings 2, 3, & 6. Building 1 by others. HVAC Component Replacement: Buildings 1 and 8 and Duct Heaters: Building 2. Test & Balance: Buildings 1, 2, and 80. Media Center Renovations: Building 1. ADA Restrooms Renovation: Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$350,000	\$284,705	\$65,295
Construction	\$1,920,400		\$1,920,400
Construction Mgmt	\$556,400	\$556,400	\$0
Contingency	\$192,200		\$192,200
Consultants	\$10,000	\$5,595	\$4,405
Utilities	\$8,000		\$8,000
Project Total:	\$3,037,000	\$846,700	\$2,190,300

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Palmview Elementary School



Address: 2601 NE 1 AVENUE, POMPANO BEACH 33064
 Location Num: 1131
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,379,000
 Total Facilities Budget (Sum of Projects): \$3,952,000

PRIMARY RENOVATIONS P.002084-RC1 Palmview ES - SMART Roofing Carve Out

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- GC is working on the design phase. It is expected that GC to deliver the final design - binders to the Building 1st week of November.

PROJECT SCOPE

This Roof Carve Out project consists of the removal and replacement of the existing roofs on the Buildings # 2, 3 & 6, and related roof top mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$824,303		\$824,303
Construction Mgmt	\$80,000		\$80,000
Contingency	\$10,697		\$10,697
Project Total:	\$915,000		\$915,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way Radios & Licenses, Digital Marquee, Morning Show Equipment, Printers, Technology Accessories, TV, Tilt Mount, Outdoor Furniture, TV Install, Conference Room Furniture, Technology Accessories

BUDGET

\$100,000

IN PROGRESS

Digital Marquee, Morning Show Equipment, Outdoor Furniture, Printers

TECHNOLOGY

✓ COMPLETE

SCOPE

599 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Panther Run Elementary School



Address: 801 NW 172 AVENUE, PEMBROKE PINES 33029
 Location Num: 3571
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$3,986,929
 Total Facilities Budget (Sum of Projects): \$3,531,930

PRIMARY RENOVATIONS P.002069 Panther Run ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvement, Controls, Chiller Pumps. Re-roofing: Buildings 1 & 3 Joint Sealant Repair and Brick Restoration

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$126,477	\$126,477	\$0
Construction	\$2,369,226	\$2,369,226	\$0
Direct Purchase	\$514,022	\$514,022	\$0
Construction Mgmt	\$423,827	\$391,927	\$31,900
Contingency	\$95,428		\$95,428
Consultants	\$2,950	\$2,950	\$0
Project Total:	\$3,531,930	\$3,404,602	\$127,328

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way radios, Aiphone, TV, ActivPanels promethean boards, Digital marquee, laptops, desktops, Recordex, TV wall mount, Portable PA, Printers, Apple Computer Accessories

BUDGET

\$100,000

IN PROGRESS

Audio Visual parts, Portable PA

MUSIC

✓ **SCOPE**

COMPLETE 272 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 213 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Park Lakes Elementary School



Address: 3925 NORTH STATE ROAD 7, LAUDERDALE LAKES 33319
 Location Num: 3761
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,315,892
 Total Facilities Budget (Sum of Projects): \$732,377

PRIMARY RENOVATIONS P.001988 Park Lakes ES - SMART Program Renovations

CURRENT PHASE

8-Financial Closeout

RISK LEVEL

No Risk

PROJECT UPDATE

Financial Closeout, all POs are being closed out.

PROJECT SCOPE

Art and Music Room Renovations: Building 1 Roof Replacement: Buildings 78 & 80 Equipment Rooftop Tie-downs: Building 1, 2, & 4.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$72,268	\$72,268	\$0
Construction	\$461,842	\$461,842	\$0
FF&E and Technology	\$82,165	\$81,714	\$451
Construction Mgmt	\$116,102	\$116,102	\$0
Project Total:	\$732,377	\$731,926	\$451

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor Benches, digital marquee & K-2 & 3-5 playground structures

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

208 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

633 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Park Ridge Elementary School



Address: 5200 NE 9 AVENUE, DEERFIELD BEACH 33064
 Location Num: 1951
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,924,515
 Total Facilities Budget (Sum of Projects): \$4,463,697

PRIMARY RENOVATIONS P.001844 Park Ridge ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The Contractor this period failed Fire Alarm function test inspections. These will be re-called until passed. The Project although delayed is nearly complete and the remaining balance of work is projected to be completed prior to Thanksgiving break.

PROJECT SCOPE

Exterior Painting: Buildings 5 Fire Alarm Replacement: Campus-wide Mechanical Improvements: Buildings 1, 2, 3 & 75 Media Center & ADA Restrooms Renovation: Building 1 Re-Roofing: Buildings 1, 2, 3 & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$191,500	\$145,710	\$45,790
Construction	\$3,135,418	\$2,942,095	\$193,323
FF&E and Technology	\$102,108	\$24,182	\$77,926
Direct Purchase	\$534,111	\$436,140	\$97,971
Construction Mgmt	\$370,000	\$370,000	\$0
Contingency	\$122,560		\$122,560
Consultants	\$8,000	\$5,552	\$2,448
Project Total:	\$4,463,697	\$3,923,679	\$540,018

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Window Wraps, Recordex Simplicity Doc Cameras, Lenovo 300e, ThinkPads, EarthWalk Cart, Mini HDMI to VGA Adapters, UltraSlim USB DVD Burner, Promethean Boards, Aiphone and submasters, Laptops, Two-way Radios, Computer Accessories

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 304 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 216 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Park Springs Elementary School



Address: 800 NW 66 TERRACE, CORAL SPRINGS 33067
 Location Num: 3171
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$10,344,499
 Total Facilities Budget (Sum of Projects): \$9,771,200

PRIMARY RENOVATIONS P.002062 Park Springs ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

FA rough work ongoing. FCU installation ongoing. FP work ongoing. Coordinating with the school regarding Art classroom renovation upon swing space availability.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 8, 9, & 10. Exterior Door Hardware Replacement: Buildings 1, 2, 3, 4, 5, 6, & 8. Fire Sprinklers: Building 2. HVAC System Replacement: Buildings 1, 2, 3, 4, 5, & 6. Replace exterior cooling tower. New DDC control system. Music Room and Art Lab Renovation: Building 2 New Foundation and Pad for Cooling Tower. Fire Alarm Voice Evacuation System Replacement: Campus-wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$435,000	\$265,923	\$169,077
Construction	\$6,376,806	\$4,315,976	\$2,060,830
FF&E and Technology	\$41,905		\$41,905
Direct Purchase	\$1,555,864	\$1,535,696	\$20,168
Construction Mgmt	\$882,530	\$882,530	\$0
Contingency	\$458,095		\$458,095
Consultants	\$11,000	\$7,248	\$3,752
Utilities	\$10,000		\$10,000
Project Total:	\$9,771,200	\$7,007,373	\$2,763,827

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Floor scrubber, murals, laptop computers, K-2 playground upgrade, file cabinets, Office furniture

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 408 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 462 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Park Trails Elementary School



Address: 10700 TRAILS END, PARKLAND 33076
 Location Num: 3781
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$5,297,600
 Total Facilities Budget (Sum of Projects): \$3,584,690

PRIMARY RENOVATIONS P.002116 Park Trails ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1. The Fire Alarm installation work is progressing. 2. The scheduler awarded 160 days of the 576 requested by the General Contractor.

PROJECT SCOPE

Re-roofing; Building 1 Fire Alarm Improvements; Campus-wide HVAC Improvements; 3 New Mini Split AC Units for IT Rooms in Building 1 Conversion of Existing Space to Music and/or Art Lab(s) Music Room & Art Room Renovations

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$222,500	\$177,992	\$44,508
Construction	\$2,454,987	\$2,419,976	\$35,011
FF&E and Technology	\$250,000	\$54,373	\$195,627
Direct Purchase	\$215,200	\$215,200	\$0
Construction Mgmt	\$340,000	\$340,000	\$0
Contingency	\$87,003		\$87,003
Consultants	\$15,000	\$6,315	\$8,685
Project Total:	\$3,584,690	\$3,213,856	\$370,834

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean Boards, Water Bottle Filling Stations, Laptops, Laptops, Computer Accessories, Printers, Desktops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 263 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 867 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Parkside Elementary School



Address: 10257 NW 29 STREET, CORAL SPRINGS 33065
 Location Num: 3631
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,927,168
 Total Facilities Budget (Sum of Projects): \$2,505,175

PRIMARY RENOVATIONS P.002082 Parkside ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110B Certificate of Completion was approved by the BD on 8/24/2023 and fully executed on 9/13/2023. This project has three pending PCO's, and once they are processed, a (209) Certificate of Final Inspection will be requested

PROJECT SCOPE

Reroofing: Buildings 1 & 2 Test and Balance: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$114,000	\$91,134	\$22,866
Construction	\$1,571,163	\$1,228,758	\$342,405
Direct Purchase	\$446,004	\$345,559	\$100,445
Construction Mgmt	\$278,000	\$270,980	\$7,020
Contingency	\$90,008		\$90,008
Consultants	\$6,000	\$4,179	\$1,821
Project Total:	\$2,505,175	\$1,940,610	\$564,565

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Morning Show Equipment, Strike, & Access Card Reader at Microwaves the SPE, Indoor furniture, Student Laptops, Promethean Board, Computer Accessories, Cafeteria Tables, Classroom Furniture

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE **137 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **236 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Parkway Middle School



Address: 3600 NW 5 COURT, LAUDERHILL 33311
 Location Num: 0701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$47,520,688
 Total Facilities Budget (Sum of Projects): \$5,642,690

PRIMARY RENOVATIONS P.001617 Parkway MS - Roof Replace Bldg. 22 & 24

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Re-Roofing of Bldgs. 22 and 24

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$699,013	\$698,751	\$262
Direct Purchase	\$52,346	\$52,346	\$0
Construction Mgmt	(\$374)	(\$374)	\$0
Misc Construction	\$3,375	\$3,375	\$0
Project Total:	\$754,360	\$754,098	\$262

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.001807 Parkway MS - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110b Certificate of Occupancy was approved by the Building Department on 2/17/2023. The Superintendent fully executed the 110B on 3/16/2023. The Certificate of Final Completion (form 209) will be processed once the change orders are complete. Two change orders remain open, a credit requiring contractor revisions and another requiring revisions from the Designer. Both expected to be completed in the month of October.

PROJECT SCOPE

Building Demolition - Building 7, 8, 9, 10, 13, 14, 15, 16, 17 and 19. Temporary Roof - Building 18. Building 22 - Exterior Window Replacement, Exterior Door Hardware, AHU 4, 5, 6, 7 (Rooms 972 and 913B) Building 23 - Exterior Door Hardware, Roof Mounted Exhaust Fan. Exterior Painting: Buildings 25 & 26 Building canopy demolition - building 27 and 28.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$796,996	\$785,762	\$11,234
Construction	\$3,354,672	\$3,070,774	\$283,898
FF&E and Technology	\$10,000	\$5,373	\$4,627
Construction Mgmt	\$488,000	\$488,000	\$0
Contingency	\$198,814		\$198,814
Consultants	\$39,848	\$39,649	\$199
Project Total:	\$4,888,330	\$4,389,558	\$498,772

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

SCHOOL CHOICE ENHANCEMENT (SCEP)

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Parkway Middle School



Address: 3600 NW 5 COURT, LAUDERHILL 33311
 Location Num: 0701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$47,520,688
 Total Facilities Budget (Sum of Projects): \$5,642,690

CURRENT PHASE

COMPLETE

DELIVERED

ThinkPad, HDMI to VGA adapter, Interior paint & beautification murals throughout school/café, laptops

BUDGET

\$100,000

MUSIC

✓
COMPLETE

SCOPE

47 Instruments Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pasadena Lakes Elementary School



Address: 8801 PASADENA BOULEVARD, PEMBROKE PINES 33024
 Location Num: 2071
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$8,683,505
 Total Facilities Budget (Sum of Projects): \$8,484,239

PRIMARY RENOVATIONS P.001634 Pasadena Lakes ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 1 Roofing 99% finalizing inspection. Fire Protection 99% complete. Installation of downspouts in progress. Building 2 Drainage change order issue pending AE redesign. Building 3 AC unit ventilators not working properly leaking. AHU 4-1 clearance issue pending AE to design Door for Mech Room. Commissioning Documents pending AE for review and confirmation. Ceiling Tile replacements in Building 1 remaining work in progress. Projector issue IT specialist working on providing another projector.

PROJECT SCOPE

Building Envelope Improvements Windows, Ext Wall, Design of Fire Sprinkler Protection System Building 1. Re-Roofing of Buildings 1,3,4,5,6,& 85 Design of HVAC Improvements Design of Media Center improvements Water main connection in submittal process to the city.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$556,500	\$543,912	\$12,588
Construction	\$5,417,524	\$5,128,534	\$288,990
FF&E and Technology	\$82,686	\$82,686	\$0
Direct Purchase	\$1,626,922	\$1,491,469	\$135,453
Construction Mgmt	\$740,823	\$719,695	\$21,128
Contingency	\$10,000		\$10,000
Consultants	\$49,784	\$49,622	\$162
Project Total:	\$8,484,239	\$8,015,918	\$468,321

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, furniture, cafeteria sound system & digital marquee, Computer Accessories

BUDGET

\$100,000

TECHNOLOGY

✓ COMPLETE

SCOPE

88 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pembroke Lakes Elementary School



Address: 11251 TAFT STREET, PEMBROKE PINES 33026
 Location Num: 2661
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$5,236,857
 Total Facilities Budget (Sum of Projects): \$4,911,900

PRIMARY RENOVATIONS P.001842 Pembroke Lakes ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1. GC/HVAC Sub connected Temporary Cooling Unit to existing ductwork for AHU-7 and started operations. 2. GC/HVAC Sub demolished original AHU-7 and removed debris from room. 3. GC poured new concrete housekeeping pad for new AHU-7. 4. GC/HVAC Sub install new AHU-7 included chilled-water piping, ductwork, electrical & partially completed the control wiring. 4. GC/Elect Sub continued Fire Alarm device installation during this period. 5. GC/Elect Sub continued installation of the new Main Fire Panel during this period.

PROJECT SCOPE

Restroom Renovations: ADA Restrooms #151 (Female) & #152 (Male) Aluminum Walkway Repairs New Fire Alarm System Mechanical Improvements: Buildings 1 (10 AHU, 10 Duct heaters, 2 Gravity vents, 2 CHW circulation pumps, 1 MAU, & 1 KEF), 2 (2 Gravity Ventilators) Kitchen Work (Electrical, HVAC ductwork & Ceiling)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$258,056	\$218,445	\$39,611
Construction	\$1,701,497	\$1,228,347	\$473,150
FF&E and Technology	\$70,458	\$69,875	\$583
Direct Purchase	\$166,820	\$135,565	\$31,255
Construction Mgmt	\$366,669	\$366,669	\$0
Contingency	\$84,900		\$84,900
Consultants	\$8,500	\$2,152	\$6,348
Project Total:	\$2,656,900	\$2,021,053	\$635,847

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pembroke Lakes Elementary School



Address: 11251 TAFT STREET, PEMBROKE PINES 33026
 Location Num: 2661
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$5,236,857
 Total Facilities Budget (Sum of Projects): \$4,911,900

PRIMARY RENOVATIONS P.002779 Pembroke Lakes ES - Temporary Roofing Bldg 1 SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Monthly reporting was incorrectly turned off for this project, will include in the next reporting period.

PROJECT SCOPE

Emergency Temporary Roofing for Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,255,000	\$2,178,623	\$76,377
Project Total:	\$2,255,000	\$2,178,623	\$76,377

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom furniture, cafeteria sound system, digital marquee, replaced keys cylinders to teacher entrance key, Document cameras, Promethean board, radio battery

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **250 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **130 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pembroke Pines Elementary School



Address: 6700 SW 9 STREET, PEMBROKE PINES 33023
 Location Num: 1221
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$5,417,999
 Total Facilities Budget (Sum of Projects): \$5,084,000

PRIMARY RENOVATIONS P.001864 Pembroke Pines ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. Sidewalk repair failed inspection.

PROJECT SCOPE

Reroofing for Buildings 01, 02, & 05 HVAC: Replace RTU 04, 05, 06, 10, 13, 14, 17, & 18, AHU replace in rooms 157, 159, 168, 173, 174, & 180, Replace Pumps P1-1, P1-2, Media Center Improvements: Furniture and Flooring Replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$288,000	\$283,233	\$4,767
Construction	\$3,762,624	\$3,670,628	\$91,996
FF&E and Technology	\$72,930	\$64,072	\$8,858
Direct Purchase	\$272,578	\$271,895	\$683
Construction Mgmt	\$545,350	\$545,350	\$0
Contingency	\$130,018		\$130,018
Consultants	\$12,500	\$1,821	\$10,679
Project Total:	\$5,084,000	\$4,836,999	\$247,001

FLAG: SCHEDULE, Reason:Unforeseen Condition / Owner'sDelay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Water fountains & Primary playground equipment, Document cameras, Thinkpads

BUDGET

\$100,000

IN PROGRESS

Thinkpads

MUSIC

✓ **SCOPE**

COMPLETE **260 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **153 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Peters Elementary School



Address: 851 NW 68 AVENUE, PLANTATION 33317
 Location Num: 0931
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$11,099,196
 Total Facilities Budget (Sum of Projects): \$10,693,200

PRIMARY RENOVATIONS P.002041 Peters ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Roofing work and fire alarm system upgrade continued. A Construction Change Directive (CCD) was issued to the contractor to begin work on Building #10's roof.

PROJECT SCOPE

Re-roofing Buildings: 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 14 Exterior Painting: Buildings 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, & 12. Site- Repair Aluminum Covered walkways Fire Alarm System Replacement: Campus-wide. Fire Sprinklers- No fire sprinkler work and provide double-acting doors for egress at buildings 12, 13, & 14. Also, relocate HVAC equipment at Building 10 for egress compliance. Test & Balance: Buildings 1, 2, 4, 7, 8, 9, 10, 11, 12, 13, 14, & 20. HVAC Component Replacement: Buildings 2 & 6. Media Center Improvements: Building 10. ADA Restroom Renovation: Building 10 (Rooms 108A & 110A.)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$274,000	\$221,990	\$52,010
Construction	\$7,557,666	\$1,990,733	\$5,566,933
Direct Purchase	\$878,094	\$735,184	\$142,910
Construction Mgmt	\$751,500	\$751,500	\$0
Contingency	\$451,940		\$451,940
Consultants	\$24,000	\$17,261	\$6,739
Misc Construction	\$750,000		\$750,000
Utilities	\$6,000		\$6,000
Project Total:	\$10,693,200	\$3,716,668	\$6,976,532

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Elmo document cameras, facilities equipment, classroom rugs, projectors, ActivPanels, air mover, janitorial carts, 5-Tool Kit, pressure washer, vacuum machine, outdoor benches, 6-Station listening centers, headphones, teacher chairs, student chairs, staff desktop, staff touch laptops, student laptops, Earthwalk carts and wiring, Epson projectors, Lenovo Desktop, Lenovo Internal 8 - Cell Battery for Yoga 12, ThinkCenter,

BUDGET

\$100,000

IN PROGRESS

ThinkCenter

MUSIC

SCOPE

COMPLETE 388 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 278 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pine Ridge Education Center



Address: 1251 SW 42ND AVENUE, FORT LAUDERDALE 33317
 Location Num: 0653
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$221,343
 Total Facilities Budget (Sum of Projects): \$52,343

PRIMARY RENOVATIONS P.002121 Pine Ridge Education Center - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$44,343	\$44,343	\$0
Construction Mgmt	\$8,000	\$8,000	\$0
Project Total:	\$52,343	\$52,343	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, two-way radios, student desks, teacher planning room upgrade, laptops for the computer lab & TV Studio equipment, TV monitors and installation

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pines Lakes Elementary School



Address: 10300 JOHNSON STREET, PEMBROKE PINES 33026
 Location Num: 2861
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$2,920,969
 Total Facilities Budget (Sum of Projects): \$1,725,000

PRIMARY RENOVATIONS P.002004 Pines Lakes ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

All work has been completed. The 110b has been issued

PROJECT SCOPE

Building 01.-New Fire Sprinkler System, New Chilled Water, and Condenser Water Pipes, New Ceiling In Administration Area and Corridors. Test & Balance Building 02-Replace Roof Shingles, Flashing. Test & Balance Building 03-Add Secondary Egress, Replace HVAC Units, Test & Balance Building 06-Relocating Power and Data For Smart Board, Test & Balance Building 07-Test and Balance Building 85-Roofing, Flashing, Drains, Window Calking. Test & Balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$200,495	\$128,494	\$72,001
Construction	\$1,241,359	\$1,156,571	\$84,788
FF&E and Technology	\$60,433	\$60,343	\$90
Construction Mgmt	\$171,112	\$171,112	\$0
Contingency	\$45,548		\$45,548
Consultants	\$6,053	\$3,000	\$3,053
Project Total:	\$1,725,000	\$1,519,520	\$205,480

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Office furniture, murals, monument marquee, SPE enhancements (Fencing and Gate), Window wraps, Promethean Boards, Headphones

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **241 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **264 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pines Middle School



Address: 200 NW DOUGLAS ROAD, PEMBROKE PINES 33024
 Location Num: 1881
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$1,163,728
 Total Facilities Budget (Sum of Projects): \$701,730

PRIMARY RENOVATIONS P.002130 Pines MS - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

Project is complete! The 110b was submitted to the Building Department and has been fully executed

PROJECT SCOPE

Installing a new roof on Building 6 including removing and reinstalling the existing mechanical equipment. Test and balance the air handling systems in Buildings 5 & 11.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$43,500	\$34,918	\$8,582
Construction	\$553,577	\$490,181	\$63,396
Direct Purchase	\$26,546		\$26,546
Construction Mgmt	\$50,602	\$49,722	\$880
Contingency	\$25,804		\$25,804
Consultants	\$1,701	\$1,701	\$0
Project Total:	\$701,730	\$576,522	\$125,208

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Generator, Traffic cones, Golf carts, Micro scrubber, Signage, Athletic equipment, Morning show equipment, Chairs, Microphones, TVs, Projectors, Signage, Chair, Scores Table & Gym chairs, Tables, ThinkStation, Desktops, Laptop wiring, Thinkpads

BUDGET

\$100,000

IN PROGRESS

ThinkPads

MUSIC

SCOPE

COMPLETE 124 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 603 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pinewood Elementary School



Address: 1600 SW 83 AVENUE, NORTH LAUDERDALE 33068
 Location Num: 2811
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,654,756
 Total Facilities Budget (Sum of Projects): \$4,306,000

PRIMARY RENOVATIONS P.001949 Pinewood ES -SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Electrical - Disconnect & Reconnect Roof Top Units - Buildings 1, 2, 3, 4, 75 & 85 Fire Sprinkler: Building 1 HVAC Improvements, Adjust Rooftop Vents: Buildings 1, 2, 3, 4, 75 & 85 Media Center Improvements - Drywall and Painting Plumbing Vents: Buildings 1, 2, 3, 4, 75 & 85 Roof: Buildings 1, 2, 3, 4, 75 & 85 Test & Balance: Buildings 1, 2, 3, 4, 75 & 85

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$185,979	\$169,109	\$16,870
Construction	\$3,330,217	\$3,210,681	\$119,536
FF&E and Technology	\$47,966	\$47,050	\$916
Construction Mgmt	\$645,900	\$645,900	\$0
Contingency	\$92,864		\$92,864
Consultants	\$3,074	\$3,074	\$0
Project Total:	\$4,306,000	\$4,075,814	\$230,186

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, desktops, laptop carts, two-way radios, portable sound system, electric strike, digital marquee and desktops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 197 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 217 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pioneer Middle School



Address: 5350 SW 90 AVENUE, COOPER CITY 33328
 Location Num: 2571
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$13,060,443
 Total Facilities Budget (Sum of Projects): \$11,357,113

PRIMARY RENOVATIONS P.001793 Pioneer MS - SMART GOB Renovations

CURRENT PHASE

8-Financial Closeout

RISK LEVEL

No Risk

PROJECT UPDATE

The communications company was contacted via email and by phone. To date they have yet to provide a response as to if they are going to schedule the required inspection or not. The owner has requested an email from this company for them to decline this invoice and will not pursue future payment. A letter was sent to the company with a deadline date of October 13th requesting a response to bill or close. The phase will not change at this time.

PROJECT SCOPE

ADA Restrooms Doors and Hardware Electrical Systems Renovation Fire Alarm Fire Sprinklers HVAC System Replacement Interior Finishes and Improvements Media Center Improvements Plumbing Re-Roofing: Building 1, 2, & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$754,897	\$754,897	\$0
Construction	\$8,236,532	\$8,236,532	\$0
FF&E and Technology	\$97,002	\$89,323	\$7,679
Direct Purchase	\$909,295	\$909,295	\$0
Construction Mgmt	\$1,264,619	\$1,264,619	\$0
Contingency	\$11,602		\$11,602
Consultants	\$83,166	\$83,151	\$15
Project Total:	\$11,357,113	\$11,337,817	\$19,296

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Office chairs, stage lectern, podium, instrument storage, conference room furniture, planning room furniture, office furniture, digital marquee, teacher desks and armless chairs

BUDGET

\$100,000

ATHLETICS

SCOPE

COMPLETE Track

MUSIC

SCOPE

COMPLETE 59 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 382 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Piper High School



Address: 8000 NW 44 STREET, SUNRISE 33351
 Location Num: 1901
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$21,555,291
 Total Facilities Budget (Sum of Projects): \$19,799,707

PRIMARY RENOVATIONS P.001744 Piper HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

This period the GC reduced the summer workforce to accommodate school reopening. Much work remains. The GC has begun to replace entry storefronts with ongoing work currently wrapping up at entry number 08 in Building 01.

PROJECT SCOPE

SPE and Aluminum Covered Walkways: Completed as a Separate Project Air Handler HVAC Component Replacement: Building 1 Aluminum Storefront Exterior Door Replacement: Building 1 Aluminum Window Replacement: Buildings 1 & 2 Building Lighting Replacement: Building 9 Canopy Lighting Replacement: Building 1 Chemistry Lab Fume Hoods Replacement: Building 1 Controls with DDC Controls Replacement: Buildings 1, 5, 7 & 8 Electrical: Unit Heater Replacement and Transformer in Building 1 Emergency Exit Signage: Buildings: 1, 3, 4 & 5 and Emergency Lighting System: Buildings 3 & 4 Exterior Condenser Replacement: Building 5 Fire Sprinklers Installation: Buildings 1, 2, 5, 6, 7, 9, 10, 15 & 85 HVAC Terminal Device Replacement: Building 1 Large Diameter and Kitchen Exhaust Hood Replacement: Building 1 Make-up Air Increase: Building 6 Media Center Renovation: Building 1 Mounted Building Lighting Replacement: Buildings 1, 2, 6, 10, 15 & 85 New Kitchen Fire Suppression Hood Installation: Building 1 Package Unit HVAC Component Building Replacement: 6 Panelboard Replacement: Buildings 4 & 18 PE Weight Room Equipment and Flooring: Building 1 Pole Lighting Replacement: Building 19 Reroofing: Buildings 1, 2, 4, 5, 6, 8, 11 & 85 Restrooms associated with Educational Adequacy Renovations: Building 1 STEM Lab Renovation: Building 1 Switchgear Replacement: Building 19 Test and Balancing: Buildings 1, 5, 6 & 85 Window AC Unit Component Replacement: Building 2

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,332,296	\$1,290,501	\$41,795
Construction	\$11,819,460	\$11,252,878	\$566,582
FF&E and Technology	\$464,375	\$395,375	\$69,000
Direct Purchase	\$3,322,019	\$3,206,802	\$115,217
Construction Mgmt	\$2,254,054	\$2,254,054	\$0
Contingency	\$400,451		\$400,451
Consultants	\$207,052	\$194,502	\$12,550
Project Total:	\$19,799,707	\$18,594,112	\$1,205,595

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Picnic tables, main auditorium sound system, mini auditorium sound system, gym sound system, microphones & desktops, iPad cases, Auditorium Antenna Extension

BUDGET

\$100,000

ATHLETICS

SCOPE

COMPLETE Weight Room

MUSIC

SCOPE

COMPLETE 245 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 698 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Elementary School



Address: 651 NW 42 AVENUE, PLANTATION 33317
 Location Num: 0941
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$387,908
 Total Facilities Budget (Sum of Projects): \$49,910

PRIMARY RENOVATIONS P.002119 Plantation ES - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Electric strikes, golf cart, cafeteria sound system, student benches in car rider area, cafeteria stage curtains, welcome center/front office furniture, stackable chairs, Digital Marquee, Chairs

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

414 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

218 Items Delivered

CLOSED

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation High School



Address: 6901 NW 16 STREET, PLANTATION 33313
 Location Num: 1451
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$16,783,670
 Total Facilities Budget (Sum of Projects): \$14,949,000

PRIMARY RENOVATIONS P.001916 Plantation HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

4-Bid & Award



PROJECT UPDATE

QSEC deemed contractor did not meet the minimum qualifications for recommendation of award and therefore rejected the bid, recommending to the School Board that the project be re-bid. The District staff did not proceed with that recommendation. Since that time the contractor has issued a protest. Project is on hold until the District can determine next steps.

PROJECT SCOPE

Re-roofing: Buildings 4, 5, 6, 7, 8, 9, 11 and part of Building 1 Roof Cabling: Buildings 1, 3 & 7. Window Replacement: Buildings 1 & 4 Safety/Security Upgrade Fire Sprinklers Improvements: Buildings 1 & 4 Demolish Building 2- Refer to Art Room upgrade at Building 1. STEM Lab Improvements with Tech Lab wall hood at Building 3; Culinary Lab upgrade at Building 1; Art Room upgrade at Building 1. Media Center Improvements at Building 1 with ADA group restrooms renovation. HVAC Improvements - Component Replacement: Buildings 1, 3, 4, 5, 6, & 8. and Test & Balance: Buildings 3, 4, 7, 11 & 12.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,031,571	\$773,451	\$258,120
Construction	\$9,922,561	\$500	\$9,922,061
FF&E and Technology	\$130,000	\$9,461	\$120,539
Construction Mgmt	\$2,078,831	\$2,078,831	\$0
Contingency	\$965,437		\$965,437
Consultants	\$100,000		\$100,000
Utilities	\$50,000		\$50,000
Project Total:	\$14,278,400	\$2,862,243	\$11,416,157

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729 Plantation MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The deductive change order for the work not performed by the Contractor has been approved by the Board. The contract will now be closed out.

PROJECT SCOPE

Aluminum Covered Walkway Repairs: site wide Civil-related work for new Fire Sprinkler: Buildings 1, 2 & 3 Re-roofing: Buildings 1, 2, 3, & 4 Media Center Renovations Restroom Renovations: Building 1 (101&104) MEPF Repairs (Fire sprinklers), Mechanical HVAC Repairs T&B. Electrical panel boards, transformers, lighting: Buildings 1, 2, & 3 Mechanical Test & Balance: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$495,334	\$486,167	\$9,167
Construction	\$1,160,571	\$447,526	\$713,045
FF&E and Technology	\$123,093		\$123,093
Construction Mgmt	\$588,405	\$588,405	\$0
Contingency	\$127,897		\$127,897
Consultants	\$10,000		\$10,000
Utilities	\$6,000	\$650	\$5,350
Project Total:	\$2,511,300	\$1,522,748	\$988,552

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-RC1 Plantation MS - Smart Re-Roofing

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

- Board approved the additional funding for this project as of 09/12/23. Therefore, CMMT-1 and NTP package are in progress.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roof on the buildings # 1-2-3-4, and the related roof top mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,964,917		\$3,964,917
FF&E and Technology	\$160,083		\$160,083
Project Total:	\$4,125,000		\$4,125,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Exterior paint, students chairs, exterior paint for (3) logos, digital marquee & Cameras, Tripods, Cases restructuring of front office, Tripods, Camera

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE 129 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 334 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Park Elementary School



Address: 875 SW 54 AVENUE, PLANTATION 33317
 Location Num: 1251
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$2,342,000
 Total Facilities Budget (Sum of Projects): \$3,234,546

PRIMARY RENOVATIONS P.002136 Plantation Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire Alarm Work is 95% pending Failed inspection reports and potential change order, building 5 HVAC Units one unit remaining AHU 5-1 to start planning to begin mid-October when the materials for replacements arrive due to Lightning strike. Roofing final inspections pending mechanical and electrical. Exterior Roof leaking in some areas. Kitchen exhaust hood switch pending due to not properly reinstalled by sub. Test and Balance Buildings 1 and 75 Pending scheduling work.

PROJECT SCOPE

Re-roof Buildings 1, 2, 5, 75 Media Center renovations Selective window replacement HVAC replacement at Building #5 Test & Balance Buildings 1 & 75

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$189,000	\$140,256	\$48,744
Construction	\$2,001,243	\$1,607,321	\$393,922
FF&E and Technology	\$49,578	\$43,297	\$6,281
Direct Purchase	\$548,514	\$356,173	\$192,341
Construction Mgmt	\$350,000	\$350,000	\$0
Contingency	\$86,375		\$86,375
Consultants	\$9,836	\$4,836	\$5,000
Project Total:	\$3,234,546	\$2,501,883	\$732,663

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Lockdown shades, window wraps, Aiphone at the SPE and strike on secondary door, morning show equipment, digital marquee, Book cases, Stools, Kit Cubby, Display case, Organizer, Indoor furniture

MUSIC

✓ **SCOPE**

COMPLETE **645 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **234 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pompano Beach Elementary School



Address: 700 NE 13 AVENUE, POMPANO BEACH 33060
 Location Num: 0751
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,969,551
 Total Facilities Budget (Sum of Projects): \$6,614,551

PRIMARY RENOVATIONS P.001713 Pompano Beach ES - SMART Program Renovations

CURRENT PHASE

8-Financial Closeout

RISK LEVEL

No Risk

PROJECT UPDATE

All financial obligations for the Architect have been approved. Pending an invoice from a vendor consultant which will be submitted in October for processing. Once the invoice is paid this phase will change to close.

PROJECT SCOPE

Re-Roofing: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Interior Finished and Improvements: : Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Fire Alarm System Replacement: : Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 HVAC System Replacement: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Electrical Systems Renovation: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$481,321	\$457,982	\$23,339
Construction	\$4,941,956	\$4,941,956	\$0
Construction Mgmt	\$859,600	\$727,600	\$132,000
Contingency	\$323,030		\$323,030
Consultants	\$8,644	\$1,030	\$7,614
Project Total:	\$6,614,551	\$6,128,568	\$485,983

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, laptop carts, classroom furniture, desks, chairs, bookshelves & tables

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **367 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **380 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pompano Beach High School



Address: 600 NE 13 AVENUE, POMPANO BEACH 33060
 Location Num: 0185
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,951,000
 Total Facilities Budget (Sum of Projects): \$3,244,960

PRIMARY RENOVATIONS P.002091 Pompano Beach HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Mechanical -Building 15- Finishes are pending around the AC Unit. (Notice to Cure has been submitted) -Exhaust fans are in-progress for Building 5 (Notice to Cure has been submitted) -T&B being executed in Building 10 (Notice to Cure has been submitted) Exterior Renovations -2nd Coat Painting is being executed in Building 10. -All inspections have passed -Building 9 is complete regarding paint Roofing -Building 5 Lightweight concrete is pending. Exhaust Fans adjusted. -Building 17 is descope and items will be credit back to the Owner/Broward County School District Fire protection -Shop Drawings revise and resubmit. (Notice to Cure has been issued) -Permit for Tie-in is pending. City of Pompano are reviewing documents. Descoping items -PCO#2 has been approved and finished its process on e-builder. New Construction- Building 19 (650 SQ Ft) -CMU block is installed over the new 4" Slab. Finished detail being executed. -Beam Poured (T.O. BEAM EL: +12'-2") - Trusses, Parapet wall and Lightweight are pending.

PROJECT SCOPE

Demolition of Buildings 6,7,13 and 14 Music and Art Rooms Renovation (Scope New Storage Building (650sqft): Building 19. Test & Balance: Buildings 2, 3 and 10 Gasoline Storage Relocation: From Building 10 to 17 Exterior Painting: Building 10. Exterior Door and Hardware Replacement. New Fire Sprinkler System: Building 4 Re-roofing: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$280,000	\$177,036	\$102,964
Construction	\$2,197,410	\$457,532	\$1,739,878
FF&E and Technology	\$274,222	\$36,320	\$237,902
Construction Mgmt	\$357,000	\$357,000	\$0
Contingency	\$108,618		\$108,618
Consultants	\$7,000	\$5,740	\$1,260
Utilities	\$20,710		\$20,710
Project Total:	\$3,244,960	\$1,033,628	\$2,211,332

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Media Center, Football scoreboard, Aiphone master & sub-master, Aiphone in F270; camera, door strike, Shelf storage, Golf Cart

BUDGET

\$100,000

ATHLETICS

SCOPE

Track, Weight Room

MUSIC

SCOPE

784 Instruments delivered

TECHNOLOGY

SCOPE

305 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pompano Beach Middle School



Address: 310 NE 6 STREET, POMPANO BEACH 33060
 Location Num: 0021
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$13,364,155
 Total Facilities Budget (Sum of Projects): \$12,946,975

PRIMARY RENOVATIONS P.001721 Pompano Beach MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Contractor is: 1. Finishing fire alarm installation and is testing. 2. Continuing installation of all remaining roofing 3. Modifications to the Boys and Girls Locker Room Restrooms is completing. 4. FA functional testing is in progress 5. T&B is in progress

PROJECT SCOPE

Fire Sprinkler upgrade, Full fire Alarm replacement, Re-Roofing in Buildings 1,2,3,4,5,6,7,10, and all covered walkways. ADA restroom upgrades for Building 1, Media center upgrade, and a full renovation of Building 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$991,701	\$970,840	\$20,861
Construction	\$10,004,592	\$9,584,115	\$420,477
FF&E and Technology	\$170,597	\$170,597	\$0
Direct Purchase	\$634,047	\$564,893	\$69,154
Construction Mgmt	\$1,121,039	\$1,043,423	\$77,616
Consultants	\$24,999	\$21,720	\$3,279
Project Total:	\$12,946,975	\$12,355,588	\$591,387

FLAG: BUDGET, Reason: Budget Adjustment SCHEDULE, Reason:Owner Delays/Contractor Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Indoor & outdoor furniture, replacement of science tables, replacement of teacher chairs and principal conference room chairs

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 358 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Quiet Waters Elementary School



Address: 4150 W HILLSBORO BOULEVARD, DEERFIELD BEACH 33442
 Location Num: 3121
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,821,796
 Total Facilities Budget (Sum of Projects): \$6,197,001

PRIMARY RENOVATIONS P.001754 Quiet Waters ES - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The roofing work continued.

PROJECT SCOPE

Doors and Hardware: Buildings 2, 4, 5, 6 Electrical System Renovation: Buildings 2 HVAC System Replacement: Buildings 2, 3, 4, 5, 6, 8 & 9 Interior Finishes & Improvements: Buildings 2, 4, 5, 6 Interior Millwork/Finishes: Building 2 Media Center Improvements Re-Roofing, Buildings 1, 2, 3, 4, 5, 6, 8, 9, 10 & 11

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$491,524	\$471,044	\$20,480
Construction	\$4,625,596	\$3,322,490	\$1,303,106
FF&E and Technology	\$21,610	\$7,494	\$14,116
Direct Purchase	\$219,065	\$219,065	\$0
Construction Mgmt	\$660,604	\$651,583	\$9,021
Contingency	\$158,602		\$158,602
Consultants	\$20,000	\$1,378	\$18,622
Project Total:	\$6,197,001	\$4,673,054	\$1,523,947

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Picnic tables, electric strike, laptops, document cameras, projectors, Lenovo adapters, digital marquee, Printers

BUDGET

\$100,000

IN PROGRESS

Printers, Adapters, Computer Accessories, Promethean Board

MUSIC

SCOPE

COMPLETE 603 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 380 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Ramblewood Elementary School



Address: 8950 SHADOW WOOD BOULEVARD, CORAL SPRINGS 33071
 Location Num: 2721
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,848,649
 Total Facilities Budget (Sum of Projects): \$4,586,671

PRIMARY RENOVATIONS P.001725 Ramblewood ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The T&B and commissioning for all buildings are in progress. Painting building #80 was completed. The surety is working on the remaining punch list items. The surety is coordinating with the mechanical subs, T&B to resolve the cooling issues in at Building #2 processing change order thru CORP.

PROJECT SCOPE

Doors and Hardware: Buildings 1, 2, & 80 Electrical System Renovation: Buildings 1, 2, & 80 Exterior Windows: Buildings 1 & 2 Fire Sprinkler: Buildings 1, HVAC System Replacement: Buildings 1, 2, 3, 80, & 85 Interior Finishes & Improvements: Building 1, 2, & 80 Media Center Improvements: Re-roofing: Building 85 Roof Repairs: Building 3 Stucco Repairs: Building 3

	Current Budget	Actuals	Remaining Budget
Design	\$374,889	\$367,264	\$7,625
Construction	\$3,538,865	\$3,298,223	\$240,642
FF&E and Technology	\$16,014	\$10,124	\$5,890
Direct Purchase	\$299,681	\$294,081	\$5,600
Construction Mgmt	\$329,086	\$329,086	\$0
Contingency	\$11,408		\$11,408
Consultants	\$16,728	\$11,865	\$4,863
Project Total:	\$4,586,671	\$4,310,643	\$276,028

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee, Playground upgrades, chairs, laptops, document cameras, projectors, USB 3.0 ethernet adapter, Lenovo 45W standard AC adapter

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE **348 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **282 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Ramblewood Middle School



Address: 8505 W ATLANTIC BOULEVARD, CORAL SPRINGS 33071
 Location Num: 2711
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$5,026,860
 Total Facilities Budget (Sum of Projects): \$6,878,242

PRIMARY RENOVATIONS P.001867 Ramblewood MS - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Roof Electrical Inspections are 95% complete, Pending Electrical Panel Schedules from Electrical Sub-contractor. Emergency Generator Electrical Final Inspection was passed, Now Pending start-up. Bollard installation is pending around generator enclosure. Restroom 117/118 Punch list items completion is in progress. Restroom 106/107 Electrical Rough Installation is Complete, Inspection Passed. Restroom 106/107 Wall Framing is Complete. Inspection Passed. Restroom 106/107 Wall Board Installation is complete, Inspection Passed. Water damaged electrical panels in room 141A have been replaced, pending inspection.

PROJECT SCOPE

ADA Restroom, Renovations: Building 1 Rooms 117/118 and 106/107. Electrical Panel, Switch Gear and Transformer Replacement: Building 1 Emergency Generator Replacement: Building 1 Existing Fire Alarm Recertification: Campus-wide Exterior Lighting Replacement Media Center Renovation: Building 1 Reroofing: Building 1 Test & Balance: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$350,000	\$298,749	\$51,251
Construction	\$4,432,825	\$4,183,209	\$249,616
FF&E and Technology	\$48,545	\$48,254	\$291
Direct Purchase	\$854,994	\$854,994	\$0
Construction Mgmt	\$756,606	\$756,606	\$0
Contingency	\$415,272		\$415,272
Consultants	\$20,000	\$12,856	\$7,144
Project Total:	\$6,878,242	\$6,154,668	\$723,574

FLAG: SCHEDULE, Reason:Unforeseen Condition/Errors and Omissions

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, TVs for the cafeteria, Projector for the cafeteria sound system, cafeteria sound, LCD projectors, 3D Printer, digital marquee, SPE Signage

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 34 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 443 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Riverglades Elementary School



Address: 7400 PARKSIDE DRIVE, PARKLAND 33067
 Location Num: 2891
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$11,430,601
 Total Facilities Budget (Sum of Projects): \$3,118,177

PRIMARY RENOVATIONS P.001866 Riverglades ES - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- During the 5-19-23 OAC meeting the GC's PM informed the PMOR/AE that they were not performing anymore work onsite until payments resume. On 5-24-23, the GC demobilized their site materials and removed the contents of their site trailer (mainly drawings and other paperwork). The GC has not performed any work nor had a presence on site during this reporting period. Issue currently with BCPS Legal Counsel.

PROJECT SCOPE

Fire Sprinklers: Buildings 1, 2, 3, 4, & 6 Fire Alarm HVAC Improvements Re-roofing: Buildings 1, 2, 5, & 6.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$286,000	\$227,742	\$58,258
Construction	\$2,017,954	\$1,796,289	\$221,665
Direct Purchase	\$278,255	\$278,255	\$0
Construction Mgmt	\$343,000	\$343,000	\$0
Contingency	\$181,968		\$181,968
Consultants	\$6,000		\$6,000
Utilities	\$5,000		\$5,000
Project Total:	\$3,118,177	\$2,645,286	\$472,891

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Cafeteria Sound System

BUDGET

\$100,000

IN PROGRESS

Access Control System-8 card Readers

MUSIC

✓ **SCOPE**

COMPLETE 436 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 287 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Riverland Elementary School



Address: 2600 SW 11 COURT, FORT LAUDERDALE 33312
 Location Num: 0151
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,373,082
 Total Facilities Budget (Sum of Projects): \$4,057,192

PRIMARY RENOVATIONS P.001987 Riverland ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

EOR to verify that the bar Joist reinforcement for roof top equipment is acceptable and provide a detail letter reflecting the field conditions. Building official will then issue the 110B

PROJECT SCOPE

1. Air Side Duct Work & Ancillary Equipment: 2. HVAC Equipment Replacement: 3. Reroofing and capping: Buildings 1, 3, 4, 5, & 6-100% complete

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$208,810	\$178,809	\$30,001
Construction	\$2,840,509	\$2,746,036	\$94,473
Direct Purchase	\$507,212	\$507,189	\$23
Construction Mgmt	\$341,624	\$341,624	\$0
Contingency	\$152,823		\$152,823
Consultants	\$6,214		\$6,214
Project Total:	\$4,057,192	\$3,773,658	\$283,534

FLAG: SCHEDULE, Reason:Owner Delays / Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Media center furniture (corner units, single seats, armless chairs, ottomans, 2 seater benches, round tables, rectangular tables, quad tables, custom bookcases & desk with book drop), teacher chairs, Aiphone at main entrance and submaster, digital marquee, Stem cameras, SDHC Cards

MUSIC

SCOPE

COMPLETE 1,216 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 305 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Riverside Elementary School



Address: 11450 RIVERSIDE DRIVE, CORAL SPRINGS 33071
 Location Num: 3031
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,740,499
 Total Facilities Budget (Sum of Projects): \$2,224,500

PRIMARY RENOVATIONS P.002039 Riverside ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Media center restrooms are progressing, revised scheduled completion is October 31, 2023. Fire alarm system campus wide is scheduled for completion on November 13, 2023. Contractor submitted a detailed status by building to include conduit, wiring, and devices percentages of completion.

PROJECT SCOPE

Re-roofing: Buildings 11, & 85. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers: Building 4 HVAC Improvements- Component Replacement: Buildings at 11, & 85. HVAC Improvements- Test and Balance: Buildings 1 through 10. Media Center Improvements & ADA Restroom Improvements: Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$215,990	\$143,788	\$72,202
Construction	\$1,581,410	\$1,288,857	\$292,553
FF&E and Technology	\$40,240		\$40,240
Direct Purchase	\$61,850	\$61,850	\$0
Construction Mgmt	\$231,260	\$231,260	\$0
Contingency	\$80,750		\$80,750
Consultants	\$10,000	\$7,975	\$2,025
Utilities	\$3,000		\$3,000
Project Total:	\$2,224,500	\$1,733,730	\$490,770

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Multi drying steel rack, Art & PE Enhancements (racks, furniture, book drop carts, etc.), outdoor PA speaker system upgrade, Ukulele Storage racks & tables, Basketball Court, Computer Accessories, Chairs, Laptops & Accessories

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **217 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **214 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Rock Island Elementary School



Address: 2350 NW 19 STREET, FORT LAUDERDALE 33311
 Location Num: 3701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,571,944
 Total Facilities Budget (Sum of Projects): \$2,306,945

PRIMARY RENOVATIONS P.001950 Rock Island ES - SMART Program Renovations

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

Closeout documents have been submitted awaiting final response to turnover.

PROJECT SCOPE

HVAC Replacements: Buildings 1 & 3 Re-roofing: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$122,200	\$101,506	\$20,694
Construction	\$1,258,968	\$1,258,968	\$0
FF&E and Technology	\$5,771	\$5,771	\$0
Direct Purchase	\$399,895	\$399,184	\$711
Construction Mgmt	\$299,903	\$299,903	\$0
Contingency	\$210,208		\$210,208
Consultants	\$10,000		\$10,000
Project Total:	\$2,306,945	\$2,065,332	\$241,613

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture, Mimio boards, document cameras, projectors, printers, bulletin boards & Wayfinding signage

BUDGET

\$100,000

IN PROGRESS

TECHNOLOGY

SCOPE

COMPLETE 188 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Royal Palm STEM Museum Magnet (f.k.a: Royal Palm Elementary School)



Address: 1951 NW 56 AVENUE, LAUDERHILL 33313
 Location Num: 1851
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$8,289,316
 Total Facilities Budget (Sum of Projects): \$7,908,900

PRIMARY RENOVATIONS P.001896 Royal Palm STEM Museum Magnet - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The General Contractor has submitted pricing for the changes in Buildings 3 and 4. This work had to be redesigned twice to comply with the Building Department demands. The first time the wanted very elaborate mechanical rooms which required taking hundreds of square feet from the classrooms. This design was rejected by the program based on cost, over \$600,000, and need. Atkins has prepared an estimate for the work. The fire alarm system pass the functionality test.

PROJECT SCOPE

Window Replacements: Buildings 2, 3, & 5 Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, & 9 Fire Alarm: Campus-wide Fire Sprinklers: Building 1 Restroom Renovations Rooms 127 & 126, Plumbing, Lighting, Fire Alarm, and Test & Balance Test & Balance Air Systems in All Buildings HVAC Improvements: Buildings 2 (4 Rooftop Air Handlers with Chilled Water Coils, 3 Air Cooled Chiller & 3 Chiller Water Pumps), 3 (2 Air Handlers with Chilled Water Coils in Rooms 307 & 308), & 4 (3 Air Handlers with Chilled Water Coils in Rooms 404, 408 & 412) Media Center Improvements Electrical Work for all New Mechanical Equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$300,200	\$273,241	\$26,959
Construction	\$5,685,543	\$5,567,817	\$117,726
FF&E and Technology	\$35,277	\$26,969	\$8,308
Direct Purchase	\$869,282	\$869,245	\$37
Construction Mgmt	\$824,626	\$824,626	\$0
Contingency	\$175,972		\$175,972
Consultants	\$18,000	\$12,324	\$5,676
Project Total:	\$7,908,900	\$7,574,222	\$334,678

FLAG: SCHEDULE, Reason:Owner Delays / Errors and Omissions

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture (chairs & tables), digital marquee, Promethean boards, frameless black privacy filter, memory foam mouse

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 258 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 191 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sanders Park Elementary Magnet (f.k.a. Sanders Park Elementary)



Address: 800 NW 16 STREET, POMPANO BEACH 33060
 Location Num: 0891
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$9,740,994
 Total Facilities Budget (Sum of Projects): \$9,435,000

PRIMARY RENOVATIONS P.002132 Sanders Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

FA (fire alarm) replacement in progress. Conduits 100% installed. GC waiting on submittal approval for devices. Submittal in AE court. FS (fire sprinkler) replacement in BLDG 1 is in progress. BLDG 2 is complete. Roofing in progress. GC has agreed to move forward with the removal of LWIC on building one with approved CCD-1.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 7 & 75 Window Replacements: Buildings 1 & 2 Fire Alarm System Replacement Fire Sprinklers Installation: Buildings 1 & 2 HVAC Improvements-Components Replacement: Buildings 1, 2 & 75 Media Center Improvements: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$395,000	\$302,525	\$92,475
Construction	\$6,271,578	\$2,800,022	\$3,471,556
FF&E and Technology	\$62,000		\$62,000
Direct Purchase	\$1,376,422	\$478,195	\$898,227
Construction Mgmt	\$845,500	\$845,500	\$0
Contingency	\$459,500		\$459,500
Consultants	\$15,000	\$10,172	\$4,828
Utilities	\$10,000		\$10,000
Project Total:	\$9,435,000	\$4,436,414	\$4,998,586

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Teachers' Chairs, Golf Cart, Classroom furniture, Facilities Equipment, Marquee, Front Office Furniture, Window Wraps, Front Office Furniture, Facilities Equipment, Poster Maker, Two-way Radio, Accessories

BUDGET

\$100,000

IN PROGRESS

Murals

MUSIC

✓ **SCOPE**

COMPLETE **37 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **297 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sandpiper Elementary School



Address: 3700 HIATUS ROAD, SUNRISE 33351
 Location Num: 3061
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,337,386
 Total Facilities Budget (Sum of Projects): \$1,024,942

PRIMARY RENOVATIONS P.001924 Sandpiper ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

September - BASS WO to execute interconnect scheduled for the end of October. - GC required to install two additional devices in cafeteria per Inspector's request. - 110B Pending the above items for submission. August: - 08.02.2023 TIA for time submitted for 1,108 days. - GC completed FA remaining scope of buildings 1-10. - 08.17.2023 AE went onsite to review 1170 forms. In process of preparing 110B. - 08.23.2023 BASS completed additional work for AES Radio Transceiver. - Only demo of existing FA Alarm and hood suppression system remaining; pending CMMT 3 to finish processing already approved budget increase request. July: - GC on-site working on the completion of the remaining FA scope in Bldgs. 1-10 - Ongoing. - GC completed TIA and updating Project Schedule for Submission first week in August. - GC working on Commissioning Documents. - PMOR requested 110B from A/E. - Request for additional funding to complete interconnection with BASS for code compliant system pending review meeting on 08.08.23. - BASS will start interconnection once WO is approved.

PROJECT SCOPE

Fire Alarm System: Campus-wide HVAC Improvements: Building 1, & 4. (Inclusive of Replacing three (3) AHU's, and four (4) Exterior Condensing Units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$40,743	\$35,628	\$5,115
Construction	\$895,937	\$781,906	\$114,031
Construction Mgmt	\$81,000	\$81,000	\$0
Contingency	\$1,112		\$1,112
Consultants	\$6,150	\$585	\$5,565
Project Total:	\$1,024,942	\$899,119	\$125,823

FLAG: BUDGET, Reason: Budget Adjustment SCHEDULE, Reason:Owner Delays /Contractors Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria blinds, media center broadcast system, marquee sign, playground upgrades, outdoor bench, storage container, chair mats

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 265 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 303 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sawgrass Elementary School



Address: 12655 NW 8 STREET, SUNRISE 33325
 Location Num: 3401
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,328,117
 Total Facilities Budget (Sum of Projects): \$4,777,118

PRIMARY RENOVATIONS P.002127 Sawgrass ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

September - Rough conduits in Bldgs. #2 on 2nd floor in progress, pending main and sub-panel installation. Rough conduit is approx. 90% complete. PMOR advised the GC to increase the manpower to finish the work on time. - Fire Sprinklers piping and sprinkler heads in progress in Bldg. #1. Waiting on Flex heads for install. Scope to be completed in October. - Fire line hydrant work pending permit app approval submitted mid-September. - MEP Finals in progress. - PCO 5 TIA for 114 days in review. August: - Completion of AHU in building 4 executed, inspected and finalized. - Completion of Sprinkler system completed in kitchen, still in progress throughout campus. - Meeting with City Hall for Fire Hydrant Permit completed. - PCO 5 TIA for 114 days in review. FA rough install - Progressing through building 2 - Building 3 done - Building 4 done

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 80, & 85. HVAC Improvements: Buildings 1, 2, 3, & 4, (Test & Balance, 1-AHU, 1-Condenser Unit). Electrical Improvements: Buildings 1, 2, 3, 4, 5, 6, & 80, (Canopy and Building lighting), Fire Alarm Replacement: Campus-wide Fire Sprinklers: Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$262,000	\$214,222	\$47,778
Construction	\$3,049,075	\$2,177,262	\$871,813
Direct Purchase	\$690,561	\$574,403	\$116,158
Construction Mgmt	\$540,000	\$540,000	\$0
Contingency	\$210,232		\$210,232
Consultants	\$7,000	\$4,800	\$2,200
Utilities	\$18,250		\$18,250
Project Total:	\$4,777,118	\$3,510,687	\$1,266,431

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground upgrade to the 3-5 play area, replacing sand areas with PIP, student laptops, minor security enhancements in the front office, bulletin boards, Think Centers

BUDGET

\$100,000

IN PROGRESS

Think Centers

MUSIC

SCOPE

COMPLETE 282 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 338 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sawgrass Springs Middle School



Address: 12500 W SAMPLE ROAD, CORAL SPRINGS 33065
 Location Num: 3431
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$6,984,970
 Total Facilities Budget (Sum of Projects): \$13,484,640

PRIMARY RENOVATIONS P.001841 Sawgrass Springs MS - SMART Program Renovation

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

(1) Interior Windows Currently Being Installed & In Progress (2) Painting Of Ext. Wall In Progress Throughout Campus Including Around Windows And Doors in Progress 80% Completed. (3) Installation of Fire Alarm Conduits Throughout Buildings #1, #2, #3, #4 & #5 including wiring and inspections. In Progress with conduit install and wiring is 55% complete. Currently Coordinating With Bass United For Antenna Locations & TKE For Elevator Access. (4) Metal Roof Parapet Coping Being Completed in building #3 Gym and Bldg #4 condensing unit area. (5) Exterior Windows are currently being Installed, Last 4 Windows Remain To Be Installed.

PROJECT SCOPE

Building Envelope Improvement- Roof replacement at Buildings 1, 2, 3, 4, 5, 6, & 7. Building Envelope Improvement- Exterior painting at Buildings 1, 2, 3, 4, 5, & 6. Building Envelope Improvement- Windows replacement at Buildings 2, 3, 4 & 5. Building Envelope Improvements- Cleaning the Aluminum covered walkways. HVAC Improvements- Equipment and controls in Buildings 1 to 6 and 9. Test & Balance in Buildings 1-6 and 9. Fire Sprinklers in Buildings 4. Fire Alarm System Replacement Throughout the Campus. NTP: 8/31/2022
 Substantial Completion: 2/9/2022

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$459,495	\$393,322	\$66,173
Construction	\$9,793,774	\$7,429,642	\$2,364,132
FF&E and Technology	\$6,200	\$1,924	\$4,276
Direct Purchase	\$1,562,683	\$1,161,166	\$401,517
Construction Mgmt	\$1,071,600	\$1,071,600	\$0
Contingency	\$544,888		\$544,888
Consultants	\$35,000	\$11,459	\$23,541
Utilities	\$11,000		\$11,000
Project Total:	\$13,484,640	\$10,069,113	\$3,415,527

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops & TV production sound system

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 135 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 433 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sea Castle Elementary School



Address: 9600 MIRAMAR BOULEVARD, MIRAMAR 33025
 Location Num: 2871
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,767,829
 Total Facilities Budget (Sum of Projects): \$4,319,154

PRIMARY RENOVATIONS P.001632 Sea Castle ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Working on getting the additional fire alarm devices and in getting resolution for fans added through ASI. * A/E Notice to Cure - A/E delays in not willing to process CCD for additional Scope - A/E refuses to sign ATP because to don't agree with the sum BLD 5 Environmental Report - deficiencies in systems and maintenance that could contribute to decreased indoor air quality.

PROJECT SCOPE

HVAC Improvements inclusive of (42) FCUs, (9) AHUs, and RTU replacements, Campus-wide Fire Alarm Replacement, Building Envelope Improvements inclusive of reroofing of bldg. 80 and exterior painting, ADA chair lift installation.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$287,252	\$273,155	\$14,097
Construction	\$3,100,350	\$3,045,134	\$55,216
FF&E and Technology	\$890	\$890	\$0
Direct Purchase	\$309,354	\$308,883	\$471
Construction Mgmt	\$468,202	\$442,178	\$26,024
Contingency	\$139,606		\$139,606
Consultants	\$13,500	\$6,004	\$7,496
Project Total:	\$4,319,154	\$4,076,244	\$242,910

FLAG: SCHEDULE, Reason: Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture, office furniture, digital marquee, shade structure, science tables, projector, cafeteria sound system, laptops chargers, High Back Executive Chair

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE 131 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
COMPLETE 420 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Seagull Alternative High School



Address: 425 SW 28TH STREET, FORT LAUDERDALE 33315
 Location Num: 0601
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,731,082
 Total Facilities Budget (Sum of Projects): \$2,455,082

PRIMARY RENOVATIONS P.001951 Seagull Alternative HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Westside metal deck replacement is complete. Classrooms and offices below deck are being restored. Final adjustment to existing fire sprinkler head are ongoing. The previous ceiling was not level, there fore some of the existing fire sprinkler heads were uneven. This space will be turned over to the school this month. - Metal deck replacement on the eastside have started. The 2 beams were installed and the temp roofing is ongoing.

PROJECT SCOPE

Building Envelope Roofing Improvements: Buildings 1, 2 & 3 Wall Painting: Building 1 ADA Restroom Renovations: Building 1 Media Center Renovations: Building 1 including new flooring Fire Alarm improvements: Campus-wide Bldgs.1, 2, 3, 4 & Portables HVAC AHU Renovation in the Cafeteria HVAC Test & Balance: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$147,963	\$136,114	\$11,849
Construction	\$1,920,323	\$1,464,506	\$455,817
FF&E and Technology	\$25,000	\$10,155	\$14,845
Direct Purchase	\$33,866		\$33,866
Construction Mgmt	\$206,479	\$206,479	\$0
Contingency	\$106,451		\$106,451
Consultants	\$15,000	\$12,922	\$2,078
Project Total:	\$2,455,082	\$1,830,176	\$624,906

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, laptops, two-way radios, chairs & playground upgrades

BUDGET

\$100,000

IN PROGRESS

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Seminole Middle School



Address: 6200 SW 16 STREET, PLANTATION 33317
 Location Num: 1891
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,320,090
 Total Facilities Budget (Sum of Projects): \$13,279,562

PRIMARY RENOVATIONS P.002047 Seminole MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Construction for Fire Protection, Fire Alarm Rough, and patching fire wall work continues in building 1. General Contractors (GC) job trailer has been delivered on-site.

PROJECT SCOPE

Storefront Windows Replacement: Building 1. Aluminum Covered Walkway Repairs. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers at Bldg. 1. & Fire Loop HVAC Improvements- Replace Components at Buildings 1, 2, & 5 and Test & Balance: Buildings 2, 3, 85, & 86. Media Center Improvements: Building 1. ADA Restroom Improvements: Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$372,500	\$275,304	\$97,196
Construction	\$4,432,377	\$525,705	\$3,906,672
FF&E and Technology	\$68,646	\$68,541	\$105
Direct Purchase	\$88,275		\$88,275
Construction Mgmt	\$1,075,000	\$1,075,000	\$0
Contingency	\$257,082		\$257,082
Consultants	\$9,000	\$5,483	\$3,517
Utilities	\$9,500		\$9,500
Project Total:	\$6,312,380	\$1,950,033	\$4,362,347

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Seminole Middle School



Address: 6200 SW 16 STREET, PLANTATION 33317
 Location Num: 1891
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,320,090
 Total Facilities Budget (Sum of Projects): \$13,279,562

PRIMARY RENOVATIONS P.002047-RC3 Seminole MS - Upper Roofing Bldg 1 - SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- Contractor is working on the design phase. Anticipated submittal to the Bldg. Dep. mid. October.

PROJECT SCOPE

This Roof Carve Out project consists of Roofing Bldg. 1 Upper level and its associated mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,073,000		\$2,073,000
Construction Mgmt	\$225,000		\$225,000
Project Total:	\$2,298,000		\$2,298,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Pressure Cleaner (Facilities), Projectors, iPad, Printers, storage Racks, Action Camera, Think Vision Monitor, security enhancement for the Single Point of Entry (electric strikes), Two-way radios, laptops, office furniture (partial), External hard drives & Label Printer, Broadcasting equipment

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

✓ COMPLETE **SCOPE**

Track

MUSIC

✓ COMPLETE **SCOPE**

57 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**

496 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sheridan Hills Elementary School



Address: 5001 THOMAS STREET, HOLLYWOOD 33021
 Location Num: 1811
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$7,394,960
 Total Facilities Budget (Sum of Projects): \$7,087,680

PRIMARY RENOVATIONS P.001636 Sheridan Hills ES - SMART Building Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 1 AHU 1-1 and Admin office new ductwork to start summer 2024. Building 1 Roofing Mansard work in progress. Building 1 Restroom 115/116 Teacher lounge 99% finished issues due to Change order for supply air grille. Building 1 restroom 137A will start once swing space is available. Building 1 Electrical Panels in progress finishing remaining panels. Building 2 RTU 2-1 in progress due to duct conflicting with joist, ceiling was dropped for duct work to pass through under. Building 2 to start restrooms work once the abatement has been finished, the abatement to occur Oct 9. Building 2 is not occupied was given to contractor for work, swing space was provided for students. Building 75 HVAC work complete however Roth is adjusting the controls and Temperature has not been 100% for the Teachers. Building 75 Finalizing roof finals. Fire Alarm work in progress for Building 75, 4, and 1.

PROJECT SCOPE

Campus Improvement Aluminum Covered Walkway Repair - Total Roof Area 4,325 S.F. Replace Damaged Pole Lighting Media Center Improvements Renovate Existing Media Center Building Envelope Improvements Reroof Buildings 1, 2, 3, 4, 5, and 75 consists of a total roof area of 76,786 SF. HVAC Building 1 - Replace 2 chillers, & Install 3 new circulating pumps in the chiller yard, New HVAC Unit for the office, install 3 new toilet exhaust systems Building 2 - Install 2 new toilet exhaust systems Building 4 - Replace 2 air handlers and controls Building 75 - Remove the existing single room HVAC units and install 2 complete HVAC systems. FIRE SAFETY Replace Entire Fire Alarm System. Install Emergency Exit Signage KITCHEN Replace Kitchen Exhaust Hood and install new make up air system ELECTRICAL Panel Board, Distribution Panel, GFI Receptacles and mounted Building Lighting

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$405,777	\$377,604	\$28,173
Construction	\$4,546,625	\$3,547,232	\$999,393
FF&E and Technology	\$52,011	(\$1,139)	\$53,150
Direct Purchase	\$967,373	\$913,333	\$54,040
Construction Mgmt	\$717,896	\$717,896	\$0
Contingency	\$362,998		\$362,998
Consultants	\$35,000	\$25,562	\$9,438
Project Total:	\$7,087,680	\$5,580,488	\$1,507,192

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor benches, cafeteria tables, upgrade to school offices and music room, murals, floor mats, outdoor mats, digital marquee

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE 369 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 273 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sheridan Park Elementary School



Address: 2310 N 70 TERRACE, HOLLYWOOD 33024
 Location Num: 1321
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$4,572,280
 Total Facilities Budget (Sum of Projects): \$4,113,906

PRIMARY RENOVATIONS P.002071 Sheridan Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- Fire alarm device installation complete. - RTUs 1-2 and 1-4 installation complete. Finals pending completion of fire alarm testing, inspections and certification.

PROJECT SCOPE

Re-Roofing for Buildings 2, 3 & 6. Media Center Improvements for Building 1. Aluminum Windows and Exterior Door Replacement: Building 1. Exterior Door Hardware Replacement for Building 1, 2, 3 & 4. Re-Paint Exterior Wall for Building 1, 2, 3, 4, 5 & 6. Re-Paint Exterior Soffit for Building 2 & 4. Aluminum Covered Walkway Repair HVAC Renovations/Replacement for Buildings 1. Emergency Exit Replacement. Electrical Switchgear Replacement. Canopy Lighting Replacement. Light Poles Replacement. Emergency Lighting Replacement & Install for Building 1 & 4. Duct heater, Data port, controls, Ext. Meter Replacement for Bldg. 1. GFCI Electrical Receptacles Replacement for Building 1, 4, 5 & 6. Fire Alarm Replacement for Buildings 1,2,3,4,5 & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$302,000	\$216,129	\$85,871
Construction	\$2,972,862	\$2,445,756	\$527,106
FF&E and Technology	\$168,687	\$14,494	\$154,193
Construction Mgmt	\$510,272	\$510,272	\$0
Contingency	\$147,085		\$147,085
Consultants	\$13,000	\$5,754	\$7,246
Project Total:	\$4,113,906	\$3,192,405	\$921,501

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ID machine, poster maker, desktop, desks for front office, carpet extractor, Promethean boards, replaced the doors in FISH 101 & 101K with impact glass, and installed strikes, Carpet replacement in the administration area

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 420 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 309 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sheridan Technical College (f.k.a. Sheridan Technical Center)



Address: 5400 W SHERIDAN STREET, HOLLYWOOD 33021
 Location Num: 1051
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$8,726,000
 Total Facilities Budget (Sum of Projects): \$7,770,000

PRIMARY RENOVATIONS P.002060 Sheridan Technical College - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

CMAR has stated in a May 3, 2023 email that they are not comfortable finalizing a GMP without confirmation from a structural engineer that they have inspected the entire campus confirming that all buildings and roof structures are structurally sound.

PROJECT SCOPE

Building Envelope with Re-roofing: Buildings 1, 7, 11, 12, 13, 14, 15, 16 and 17. Replace miscellaneous metal deck. Building Envelope with Storefront replacement at Building 11. Covered Walkway Roofing: Buildings 12 & 15 to 17. Fire Alarm Replacement: Campus-wide Electrical Improvements with Building 10 Switchgear, parking lot lighting. Fire Sprinklers: Buildings 1, 12, 13, & 17, and Fire Service Connection Buildings 4 & 19. HVAC Component Replacement: Buildings 1, 4, 7, 11, 12, 13,14,15 and 17. ADA Restroom Renovations: Building 12 Media Center Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$756,573	\$344,230	\$412,343
Construction	\$5,335,000	\$142,313	\$5,192,687
Construction Mgmt	\$1,347,427	\$1,333,427	\$14,000
Contingency	\$300,000		\$300,000
Consultants	\$15,000	\$9,996	\$5,004
Utilities	\$16,000		\$16,000
Project Total:	\$7,770,000	\$1,829,966	\$5,940,034

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sheridan Technical College (f.k.a. Sheridan Technical Center)



Address: 5400 W SHERIDAN STREET, HOLLYWOOD 33021
 Location Num: 1051
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$8,726,000
 Total Facilities Budget (Sum of Projects): \$7,770,000

PRIMARY RENOVATIONS P.002060-RC1 Sheridan Technical College - SMART Roof Carve Out

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- The bidding process is on hold pending further instructions from upper management.

PROJECT SCOPE

This Roof Carve Out project consists of the removal and replacement of the existing roofs on the Buildings # 1, 7, 11, 12, 13, 14, 15, 16, 17 & Walkways, and related roof top mechanical equipment.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture for the registration office, Awning, Additional Security Camera, Laptops

BUDGET

\$100,000

IN PROGRESS

Laptops

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sheridan Technical High School



Address: 3775 SW 16TH STREET, FORT LAUDERDALE 33312
 Location Num: 1051-1
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,210,000
 Total Facilities Budget (Sum of Projects): \$4,944,000

PRIMARY RENOVATIONS P.002128 Sheridan Technical HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The R01 roofing binders were submitted to the Bldg Dept. on 8/4/23. The R01 binders were returned by the Bldg Dept as Revise & Resubmit on 8/11/23. The R02 binders were submitted to the Bldg Dept. on 8/25/23 and approved on 9/7/23.

PROJECT SCOPE

-Roofs carve-out, Bldgs. 1 & 2 and their associated Mechanical Rooftop units. -Bldg. 1 is a Hurricane Shelter and must be approached with caution. -This is a D/B/B project. The AE is Laura Perez and Associates. -The building permit was issued on 6/2/23.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$245,000	\$177,161	\$67,839
Construction	\$3,968,946	\$1,910	\$3,967,036
Construction Mgmt	\$618,150	\$604,650	\$13,500
Contingency	\$106,904		\$106,904
Consultants	\$5,000	\$270	\$4,730
Project Total:	\$4,944,000	\$783,991	\$4,160,009

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

(115) ThinkPad L390, (115) ThinkPad & 15.6-inch Backpacks

BUDGET

\$100,000

IN PROGRESS

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Lakes Elementary School



Address: 2300 SW 173 AVENUE, MIRAMAR 33029
 Location Num: 3371
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$2,788,779
 Total Facilities Budget (Sum of Projects): \$2,252,383

PRIMARY RENOVATIONS P.002009 Silver Lakes ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$162,736	\$162,736	\$0
Construction	\$1,636,846	\$1,636,846	\$0
Direct Purchase	\$218,873	\$218,873	\$0
Construction Mgmt	\$233,928	\$233,928	\$0
Project Total:	\$2,252,383	\$2,252,383	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

New Pre k-2 playground with shade and PIP surfacing

BUDGET

\$100,000

IN PROGRESS

MUSIC

COMPLETE

SCOPE

634 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

260 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Lakes Middle School



Address: 7600 TAM O'SHANTER BOULEVARD, NORTH LAUDERDALE 33068
 Location Num: 2971
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,930,862
 Total Facilities Budget (Sum of Projects): \$2,150,000

PRIMARY RENOVATIONS P.002144 Silver Lakes MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

6/30/23 Furniture proposals are pending from school. Painting completed on 7/17/23. Carpet replacement completed August 2023. Existing furniture was reinstalled until the new furniture is ordered and delivered. Mechanical test and balance for the new units will be performed under the roofing project.

PROJECT SCOPE

Re-Roofing Buildings: 1, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, & 85. Fire Sprinklers Building 7. Media Center Renovations Building 6.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$238,839	\$125,557	\$113,282
Construction	\$160,000	\$34,565	\$125,435
Construction Mgmt	\$518,951	\$418,951	\$100,000
Contingency	\$72,210		\$72,210
Consultants	\$25,000	\$3,613	\$21,387
Utilities	\$5,000		\$5,000
Project Total:	\$1,020,000	\$582,686	\$437,314

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Lakes Middle School




Address: 7600 TAM O'SHANTER BOULEVARD, NORTH LAUDERDALE 33068
Location Num: 2971
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$2,930,862
Total Facilities Budget (Sum of Projects): \$2,150,000

Window Wraps, Indoor Furniture, Electric Strikes

Electric Strikes

TECHNOLOGY

 **SCOPE**
COMPLETE **71 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Palms Elementary School



Address: 1209 NW 155 AVENUE, PEMBROKE PINES 33028
 Location Num: 3491
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,149,285
 Total Facilities Budget (Sum of Projects): \$3,616,400

PRIMARY RENOVATIONS P.002146 Silver Palms ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

The Architect has a balance of Allowances/Supplemental Services and a Closeout Purchase Order request was sent for them to reply with a closeout date which they did not respond to. To ensure that this was not an oversight on their behalf a second comment was submitted and an email to ensure the balance could be cleared from the budget awaiting their response. At this time no change to the phase will be made.

PROJECT SCOPE

Site: Cleaning and unclogging drainage of the existing aluminum walkway covers. Re-roofing: Buildings 1, 2, and 75. HVAC improvement: Buildings 1, 2, and 75. Exterior Stucco Replacement: Building 75. Exterior Painting: Building 75.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$150,000	\$117,093	\$32,907
Construction	\$2,702,367	\$2,702,382	(\$15)
Direct Purchase	\$187,866	\$187,609	\$257
Construction Mgmt	\$434,000	\$434,000	\$0
Contingency	\$141,873		\$141,873
Consultants	\$294	\$294	\$0
Project Total:	\$3,616,400	\$3,441,378	\$175,022

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Retrofitting the existing digital marquee , school beautification; media center/ school Improvements furniture, Shade Structure, Printers, Projectors

BUDGET

\$100,000

IN PROGRESS

Mircophone System

MUSIC

SCOPE

COMPLETE 205 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 306 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Ridge Elementary School



Address: 9100 SW 36 STREET, DAVIE 33328
 Location Num: 3081
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,634,757
 Total Facilities Budget (Sum of Projects): \$2,935,673

PRIMARY RENOVATIONS P.001984 Silver Ridge ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$166,872	\$166,872	\$0
Construction	\$2,258,640	\$2,258,640	\$0
Direct Purchase	\$197,374	\$197,374	\$0
Construction Mgmt	\$294,550	\$294,550	\$0
Consultants	\$4,687	\$4,687	\$0
Project Total:	\$2,922,123	\$2,922,123	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002594 Silver Ridge ES - SMART Program Renovations (Electrical Modifications)

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Replace 2 Electrical panels, and install new wires and surge protection devices on panels. Grounding systems to be tested by an independent testing firm to ensure proper operation and performance with SBBC standards. Connect the existing dishwasher disconnect to the existing panel on the new breaker with new wire and conduit.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Ridge Elementary School



Address: 9100 SW 36 STREET, DAVIE 33328
 Location Num: 3081
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,634,757
 Total Facilities Budget (Sum of Projects): \$2,935,673

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE
 COMPLETE
 DELIVERED

BUDGET
 \$100,000

IN PROGRESS

Classroom rugs, Pre-K & K tricycles, LCD projector, picnic benches, Ellison Pro-Machine, laptops, laptop carts, iPad & TV production system

MUSIC

✓ **SCOPE**
 COMPLETE 367 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
 COMPLETE 420 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Shores Elementary School



Address: 1701 SW 160 AVENUE, MIRAMAR 33027
 Location Num: 3581
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$2,610,522
 Total Facilities Budget (Sum of Projects): \$2,265,560

PRIMARY RENOVATIONS P.001906 Silver Shores ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$148,840	\$148,839	\$1
Construction	\$1,804,496	\$1,804,496	\$0
Construction Mgmt	\$271,800	\$249,211	\$22,589
Contingency	\$40,424		\$40,424
Project Total:	\$2,265,560	\$2,202,546	\$63,014

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, classroom furniture, furniture for computer lab and related arts, electric strike and proximity pad, Shades & Student furniture for the media center, Computer Accessories, Think Center

BUDGET

\$100,000

IN PROGRESS

Think Center

MUSIC

✓ COMPLETE

SCOPE

155 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

202 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Trail Middle School



Address: 18300 SHERIDAN STREET, PEMBROKE PINES 33331
 Location Num: 3331
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,653,149
 Total Facilities Budget (Sum of Projects): \$6,808,150

PRIMARY RENOVATIONS P.001406 Silver Trail MS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion



PROJECT UPDATE

The General Contractor tax reconciliation was submitted and the amount concords with the remaining commitments of their budget. The Time Impact analysis documents were sent to the Architect and are in their court for review.

PROJECT SCOPE

Building Envelope Improvements inclusive of reroofing of Buildings 2 and 3, HVAC Improvements are inclusive of the replacement of heat pump AHUs, cooling towers, and exhaust fans.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$480,230	\$469,109	\$11,121
Construction	\$4,470,398	\$4,431,007	\$39,391
Direct Purchase	\$481,200	\$481,200	\$0
Construction Mgmt	\$651,456	\$651,456	\$0
Contingency	\$110,866		\$110,866
Consultants	\$9,000		\$9,000
Project Total:	\$6,203,150	\$6,032,772	\$170,378

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Trail Middle School



Address: 18300 SHERIDAN STREET, PEMBROKE PINES 33331
 Location Num: 3331
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,653,149
 Total Facilities Budget (Sum of Projects): \$6,808,150

PRIMARY RENOVATIONS P.001650 Silver Trail MS - Roofing

CURRENT PHASE

9-Closed

RISK LEVEL



PROJECT UPDATE

Building 1: - Fire Alarm conduit and boxes installation - Complete, empty conduit inspections passed. - Fire Alarm wiring is ongoing. Building 2: - Bathroom 208 and 210: Drywall installation is at 90% - Temporary cooling installation for AHU-2-1 is completed and unit energized, all inspections approved. - Demo of existing AHU-2-1 complete. - Installation of new AHU is ongoing. - Temporary cooling installation for AHU-2-2 is ongoing. - Fire Alarm conduit and boxes installation is ongoing. Media Center & Classrooms: Media Center work is complete, pending new ceiling tiles replacement. Temporary Occupancy inspection is scheduled for July. Building 4: - (4) EF - Mechanical and Electrical inspections passed. Building 5: - Temporary cooling is installed and working. - Demolition of AHU 5-1 in Mech. room 505A completed. - New AHU-5-1 is installed, pending final inspections. Building 6: - Temporary cooling is installed and working. - AHU 6-1 in Mech. room 607 removed and concrete pad was repaired. - New AHU-6-1 is installed, pending final inspections.

PROJECT SCOPE

Pending Fire Alarm SD & Fire Sprinklers at BD. ADA restrooms renovation is in progress Pending RFIs. VFD installation for the Secondary pumps is in progress at 50%. Installation of VAVs in Bldg. 2 in progress 50%. Roof Binders submitted to Building Department.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$582,558	\$582,478	\$80
Contingency	\$22,442		\$22,442
Project Total:	\$605,000	\$582,478	\$22,522

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	█																																															
ACTIVE CONSTRUCTION	█	█	█	█	█	█	█	█																																								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture for common areas, student computers & digital marquee

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE



83 Instruments Delivered

TECHNOLOGY



547 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

South Broward High School



Address: 1901 N FEDERAL HIGHWAY, HOLLYWOOD 33020
 Location Num: 0171
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$11,318,100
 Total Facilities Budget (Sum of Projects): \$10,307,758

PRIMARY RENOVATIONS P.001838 South Broward HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Contractor submitted a TIA to include additional time required to complete the project. Building 14 electrical panel load study ongoing. Auditorium acoustical panels solution pending on PMOR and District meeting. Lab 616 completed. Lab 620 and 622 ongoing. Building 9 stucco ongoing.

PROJECT SCOPE

ADA Restroom Renovations. Building 6 Electrical Improvements. HVAC Improvements: Cooling Tower Building 5, AHU Building 2, 5, 9, 10, & 11, Duck Heater, Hoods Re-Roofing Building 1 thru 11, 16,17,18, 21, 22, 23, 24,& 25 STEM Lab Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$480,582	\$459,125	\$21,457
Construction	\$7,304,348	\$5,238,359	\$2,065,989
FF&E and Technology	\$49,572	\$34,929	\$14,643
Direct Purchase	\$1,462,419	\$1,284,054	\$178,365
Construction Mgmt	\$936,778	\$936,778	\$0
Contingency	\$55,109		\$55,109
Consultants	\$18,950	\$13,246	\$5,704
Project Total:	\$10,307,758	\$7,966,491	\$2,341,267

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

South Broward High School



Address: 1901 N FEDERAL HIGHWAY, HOLLYWOOD 33020
 Location Num: 0171
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$11,318,100
 Total Facilities Budget (Sum of Projects): \$10,307,758

PRIMARY RENOVATIONS P.001838-RC1 South Broward HS - SMART Roof Carve Out

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

-9/14/23: The 800a forms were signed by District. -9/19/23: Meeting to discuss remaining scope of work.

PROJECT SCOPE

Reroofing of Bldgs 1D, 2A, 5A-E, 6A-C, 10A, 10B, 17A, & 17B. The roofing for this project was initiated under the GOB project; however, the roofer stopped work on the project prior to completion.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors & Auditorium sound system

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

TECHNOLOGY

✓ COMPLETE

SCOPE

1,089 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

South Plantation High School



Address: 1300 PALADIN WAY, PLANTATION 33317
 Location Num: 2351
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,604,632
 Total Facilities Budget (Sum of Projects): \$12,320,410

PRIMARY RENOVATIONS P.002090 South Plantation HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Building 1: Restrooms (143 and 206) work completed. Final inspection/ occupancy in progress. Building 6: restroom renovation. Building 2 & 7: Fire Protection installation ongoing. Building 4: roofing ongoing.

PROJECT SCOPE

Re-roofing at Buildings 4,6,8, and part of Building 1. Windows replaced at Buildings 1 and 4. Alum. Covered Walkways repaired. Electrical Improvements- Switchgear, Site Lighting at Buildings 1,2,4,5,6,8,10,11,14, and 15. Fire Sprinklers at Building 2. Civil design work included. Media Center Improvements and ADA Restrooms in Building 1. STEM Labs Improvements- (4) Four Labs (STEM, Culinary, Tech) total at Buildings 6 & 7.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$473,000	\$383,364	\$89,636
Construction	\$5,643,216	\$2,676,398	\$2,966,818
FF&E and Technology	\$450,000	\$118,181	\$331,819
Direct Purchase	\$388,329	\$170,280	\$218,049
Construction Mgmt	\$531,000	\$531,000	\$0
Contingency	\$376,861		\$376,861
Consultants	\$13,308	\$10,118	\$3,190
Project Total:	\$7,875,714	\$3,889,341	\$3,986,373

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

South Plantation High School



Address: 1300 PALADIN WAY, PLANTATION 33317
 Location Num: 2351
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,604,632
 Total Facilities Budget (Sum of Projects): \$12,320,410

PRIMARY RENOVATIONS P.002597 South Plantation HS - SMART Program Renovations (Electrical)

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

This project is in Construction and is at 80% complete. Electrical work is ahead of the HVAC work as most of the work can be done without disrupting the school. Remaining work pending on the HVAC installation and installation of the new portable rr.

PROJECT SCOPE

Scope of Work: 1) Building 1: Electrical work associated with 12 AHUs 2) Installation of new Switchgear to support new Electric Duct Heaters. 3) Building 1: Electrical work associated with the installation of 4 new FCU's in existing mechanical rooms to support ventilation and AC in Main Lobby

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,107,080	\$778,800	\$328,280
Construction Mgmt	\$130,000	\$130,000	\$0
Contingency	\$54,354		\$54,354
Project Total:	\$1,291,434	\$908,800	\$382,634

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

South Plantation High School



Address: 1300 PALADIN WAY, PLANTATION 33317
 Location Num: 2351
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,604,632
 Total Facilities Budget (Sum of Projects): \$12,320,410

PRIMARY RENOVATIONS P.002598 South Plantation HS - SMART Program Renovations (HVAC)

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

Remaining sow pending on the new portable rr installation. Pre-con scheduled for Oct 12.

PROJECT SCOPE

Scope of Work: 1) HVAC Replacement of 12 air handling units in Building 1 plus the addition of 4 FCUs to supply cooling and ventilation to the un-conditioned vestibule within Building 1. 2) Electrical upgrades to support all of the HVAC improvements including electrical re-heats.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$93,000		\$93,000
Construction	\$1,358,975	\$256,700	\$1,102,275
Direct Purchase	\$178,025	\$178,000	\$25
Construction Mgmt	\$170,000	\$170,000	\$0
Contingency	\$74,850		\$74,850
Project Total:	\$1,874,850	\$604,700	\$1,270,150

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

South Plantation High School



Address: 1300 PALADIN WAY, PLANTATION 33317
 Location Num: 2351
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,604,632
 Total Facilities Budget (Sum of Projects): \$12,320,410

PRIMARY RENOVATIONS P.002844 South Plantation HS - SMART 10 Modular Classrooms

CURRENT PHASE

5B-Construction

RISK LEVEL
No Risk

PROJECT UPDATE

Plans approved. CSMP NTP issued. Pre-con scheduled for Oct 12.

PROJECT SCOPE

Modular Classrooms Swing Space for GOB

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$77,910	\$72,588	\$5,322
Construction	\$499,265	\$473,765	\$25,500
Construction Mgmt	\$24,455	\$24,455	\$0
Misc Construction	\$476,782	\$374,943	\$101,839
Project Total:	\$1,078,412	\$945,751	\$132,661

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

South Plantation High School



Address: 1300 PALADIN WAY, PLANTATION 33317
 Location Num: 2351
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,604,632
 Total Facilities Budget (Sum of Projects): \$12,320,410

PRIMARY RENOVATIONS P.002844-CIV South Plantation HS - SMART Modular Classrooms Civil Work

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

Plans approved. CSMP NTP in progress. Pre-con scheduled for Oct 12.

PROJECT SCOPE

Modular Classrooms Swing Space for GOB

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$190,000		\$190,000
Contingency	\$10,000		\$10,000
Project Total:	\$200,000		\$200,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Restroom refresh, Cafeteria Painting, Cafeteria Floor refresh, Cafeteria Tables

BUDGET

\$100,000

ATHLETICS



COMPLETE

SCOPE

Weight Room

MUSIC



COMPLETE

SCOPE

202 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

844 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stephen Foster Elementary School



Address: 3471 SW 22nd St, Fort Lauderdale, FL 33312
 Location Num: 0921
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$5,797,943
 Total Facilities Budget (Sum of Projects): \$5,517,497

PRIMARY RENOVATIONS P.002067 Stephen Foster ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1770c Architect punch list has been issued and the removal of the old fire alarm system is in progress. 110b inspection to be scheduled in coming weeks.

PROJECT SCOPE

- Aluminum covered walkway replacement - Fire alarm system upgrades (campus-wide) - Re-roofing Buildings 1,2,3,4,5,6,7,8,9,11,12,13 - HVAC renovations: 4 RTUs, 16 Unit Ventilators, 6 Air Handler Units, 1 Mini-Split, 2 condensing units, 1 kitchen exhaust fan, 1 Make Up Air unit, and roof equipment tie-downs. - Test & Balance - Media Center Interior Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$239,000	\$180,740	\$58,260
Construction	\$3,840,601	\$3,732,103	\$108,498
FF&E and Technology	\$28,669	\$28,669	\$0
Direct Purchase	\$655,214	\$655,168	\$46
Construction Mgmt	\$559,500	\$559,500	\$0
Contingency	\$189,513		\$189,513
Consultants	\$5,000	\$3,905	\$1,095
Project Total:	\$5,517,497	\$5,160,085	\$357,412

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean boards, tables, walk lines painting, window wraps, cafeteria tables, stool tables, laptops, cafeteria painting, cafeteria window wraps, painting (teacher's lounge, bathrooms & (4) doors), conference chairs & stage curtains, Carpet replacement in FISH 169, Chairs, Indoor-outdoor floor Seats

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **398 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **57 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stirling Elementary School



Address: 5500 STIRLING ROAD, HOLLYWOOD 33021
 Location Num: 0691
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$4,808,295
 Total Facilities Budget (Sum of Projects): \$4,376,295

PRIMARY RENOVATIONS P.001905 Stirling ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

There are currently 15 RFIs submitted from the bonding company's pre-bid meeting. The Architect of Record is AE. AE has submitted an additional service requesting additional funds, the Bonding company will be responsible for these cost. Currently researching previous contractor's invoices, and change orders. Calculating liquidated damages from original substantial completion date to date of termination.

PROJECT SCOPE

Re-Roofing: Buildings 1, 3, 4, 5, 6, & 7. Paint: Building 85. Window Replacement: Buildings 1, 3, 4 & 5. HVAC Improvements: AHU Buildings 1, 3, 4 & 5, Circulating Pumps Building 1, and Condenser Unit Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$343,844	\$326,657	\$17,187
Construction	\$2,934,220	\$1,997,407	\$936,813
Direct Purchase	\$580,958	\$539,188	\$41,770
Construction Mgmt	\$381,348	\$381,348	\$0
Contingency	\$125,925		\$125,925
Consultants	\$10,000		\$10,000
Project Total:	\$4,376,295	\$3,244,600	\$1,131,695

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, laptops, think stations, printers, document cameras, bulletin boards, outdoor picnic tables, conference room furniture, cafeteria sound system, murals, collaboration tables, front office furniture, Desktop and computer accessories

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **505 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **313 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stranahan High School



Address: 1800 SW 5 PLACE, FORT LAUDERDALE 33312
 Location Num: 0211
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$47,183,091
 Total Facilities Budget (Sum of Projects): \$28,633,275

PRIMARY RENOVATIONS P.001683 Stranahan HS - SMART GOB Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The Board terminated the CMAR on 8/8/23. The CMAR's construction trailer has been removed from the school. The remaining work will be completed by a CSMP contractor under P.001683-RC1 once funding is made available.

PROJECT SCOPE

-NTP: 8/31/18, SC: 1/15/21 -Roofing Replacement for Buildings 1, 2, 3, 4, 8, 9, 10, 11, 13, 14, 17,18, 20, 21, and 22. -Air Handler Replacements in Buildings 1, 2, 4, 5, 6, 7, 9, 10, 13, 14, 17, and 21. -Fire Alarm Complete Replacement of Campus. -Electrical Improvements to the main Switch Doghouses on-site. -Media Center (MC) and STEM lab improvements in Buildings 4, 6, 20, and 23. -Fire Sprinkler additions to Buildings 1, 2, and 9.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,450,067	\$1,421,843	\$28,224
Construction	\$21,721,407	\$16,549,784	\$5,171,623
FF&E and Technology	\$385,172	\$375,825	\$9,347
Direct Purchase	\$2,680,016	\$2,649,041	\$30,975
Construction Mgmt	\$1,665,061	\$1,573,400	\$91,661
Contingency	\$313,485		\$313,485
Consultants	\$58,000	\$57,604	\$396
Misc Construction	\$15,508	\$15,508	\$0
Utilities	\$7,519		\$7,519
Project Total:	\$28,296,235	\$22,643,005	\$5,653,230

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.001683-HVC Stranahan HS - SMART Replace AC Units Room 101B and 101C

CURRENT PHASE

9-Closed

RISK LEVEL


No Risk

PROJECT UPDATE

PROJECT SCOPE

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stranahan High School



Address: 1800 SW 5 PLACE, FORT LAUDERDALE 33312
 Location Num: 0211
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$47,183,091
 Total Facilities Budget (Sum of Projects): \$28,633,275

PRIMARY RENOVATIONS P.001683-RC1 Stranahan HS - SMART Roofing Bldgs 2A, 2B, 2C, 8 & 9

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

The Board terminated the former CMAR on 8/8/23. A new CSMP GC has been selected to complete the work. The NTP package has been prepared; however, funding is not currently available and has to be resolved by District Legal.

PROJECT SCOPE

Reroofing Bldgs 2A, 2B, 2C, 8, & 9; Demo/Construction of Bldg 6 Kiln Room; and Installation of the Bldg 4 exfiltration system. This is a new project to complete the remaining work that was not completed by the former CMAR.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$300,000		\$300,000
Project Total:	\$300,000		\$300,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

50" TVs, outdoor picnic benches with umbrellas, projectors, document cameras, picnic tables, printers, scientific calculators, student laptops, column wraps, digital marquee, PA system, office furniture, Sisco STAR system IS machine, Laptops, High back black mock leather chairs, boat shaped conference tables, and slab table base, Indoor Furniture, Microphones

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture, Microphones

ATHLETICS

SCOPE

Track, Weight Room

MUSIC

SCOPE

271 Instruments Delivered

TECHNOLOGY

SCOPE

723 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunland Park Academy



Address: 919 NW 13 AVENUE, FORT LAUDERDALE 33311
 Location Num: 0611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,584,099
 Total Facilities Budget (Sum of Projects): \$1,427,163

PRIMARY RENOVATIONS P.001939 Sunland Park Academy - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

1. Provide a new campus-wide fire alarm system 2. Building envelope improvements: Provide re-roofing and related repairs to Building 1, Building 2, and Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$44,308	\$44,308	\$0
Construction	\$1,239,948	\$1,239,948	\$0
Construction Mgmt	\$137,700	\$137,700	\$0
Contingency	\$5,207		\$5,207
Project Total:	\$1,427,163	\$1,421,956	\$5,207

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document cameras, student laptops, projectors, laminator, laptops and DVD Burners

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

536 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

32 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunrise Middle School



Address: 1750 NE 14 STREET, FORT LAUDERDALE 33304
 Location Num: 0251
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$7,173,049
 Total Facilities Budget (Sum of Projects): \$6,656,050

PRIMARY RENOVATIONS P.001819 Sunrise MS - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

All scope has been completed and the 110B has been fully executed. The Certificate of Final Completion (form 209) will be processed once the CUD and CA services increase are complete. A TIA for 58 days has been submitted which takes the schedule to the Substantial completion date.

PROJECT SCOPE

Re-Roofing and Roof Top Equipment: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 15 & 16 Electrical Improvements: Covered Walkway Lighting, Replace Building Mounted Lighting, Emergency Exit Signs, New Disconnect and Fire Alarm Devices, and New Wiring for new Equipment. Replace exterior Dry Type XFMR: Building 4 HVAC Improvements: Buildings 1 (1-AHU), 1 - Gymnasium (Supply Fans), and 4 (2-AHU), Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$217,079	\$215,625	\$1,454
Construction	\$4,492,078	\$4,419,959	\$72,119
Direct Purchase	\$1,012,867	\$1,012,867	\$0
Construction Mgmt	\$761,574	\$761,574	\$0
Contingency	\$162,050		\$162,050
Consultants	\$6,000	\$2,873	\$3,127
Misc Construction	\$4,402	\$4,401	\$1
Project Total:	\$6,656,050	\$6,417,299	\$238,751

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, two-way radios, cafeteria sound system, outdoor benches, digital marquee, fabric awning at the cafeteria entrance

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 56 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 429 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunset Lakes Elementary School



Address: 18400 SW 25 STREET, MIRAMAR 33027
 Location Num: 3661
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$3,235,007
 Total Facilities Budget (Sum of Projects): \$2,799,009

PRIMARY RENOVATIONS P.001971 Sunset Lakes ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$91,778	\$91,778	\$0
Construction	\$1,959,145	\$1,959,145	\$0
Direct Purchase	\$452,083	\$452,083	\$0
Construction Mgmt	\$296,003	\$296,003	\$0
Project Total:	\$2,799,009	\$2,799,009	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

New PreK-2 playground, shades for 3-5 play area & fencing to separate the two play areas

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 228 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 549 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunshine Elementary School



Address: 7737 W LASALLE BOULEVARD, MIRAMAR 33023
 Location Num: 1171
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,382,232
 Total Facilities Budget (Sum of Projects): \$3,948,449

PRIMARY RENOVATIONS P.002079 Sunshine ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The Contractor this period has made HVAC advancements in Building No. 14 replacing both AHUs. Ongoing work continues with demolition of Building No. 03 and replacement of the FA Control Panel.

PROJECT SCOPE

Fire Alarm Panel Replacement HVAC Improvements: Buildings 1 (AHU, Controls, & Distribution System), 2 (Exhaust Fan), 4 (Backdraft Dampers)8 (Exhaust Fan), 9 (Exhaust Fans, & HVAC Controls), & 14 (Exhaust Fan). Demolish Building: Building 3 (Bid alternate 1). Roofing Roof: Building 4, 10, 11, and 13. Fire Sprinkler System: Building 4. Building Expansion Joint Replacement: Building 4.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$158,000	\$130,443	\$27,557
Construction	\$3,245,349	\$2,280,846	\$964,503
FF&E and Technology	\$5,104		\$5,104
Direct Purchase	\$104,459	\$104,459	\$0
Construction Mgmt	\$264,090	\$262,490	\$1,600
Contingency	\$148,599		\$148,599
Consultants	\$20,848	\$11,910	\$8,938
Utilities	\$2,000		\$2,000
Project Total:	\$3,948,449	\$2,790,148	\$1,158,301

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Poster maker, headphones, laminator, classrooms rugs, portable blowers, laptops, Earthwalk cart, staff desktop, student desktop, student chairs, shelving, bookcase, pro pencil sharpeners, Ellison machine, Recordex, Athletic Equipment, Indoor Furniture, Projectors

BUDGET

\$100,000

IN PROGRESS

Projectors

MUSIC

✓ COMPLETE

SCOPE

438 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

335 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
 Location Num: 2621
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,524,094
 Total Facilities Budget (Sum of Projects): \$3,976,874

PRIMARY RENOVATIONS P.001724 Tamarac ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

Final Closeout -AE Completed 110b forms. Building Department has approved and verified the closeout documents. -209 form has been received from Building department.

PROJECT SCOPE

Aluminum Canopy Renovation & Replacement of Lighting Electrical Improvements: Buildings 1, 2, 3, 4, & 6 HVAC Replacements: Buildings 1, 4 & 9 Reroofing: Building 6 Test & Balance: Buildings 1, 2, 3, 4, 6 & 7

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$373,931	\$326,640	\$47,291
Construction	\$1,617,811	\$1,010,114	\$607,697
FF&E and Technology	\$2,480	\$2,480	\$0
Construction Mgmt	\$248,898	\$248,898	\$0
Consultants	\$14,738	\$28	\$14,710
Utilities	\$5,799		\$5,799
Project Total:	\$2,263,657	\$1,588,160	\$675,497

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
 Location Num: 2621
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,524,094
 Total Facilities Budget (Sum of Projects): \$3,976,874

PRIMARY RENOVATIONS P.001724-RC1 Tamarac ES - Roofing Building 6 - SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

- The final inspections of the project, Mechanical, Electrical and Plumbing, were approved by Building Department. Only, the final Roofing inspection is pending. Ongoing. Anticipated 110b issuance 1st week of October.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roof on the building # 6, Walkways and related roof top mechanical equipment..

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$323,088		\$323,088
Direct Purchase	\$73,725		\$73,725
Contingency	\$8,187		\$8,187
Project Total:	\$405,000		\$405,000

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR

- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
 Location Num: 2621
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,524,094
 Total Facilities Budget (Sum of Projects): \$3,976,874

PRIMARY RENOVATIONS P.002049 Tamarac ES - SMART Program Media Center Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE


Media Center Renovations

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$18,892	\$18,892	\$0
Construction	\$23,971	\$23,971	\$0
FF&E and Technology	\$1,118	\$1,118	\$0
Construction Mgmt	\$31,315	\$31,315	\$0
Contingency	\$500		\$500
Project Total:	\$75,796	\$75,296	\$500

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
 Location Num: 2621
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,524,094
 Total Facilities Budget (Sum of Projects): \$3,976,874

PRIMARY RENOVATIONS P.002049-ADA Tamarac ES - SMART Program ADA Restroom Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The following items are currently being executed at Tamarac Elementary School: -Plumbing Rough has been executed -Fire Alarm pending, due to shop drawings being submitted. - Mechanical has been executed -Fixtures are pending --Final Inspection is estimated to be completed by November 23, 2023

PROJECT SCOPE

Building 01 Female Student Restroom 155 and Male Student Restroom 166 ADA Compliance Renovations.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$14,800	\$7,300	\$7,500
Construction	\$311,660	\$153,819	\$157,841
Construction Mgmt	\$36,000		\$36,000
Contingency	\$14,761		\$14,761
Consultants	\$10,200	\$594	\$9,606
Project Total:	\$387,421	\$161,713	\$225,708

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
 Location Num: 2621
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,524,094
 Total Facilities Budget (Sum of Projects): \$3,976,874

PRIMARY RENOVATIONS P.002874 Tamarac ES - SMART Fire Protection Building 1

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The fire protection scope of work was carved out of the main project P.001724, into this project. MPU updates will be generated in the next reporting period.

PROJECT SCOPE

Fire Protection Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$733,000		\$733,000
Construction Mgmt	\$77,000		\$77,000
Contingency	\$35,000		\$35,000
Project Total:	\$845,000		\$845,000

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture for the front office, parent workstation, furniture, cafeteria sound system, digital marquee, projectors, laptops, document cameras and printers

BUDGET

\$100,000

IN PROGRESS

MUSIC

COMPLETE

SCOPE

362 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

505 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tedder Elementary School



Address: 4157 NE 1 TERRACE, DEERFIELD BEACH 33064
 Location Num: 0571
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,510,615
 Total Facilities Budget (Sum of Projects): \$4,215,617

PRIMARY RENOVATIONS P.001808 Tedder ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire Alarm rough conduit in progress. Building 14 duct heaters reinstall change order in process.

PROJECT SCOPE

Re-Roofing: Buildings 8 & 14 Exterior Paint: Buildings 8, 13, 14, 15, & 19 HVAC/Electrical Improvements: Buildings 13, 14, 15, & 19 Exterior Concrete/CMU/Stucco Repair: Building 16 Main Office-Replace fire alarm panel (asbestos walls)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$345,205	\$322,775	\$22,430
Construction	\$2,656,749	\$2,316,981	\$339,768
Direct Purchase	\$532,815	\$396,783	\$136,032
Construction Mgmt	\$463,718	\$463,718	\$0
Contingency	\$206,130		\$206,130
Consultants	\$6,000	\$72	\$5,928
Utilities	\$5,000		\$5,000
Project Total:	\$4,215,617	\$3,500,329	\$715,288

FLAG: SCHEDULE, Reason:Contractor Delays / Material Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Teacher chairs, benches for common areas, media center furniture, playground upgrades, digital marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **407 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **254 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tequesta Trace Middle School



Address: 1800 INDIAN TRACE, WESTON 33326
 Location Num: 3151
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$11,638,356
 Total Facilities Budget (Sum of Projects): \$10,376,160

PRIMARY RENOVATIONS P.002042 Tequesta Trace MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The reroofing work is ongoing across the campus. Replacement of AHU 7-4 was completed and AHU 8-1 began. The outside air duct replacement for the new FCUs is ongoing. Installation of the new fire alarm system is ongoing.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17 & 18. Windows and Aluminum Covered Walkway Renovation Electrical Improvements (panel boards and canopy lights replacements, and MEP roof equipment connections): Buildings 1 & 3. Fire Alarm System Replacement: Campus-wide HVAC Improvements- Components Replacement. MEP Roof Coordination.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$415,889	\$334,388	\$81,501
Construction	\$8,047,773	\$6,489,299	\$1,558,474
Direct Purchase	\$893,260	\$814,310	\$78,950
Construction Mgmt	\$533,100	\$533,100	\$0
Contingency	\$461,136		\$461,136
Consultants	\$20,002	\$3,702	\$16,300
Utilities	\$5,000		\$5,000
Project Total:	\$10,376,160	\$8,174,799	\$2,201,361

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean boards, Digital Marquee, Two-way radios, Projectors, Promethean Boards

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE 161 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
COMPLETE 471 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

The Quest Center



Address: 6401 CHARLESTON STREET, HOLLYWOOD 33024
 Location Num: 1021
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$1,912,951
 Total Facilities Budget (Sum of Projects): \$1,688,000

PRIMARY RENOVATIONS P.001892 The Quest Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- GC and AE are working on completing documents for the commissioning agent. - Subcontractor is working on the Fire Alarm additional work throughout the school. - A walkthrough was done with the general contractor, construction coordinator (recently assigned to the project) and assistant project manager, to go over pending items for the Fire Alarm scope of work. - An email was sent to PPO about the new/unused equipment that is at the school, so they can advise what to do with them: MDPs and vertical pumps. No response yet. - PCO 12 Time Extension was under scheduler review since 4.15.2023. It was reviewed and comments were posted on e-builder for the general contractor to provide additional information. - Installed range hoods in Rooms 117B and 220C

PROJECT SCOPE

HVAC improvements: Buildings 1, 2, 3, & 4 Fire Alarm Improvements: Building 1 Electrical Upgrades: Building 1, 2, 3, & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$147,879	\$134,066	\$13,813
Construction	\$1,383,579	\$1,230,686	\$152,893
Construction Mgmt	\$150,618	\$149,867	\$751
Consultants	\$5,924	\$5,533	\$391
Project Total:	\$1,688,000	\$1,520,152	\$167,848

FLAG: SCHEDULE, Reason:Owner Delays / Material/Supplier Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Sensory room equipment, entertainment room renovation & TVs, Cafeteria Tables, Thinkpads

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 538 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 28 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Thurgood Marshall Elementary School



Address: 800 NW 13 STREET, FORT LAUDERDALE 33311
 Location Num: 3291
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,725,433
 Total Facilities Budget (Sum of Projects): \$4,426,433

PRIMARY RENOVATIONS P.001674 Thurgood Marshall ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Project is complete. The only item remaining to obtaining the 110b is the repairing of the 52 exhaust fans that were identified in the pre-test and balance report which was conducted prior to the start of the construction work.

PROJECT SCOPE

- Re-roofing of Buildings 1 - 6 - Repair aluminum covered walkways - Remodel (2) ADA Restrooms in Building 1B - Replacement of (1) Chiller in Building 1B, (2) Cooling Towers in Building 1, (8) Chilled water central station Air Handler Units, (12) electronic duct heaters, (9) stand-alone Air Handler Unit Controllers, (1) DX Split System Central Station Air Handler Unit - Addition of (1) Refrigerant Monitor System in Chiller Room - Remove and Reinstall (4) Exhaust Fans, (1) Kitchen Grease Fan, (1) Kitchen Grease Hood Supply Air Fan, (6) Exhaust Air Vents, (7) Outside Air Intake Vents - Replace (4) DX Package Wall Mounted Air Conditioning Units - Replacement of Breakers, Disconnect Switch, AHU & Condensing Unit Conduit, and Wiring - Electrical for Chillers, Pumps, Cooling Towers

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$170,000	\$134,829	\$35,171
Construction	\$3,327,647	\$3,272,643	\$55,004
Direct Purchase	\$311,235	\$311,235	\$0
Construction Mgmt	\$518,436	\$504,436	\$14,000
Contingency	\$93,115		\$93,115
Consultants	\$6,000	\$4,664	\$1,336
Project Total:	\$4,426,433	\$4,227,807	\$198,626

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone, Recordex, ID machine, tables, chairs, headphones, Lenovo batteries, laminator, carpet cleaner, earthwalk carts, laptops, student chairs, computer chargers, Promethean board, Promethean fixed height mobile stand, Die Cut Machine, Headphones, Document Cameras, ThinkCentre, Desktops

BUDGET

\$100,000

IN PROGRESS

Document Cameras, ThinkCenters

TECHNOLOGY

✓ COMPLETE

SCOPE

282 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tradewinds Elementary School



Address: 5400 JOHNSON ROAD, COCONUT CREEK 33073
 Location Num: 3481
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,416,653
 Total Facilities Budget (Sum of Projects): \$3,718,910

PRIMARY RENOVATIONS P.002129 Tradewinds ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation, PE/Athletic Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$121,250	\$121,250	\$0
Construction	\$2,422,907	\$2,422,907	\$0
FF&E and Technology	\$44,086	\$44,086	\$0
Direct Purchase	\$703,081	\$703,081	\$0
Construction Mgmt	\$422,829	\$422,829	\$0
Consultants	\$4,757	\$4,757	\$0
Project Total:	\$3,718,910	\$3,718,910	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone at the SPE and a strike, Playground Upgrades/ Rubber Surfacing, Portable Barricades

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 446 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 536 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tropical Elementary School



Address: 1500 SW 66 AVENUE, PLANTATION 33317
 Location Num: 0731
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,971,977
 Total Facilities Budget (Sum of Projects): \$1,540,085

PRIMARY RENOVATIONS P.001904 Tropical ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The contractor continued to install fire alarm conduit. The Project Consultant's drawings for the restrooms were approved by the Building Department and sent to the Physical Plant Operations (PPO) to schedule the work.

PROJECT SCOPE

Roofing Improvement: Buildings 2 & 85. Fire Alarm Upgrades Campus-wide. Media Center Improvements (including new flooring, wall paint, and FFE). Restroom Renovations (including new fixtures, floor, and wall tiles). Test and Balance in all mechanical units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$145,714	\$117,915	\$27,799
Construction	\$1,097,176	\$795,018	\$302,158
FF&E and Technology	\$117,000	\$84,442	\$32,558
Construction Mgmt	\$169,400	\$169,400	\$0
Contingency	\$2,923		\$2,923
Consultants	\$7,872	\$5,799	\$2,073
Project Total:	\$1,540,085	\$1,172,574	\$367,511

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

iPads, Laptops, Promethean Boards, Adapters, Printers, Playground upgrades, Computer Accessories, Document Camera

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture

MUSIC

✓ **SCOPE**

COMPLETE 175 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 332 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Village Elementary School



Address: 2100 NW 70 AVENUE, SUNRISE 33313
 Location Num: 1621
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,703,471
 Total Facilities Budget (Sum of Projects): \$1,336,189

PRIMARY RENOVATIONS P.001952 Village ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. Buildings 1,2, 3,4,5,6 install devices. All other scopes were completed

PROJECT SCOPE

Roofing Improvements: Building 9 and 7. Fire Alarm Upgrade: Campus-wide. Test and Balance in all mechanical units throughout the school to identify deficiencies. Media Center Improvements (including new floor, wall paint, and FFE).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$102,950	\$91,505	\$11,445
Construction	\$950,309	\$752,248	\$198,061
FF&E and Technology	\$59,978	\$47,331	\$12,647
Construction Mgmt	\$150,000	\$150,000	\$0
Contingency	\$63,152		\$63,152
Consultants	\$9,800	\$5,840	\$3,960
Project Total:	\$1,336,189	\$1,046,924	\$289,265

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom rugs, Poster Maker, Printers, Classroom signage, Desktops, Student chairs, Student desks, Classroom tables, Indoor furniture, Vinyl blinds for classrooms, TV studio equipment, Outdoor floor mats, Headphones, iPads with cases, Conference table, Laptops, Desktops, Washer & Dryer, Upright Vacuum, Cube Trucks, Poly Truck, Bookcases

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **187 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **321 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Virginia Shuman Young Elementary School



Address: 101 NE 11 AVENUE, FORT LAUDERDALE 33301
 Location Num: 3321
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$5,049,792
 Total Facilities Budget (Sum of Projects): \$4,663,099

PRIMARY RENOVATIONS P.002000 Virginia Shuman Young ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Roofing scope of work is 100% completed, except building 2, continues at 95%, pending mechanical scope work completion. Temporary Cooling CCD has been issued. Contractor mobilized to the job site on 2/20/2023 and work is ongoing. Contractor is planning the installation of AHU in building 4 for the next phase, Building 2 Media Center - All work is completed and has been inspected. Need old fire alarm device re-installed or we will require fire watch to open the facility. Temporary Cooling AHUs are being worked on in Building 2.

PROJECT SCOPE

Roofing Improvements: Building 1, 2, 3, 4, 5, 6, 7, and 8. Fire Alarm Replacement: Campus-wide. Mechanical Improvements: Building 1, 3, 4, 5 & 6 (including Air Handling Units, mini-split, fan coils units).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$179,049	\$155,268	\$23,781
Construction	\$3,496,902	\$2,164,495	\$1,332,407
Direct Purchase	\$363,518	\$353,614	\$9,904
Construction Mgmt	\$385,764	\$385,764	\$0
Contingency	\$195,796		\$195,796
Consultants	\$7,201	\$6,959	\$242
Project Total:	\$4,628,230	\$3,066,100	\$1,562,130

FLAG: SCHEDULE, Reason: Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Virginia Shuman Young Elementary School



Address: 101 NE 11 AVENUE, FORT LAUDERDALE 33301
 Location Num: 3321
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$5,049,792
 Total Facilities Budget (Sum of Projects): \$4,663,099

PRIMARY RENOVATIONS P.002841 Virginia Shuman Young ES - SMART 4 Modular Classrooms

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

The scope of work is no longer required. The GC submitted their final invoice, and the project is in financial closeout.

PROJECT SCOPE

Portables- 4 Modular Classrooms

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Replacing Classroom locks with storeroom locks, Water bottle filling stations, Recordex, Rekeying classrooms, Two-way radios, Office chairs, Projector, Media Center Furniture, Cafeteria tables, Promethean Boards

MUSIC

✓ **SCOPE**

COMPLETE 57 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 388 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Walker Elementary School



Address: 1001 NW 4 STREET, FORT LAUDERDALE 33311
 Location Num: 0321
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$3,711,088
 Total Facilities Budget (Sum of Projects): \$3,450,542

PRIMARY RENOVATIONS P.001938 Walker ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

Commissioning report in progress Roofing White Cap installation is in progress, 4 out of 9 overflow drains were lowered as per the permitted plans.

PROJECT SCOPE

New Fire Alarm Re-roofing Bldg.5, HVAC; Replacing 8 units of ventilators in Bldg.1, Replacement of 4 AHUs in Bldg. 5 Test & Balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$121,000	\$105,428	\$15,572
Construction	\$2,632,163	\$1,898,600	\$733,563
FF&E and Technology	\$7,215	\$7,215	\$0
Direct Purchase	\$380,424	\$380,424	\$0
Construction Mgmt	\$290,508	\$290,508	\$0
Consultants	\$19,232	\$19,232	\$0
Project Total:	\$3,450,542	\$2,701,407	\$749,135

FLAG: BUDGET, Reason: Budget Adjustment SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Technology for D3 & D4 & laptops; Computer Accessories

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 58 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 141 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Walter C. Young Middle School



Address: 901 NW 129 AVENUE, PEMBROKE PINES 33028
 Location Num: 3001
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$16,569,553
 Total Facilities Budget (Sum of Projects): \$15,885,560

PRIMARY RENOVATIONS P.002010 Walter C. Young MS - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

CMAR is preparing to submit the complete closeout package. Trade Deficiency list has been issued by the Building Department 110b has been executed by the Superintendent.

PROJECT SCOPE

Re-roofing: Buildings 1 - 14 Window & Door Replacements: Buildings 10 & 16 HVAC Improvements: Buildings 1 - 13 Electrical Improvements (HVAC related): Buildings 1 - 13 Painting: Buildings 1 - 3, 6 - 10, 13, 16

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$675,000	\$578,636	\$96,364
Construction	\$11,066,443	\$10,186,289	\$880,154
Direct Purchase	\$1,907,370	\$1,742,566	\$164,804
Construction Mgmt	\$1,548,700	\$1,548,700	\$0
Contingency	\$645,047		\$645,047
Consultants	\$25,000	\$17,837	\$7,163
Utilities	\$18,000		\$18,000
Project Total:	\$15,885,560	\$14,074,028	\$1,811,532

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf Cart/3 repairs, cafeteria tables, TVs for Exceptional Student Ed. Program upgrades, Printers, Facilities/Janitorial equipment, technology items, two-way radios, vertical blinds, carpet in room 925, repair dinner theater bleachers, and LCD projectors, Murals, Headphones, Chairs

BUDGET

\$100,000

IN PROGRESS

Chairs

MUSIC

✓ COMPLETE SCOPE

125 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE

654 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Watkins Elementary School



Address: 3520 SW 52 AVENUE, PEMBROKE PARK 33023
 Location Num: 0511
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$3,443,840
 Total Facilities Budget (Sum of Projects): \$2,998,912

PRIMARY RENOVATIONS P.002074 Watkins ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Re-Roofing of Buildings 1 & 2. Painting of Buildings 1 & 2.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$84,364	\$84,364	\$0
Construction	\$2,168,435	\$2,168,435	\$0
Direct Purchase	\$356,473	\$356,473	\$0
Construction Mgmt	\$387,922	\$339,942	\$47,980
Consultants	\$1,718	\$1,718	\$0
Project Total:	\$2,998,912	\$2,950,932	\$47,980

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, Digital Marquee, Printers, Document Cameras, Projectors, Indoor Furniture, Two-Way Radios, Morning Show Equipment

BUDGET

\$100,000

IN PROGRESS

Document Cameras, Projectors, Indoor Furniture, Morning Show Equipment, Printer Package, Radios

TECHNOLOGY

✓ COMPLETE

SCOPE

288 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Welleby Elementary School



Address: 3230 NOB HILL ROAD, SUNRISE 33351
 Location Num: 2881
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$5,321,964
 Total Facilities Budget (Sum of Projects): \$4,821,202

PRIMARY RENOVATIONS P.002114 Welleby ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Contractor continuing fire alarm installation campus wide. at this rate the fire alarm sub-contractor will have the system complete by late October, 2023. Final approval should occur in approximately 30 days after substantial completion. The fire line installation progressed well.

PROJECT SCOPE

Re-roofing at Buildings 1, 2, 3, 4, 5, & 6. Repair Aluminum Covered Walkways Replace Windows: Building 6. Electrical Improvements: Buildings 1, 2, 3, 4, 5, 6, & 85. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers: Buildings 1, and Site HVAC Improvements - Components Replacement: Buildings 1, 2 & 3. and Test & Balance at Buildings 3, 4 & 85.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$269,549	\$224,023	\$45,526
Construction	\$1,918,358	\$1,417,691	\$500,667
Direct Purchase	\$131,643	\$131,406	\$237
Construction Mgmt	\$500,000	\$500,000	\$0
Contingency	\$198,607		\$198,607
Consultants	\$14,000	\$7,337	\$6,663
Utilities	\$6,000		\$6,000
Project Total:	\$3,038,157	\$2,280,457	\$757,700

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Welleby Elementary School



Address: 3230 NOB HILL ROAD, SUNRISE 33351
 Location Num: 2881
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$5,321,964
 Total Facilities Budget (Sum of Projects): \$4,821,202

PRIMARY RENOVATIONS P.002114-RC1 Welleby ES - Roofing Building 1, 2, 4, 5, 6, & Walkways - SMART Program

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

- The Final Completion phase is in progress.

PROJECT SCOPE

Roofs carve-out, Bldgs. 1, 2, 4, 5, 6, & Walkways and their associated Mechanical Rooftop units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,394,151	\$1,370,445	\$23,706
Direct Purchase	\$388,894	\$365,438	\$23,456
Project Total:	\$1,783,045	\$1,735,883	\$47,162

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Lenovo laptops & Earthwalk carts, Morning Show Equipment, Printers

BUDGET

\$100,000

IN PROGRESS

ThinkCenters

MUSIC

✓ **SCOPE**

COMPLETE 259 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 308 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

West Broward High School



Address: 500 NW 209 AVENUE, PEMBROKE PINES 33029
 Location Num: 3971
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$2,016,394
 Total Facilities Budget (Sum of Projects): \$49,764

PRIMARY RENOVATIONS P.002087 West Broward HS - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Athletic equipment, CDs/DVDs, projectors, picnic benches, Black Magic Studio system, auditorium sound system, floor mats and wall wraps

BUDGET

\$100,000

ATHLETICS

COMPLETE

SCOPE

Track, Weight Room

MUSIC

COMPLETE

SCOPE


238 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

773 Items Delivered



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

West Hollywood Elementary School



Address: 6301 HOLLYWOOD BOULEVARD, HOLLYWOOD 33024
 Location Num: 0161
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$4,240,152
 Total Facilities Budget (Sum of Projects): \$3,910,160

PRIMARY RENOVATIONS P.001794 West Hollywood ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

September - Meeting scheduled for early October with District, AE and GC to review and make final determination of PCO 20 discrepancy with previously approved 1250g. - CAD Files to be received from AE first week of October. - GC resubmitted TIA 09.13.2023 and is currently in scheduler's step. August - AE has not supplied CAD files for closeout binder; has been pending since July. - PCO 20 pending District determination. - PCO TIA for 1285 days sent back as revise/resubmit by scheduler. July: - Closeout Binder in progress pending AE submission of CAD As-Builts. - AE has requested a meeting with District Director of Construction in regard to PCO 20; meeting schedule pending.

PROJECT SCOPE

HVAC Improvements inclusive of (33) FCU, (2) AHU, and (2) air-cooled chiller replacements and installation of (4) new split units, Campus-wide Fire Alarm Replacement, Building Envelope Improvements inclusive of exterior painting and window replacement.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$356,709	\$338,271	\$18,438
Construction	\$2,748,921	\$2,708,622	\$40,299
FF&E and Technology	\$500	\$471	\$29
Direct Purchase	\$332,076	\$332,076	\$0
Construction Mgmt	\$410,009	\$410,009	\$0
Contingency	\$36,461		\$36,461
Consultants	\$25,484	\$4,940	\$20,544
Project Total:	\$3,910,160	\$3,794,389	\$115,771

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Media Center furniture, Music upgrades, cafeteria sound system, printers, two-way radios & digital marquee

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 173 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 413 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Westchester Elementary School



Address: 12405 ROYAL PALM BOULEVARD, CORAL SPRINGS 33065
 Location Num: 2681
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,527,931
 Total Facilities Budget (Sum of Projects): \$3,024,739

PRIMARY RENOVATIONS P.001823 Westchester ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire alarm rough continuing including passed inspections.

PROJECT SCOPE

Campus-Wide Fire Alarm Replacement Fire Sprinkler Upgrades and Supply to Building 1 Entire Building, Electrical panel replacements in Building 1 Re-Roofing of Building 3, 8, and Portables 85 & 86 Civil Improvements for roof drainage of Building 1 Media Center Renovation including ADA Restroom Improvements.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$315,217	\$294,350	\$20,867
Construction	\$2,399,933	\$2,290,171	\$109,762
FF&E and Technology	\$38,385	\$35,745	\$2,640
Direct Purchase	\$32,808	\$32,808	\$0
Construction Mgmt	\$235,872	\$217,089	\$18,783
Consultants	\$2,524	\$1,301	\$1,223
Project Total:	\$3,024,739	\$2,871,464	\$153,275

FLAG: SCHEDULE, Reason:Owner Delays / Errors and Omissions / Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Digital marquee, access control card reader system, Aiphone at the SPE and Strike, computer lab conversion, Laptop

MUSIC

SCOPE

COMPLETE

105 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

309 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Western High School



Address: 1200 SW 136 AVENUE, DAVIE 33325
 Location Num: 2831
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$7,444,353
 Total Facilities Budget (Sum of Projects): \$6,030,994

PRIMARY RENOVATIONS P.001967 Western HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

The project received the Building Permit on 8/24/2023. Pending the NTP that was requested on 8/28/2023. Issuance of the NTP is pending.

PROJECT SCOPE

Re-roofing at Building 3. Exterior repainting at Buildings 2,4, and 7. Windows replacement at Buildings 1 and 4. Electrical Improvements- Site Light poles, and Buildings 1,2, and 3 with exit signs to be replaced. HVAC Improvements- Chiller replace at Building 13, and component AHUs with ductwork at Buildings 2 and 4. HVAC Improvements- Test and Balance at Buildings 1,2,4,6,11,12,13,14,15,16 and 17. Media Center Improvements at Building 1. ADA Restroom Improvements at Building 1 and 2.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$594,855	\$387,034	\$207,821
Construction	\$3,001,112	\$14,704	\$2,986,408
FF&E and Technology	\$24,800	\$4,783	\$20,017
Direct Purchase	\$87,459	\$87,459	\$0
Construction Mgmt	\$629,000	\$629,000	\$0
Contingency	\$193,644		\$193,644
Consultants	\$38,690	\$30,372	\$8,318
Project Total:	\$4,569,560	\$1,153,352	\$3,416,208

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Western High School



Address: 1200 SW 136 AVENUE, DAVIE 33325
 Location Num: 2831
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$7,444,353
 Total Facilities Budget (Sum of Projects): \$6,030,994

PRIMARY RENOVATIONS P.001967-CUL Western HS - SMART Program Renovations (Culinary Lab)

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

Monthly reporting was incorrectly turned off for this project, will include in the next reporting period.

PROJECT SCOPE

STEM Lab improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,460,197	\$1,391,757	\$68,440
Contingency	\$1,237		\$1,237
Project Total:	\$1,461,434	\$1,391,757	\$69,677

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts, laptop computer carts, two-way radios, water bottle filling stations, Traditional Quattro/Auditorium Chairs

BUDGET

\$100,000

IN PROGRESS

Traditional Quattro/Auditorium Chairs

ATHLETICS

✓ **SCOPE**

COMPLETE Track , Weight Room

MUSIC

✓ **SCOPE**

COMPLETE 152 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 958 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Westglades Middle School



Address: 11000 HOLMBERG ROAD, PARKLAND 33076
 Location Num: 3871
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$6,281,232
 Total Facilities Budget (Sum of Projects): \$4,407,040

PRIMARY RENOVATIONS P.002131 Westglades MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. All roof inspections finals obtained. 2. Punch list items in progress.

PROJECT SCOPE

Scope of Work: 1) HVAC: Building 1, 2, 3, & 4 2) Roof: Building 1, 2, 3, & 4 3) Building Envelope Improvements include wall cracks and stucco repair. 4) Structural steel column replacement 5) Louvers at Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$272,000	\$201,348	\$70,652
Construction	\$3,129,911	\$3,044,020	\$85,891
Direct Purchase	\$317,364		\$317,364
Construction Mgmt	\$485,000	\$485,000	\$0
Contingency	\$194,765		\$194,765
Consultants	\$8,000	\$1,418	\$6,582
Project Total:	\$4,407,040	\$3,731,786	\$675,254

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom Projectors, student laptops, carts, administrative laptops, teacher laptops & cart wiring

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

56 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

758 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Westwood Heights Elementary School



Address: 2861 SW 9 STREET, FORT LAUDERDALE 33312
 Location Num: 0631
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,520,671
 Total Facilities Budget (Sum of Projects): \$3,937,264

PRIMARY RENOVATIONS P.001993 Westwood Heights ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Aluminum Covered Walkways: Campus-wide Re-roofing: Building 1, 2, 3, 6, 7, 8, 10, 11, 13 & 14 AHU Replacement: Building 1, 6, 8, 10, 11, & 14 Media Center Renovations ADA Restrooms: Building 2 Exterior Chiller Replacement: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$324,183	\$324,183	\$0
Construction	\$3,126,782	\$3,126,781	\$1
FF&E and Technology	\$36,385	\$36,385	\$0
Construction Mgmt	\$434,112	\$335,901	\$98,211
Contingency	\$12,073		\$12,073
Consultants	\$3,729	\$3,729	\$0
Project Total:	\$3,937,264	\$3,826,979	\$110,285

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Book room upgrade, projectors, science lab technology, media center projector, cafeteria upgrades, office furniture, digital marquee & document camera

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 303 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 202 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Whiddon-Rogers Education Center



Address: 700 SW 26TH STREET, FORT LAUDERDALE 33315
 Location Num: 0452
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$11,257,679
 Total Facilities Budget (Sum of Projects): \$10,903,680

PRIMARY RENOVATIONS P.001711 Whiddon-Rogers Education Center - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The fire alarm rough installation is in progress. Relocation of electrical conduits interfering with the roof work is in progress. Five AHU units were received, coordination with mechanical sub and environmental is in progress. The Asbestos abatement at building#7&8 was completed. A meeting on site with the engineer was held to address the clearance issue at mechanical room #7.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16 and 17. Interior renovation of Media Center. Fire Alarm System replacement. HVAC Mechanical renovation. Aluminum-covered walkways repair and replacement. Covered walkway Electrical lighting fixture replacement.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$388,209	\$334,338	\$53,871
Construction	\$7,637,266	\$4,228,946	\$3,408,320
FF&E and Technology	\$9,500	\$9,461	\$39
Direct Purchase	\$1,407,332	\$1,345,308	\$62,024
Construction Mgmt	\$1,101,000	\$1,070,107	\$30,893
Contingency	\$315,373		\$315,373
Consultants	\$35,000		\$35,000
Utilities	\$10,000		\$10,000
Project Total:	\$10,903,680	\$6,988,160	\$3,915,520

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Signs/banners, backless benches, interior painting, digital marquee, cafeteria tables & laptops

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **17 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **67 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Whispering Pines Education Center



Address: 3609 SW 89TH AVENUE, MIRAMAR 33025
 Location Num: 1752
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$5,599,046
 Total Facilities Budget (Sum of Projects): \$4,849,580

PRIMARY RENOVATIONS P.002089 Whispering Pines Education Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1. Demo and install AHU building 5. 2. Excavation of trench and connection of U/G piping inspection passed. 3. Roofs completed building 2,3,4,5.

PROJECT SCOPE

Exterior Stucco Painting: Buildings 1, 2 & 3 Exterior Stucco Repair: Buildings 1, 2 & 3 Fire Alarm System: Campus-wide Fire Sprinklers: Building 2 Fire Main for New Fire Sprinkler System HVAC Improvements: Buildings 1 & 2 Reroofing: Covered Walkway, Buildings 1, 2 & 3 Test & Balance: Buildings 1, 2 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$237,000	\$182,407	\$54,593
Construction	\$3,726,109	\$886,650	\$2,839,459
Direct Purchase	\$192,539	\$39,755	\$152,784
Construction Mgmt	\$464,000	\$459,000	\$5,000
Contingency	\$209,432		\$209,432
Consultants	\$14,410	\$8,441	\$5,969
Utilities	\$6,090		\$6,090
Project Total:	\$4,849,580	\$1,576,253	\$3,273,327

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

K-2 sand replacement with PIP, Media Center Furniture

BUDGET

\$100,000

IN PROGRESS

Media Center Furniture, PIP

MUSIC

✓ COMPLETE **SCOPE**

No Program

TECHNOLOGY

✓ COMPLETE **SCOPE**

No Items

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

William E. Dandy Middle School



Address: 2400 NW 26 STREET, FORT LAUDERDALE 33311
 Location Num: 1071
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,635,546
 Total Facilities Budget (Sum of Projects): \$7,218,550

PRIMARY RENOVATIONS P.001900 William E. Dandy MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 18 Bathroom Punch list items correction is in progress. Fire Alarm electrical rough device drops are 100% Complete. Fire Alarm wiring installation is 95% complete. Fire Alarm Device installation is in progress. Fire Alarm Panel Installation is in Progress. Final roof inspections are 95% complete.

PROJECT SCOPE

Reroofing: Buildings 1-18 Repair and Paint Exterior Soffits: Buildings 14 & 17. Removal of Existing Fiberglass Canopy and addition of new Aluminum Canopy Between Buildings 01 and 16 ADA Restrooms Renovations: Building 18. Fire Protection: Building 02. Exit Signs modifications: Buildings 5, 6, 7, 8, 9, 10 & 18. HVAC Unit Replacement: Building 1 HVAC Chiller Replacement: Building 04 (2 Similar)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$280,522	\$245,150	\$35,372
Construction	\$4,848,144	\$4,413,540	\$434,604
Direct Purchase	\$985,621	\$985,621	\$0
Construction Mgmt	\$758,482	\$758,482	\$0
Contingency	\$332,331		\$332,331
Consultants	\$7,000		\$7,000
Utilities	\$6,450		\$6,450
Project Total:	\$7,218,550	\$6,402,793	\$815,757

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria sound system, Projector, Murals, Exterior painting, Cafeteria tables, Media center furniture, Painting of the walkways, Aiphone, Office furniture

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE 130 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
COMPLETE 160 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Wilton Manors Elementary School



Address: 2401 NE 3 AVENUE, WILTON MANORS 33305
 Location Num: 0191
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,124,279
 Total Facilities Budget (Sum of Projects): \$5,808,160

PRIMARY RENOVATIONS P.001917 Wilton Manors ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Following the end of summer work restrictions, the Contractor reduced its work force to accommodate school opening requirements. Progress was made on testing and balancing controls of newly installed HVAC equipment. The Contractor also continued ongoing work on Campus-Wide System Fire Alarm replacements now advancing to Building No. 04.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, & 5. Covered Walkway Replacement/Renovations Exterior painting (performed by PPO). Fire Alarm System Replacement: Campus-wide. HVAC Improvements: Buildings 1, 2, 3, & 4.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$378,434	\$355,039	\$23,395
Construction	\$3,667,601	\$2,501,788	\$1,165,813
Direct Purchase	\$901,950	\$576,682	\$325,268
Construction Mgmt	\$574,315	\$574,315	\$0
Contingency	\$258,860		\$258,860
Consultants	\$20,000	\$8,254	\$11,746
Utilities	\$7,000		\$7,000
Project Total:	\$5,808,160	\$4,016,078	\$1,792,082

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, Recordex, morning show equipment, armless chairs, reupholstering, sofas, digital marquee, Indoor Furniture, ThinkCenters, Media Center Furniture, Tables & Chairs, Floor Seats

BUDGET

\$100,000

IN PROGRESS

Chair

MUSIC

✓ **SCOPE**

COMPLETE 432 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 222 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Wingate Oaks Center



Address: 1211 NW 33RD TERRACE, LAUDERHILL 33311
 Location Num: 0991
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,383,217
 Total Facilities Budget (Sum of Projects): \$6,480,657

PRIMARY RENOVATIONS P.001741 Wingate Oaks Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

commissioning ongoing for approval.

PROJECT SCOPE

Fire Alarm: Buildings 1, 2, 3, 4 & 5 HVAC Equipment Replacement: Buildings 1, 2, 3, 4 & 5 Media Center Improvements Music Equipment Replacement Reroofing: Buildings 1, 2, 3, 4 & 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$401,519	\$388,487	\$13,032
Construction	\$4,418,042	\$4,356,905	\$61,137
FF&E and Technology	\$4,000	\$3,230	\$770
Direct Purchase	\$456,584	\$449,468	\$7,116
Construction Mgmt	\$571,520	\$520,221	\$51,299
Contingency	\$196,552		\$196,552
Consultants	\$10,000	\$1,181	\$8,819
Project Total:	\$6,058,217	\$5,719,492	\$338,725

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Wingate Oaks Center



Address: 1211 NW 33RD TERRACE, LAUDERHILL 33311
 Location Num: 0991
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,383,217
 Total Facilities Budget (Sum of Projects): \$6,480,657

PRIMARY RENOVATIONS P.002843 Wingate Oaks Center – SMART 4 Modular Classrooms

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

The scope of work is no longer required. The GC submitted their final invoice, and the project is in financial closeout.

PROJECT SCOPE

Portables- 4 Modular Classrooms

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$17,875	\$17,875	\$0
Construction	\$6,500	\$6,500	\$0
Construction Mgmt	\$15,000	\$15,000	\$0
Contingency	\$383,065		\$383,065
Project Total:	\$422,440	\$39,375	\$383,065

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Mats, facilities equipment, laptops, TVs, iPads, Promethean boards, two-way radios, Promethean ActivPanels, ThinkPads, printer, window wraps, Lockdown shades, Promethean Boards, ThinkCenters, Earpieces, Court Resurfacing

TECHNOLOGY

SCOPE

COMPLETE
13 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Winston Park Elementary School



Address: 4000 WINSTON PARK BOULEVARD, COCONUT CREEK 33073
 Location Num: 3091
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,051,563
 Total Facilities Budget (Sum of Projects): \$2,344,600

PRIMARY RENOVATIONS P.001981 Winston Park ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

FA Contractor - AES antenna Install complete & PASSED Fire Alarm Final Inspections ----- 10/ 4/23 - Contractor called Re-Inspections for Fire Protection Finals - BLD 2 Inspection Tamper & Flow Switch FAILED - During testing the Contractor opened the valve for the alarm system, it didn't activate as required. When the system in proper running condition, it detects the pressure drop and within 30 to 90 seconds, the alarm is triggered to react and it didn't. Pressure needs to be check and adjustments need to be made, when they opened the valve it started water leaking from the valve that needs to be checked also. PPO FA foreman and they will dispatch a Service tech to correct - Pending results report. ----- GC Inspection Re-Calls to follow PPO repairs of existing issue BLD 2 1) Fire Protection / Sprinklers 2) Fire Protection / Egress 3) Fire Protection / Flow & Tamper switch

PROJECT SCOPE

Art, Music, and Fire Sprinkler Renovations: Building 2 HVAC Improvements: Building 1, 2, 3, 5, & 86 (including replacing nine (9) AHUs, two (2) chilled water pumps)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$243,000	\$172,436	\$70,564
Construction	\$1,452,791	\$1,396,163	\$56,628
FF&E and Technology	\$24,700	\$20,546	\$4,154
Direct Purchase	\$95,869	\$95,869	\$0
Construction Mgmt	\$287,185	\$287,185	\$0
Contingency	\$216,055		\$216,055
Consultants	\$15,000	\$7,291	\$7,709
Utilities	\$10,000		\$10,000
Project Total:	\$2,344,600	\$1,979,490	\$365,110

FLAG: SCHEDULE, Reason:Contractor Delay / Material / Supplier Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Art Tables, Recordex, Televisions, bulletin boards & Cart wiring, TV

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 158 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 669 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.