

Croissant Park Elementary School



Address: 1800 SW 4 AVENUE, FORT LAUDERDALE 33315
 Location Num: 0221
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,665,884
 Total Facilities Budget (Sum of Projects): \$6,203,910

PRIMARY RENOVATIONS P.002086 Croissant Park ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Fire alarm work continues with follow up inspections.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Fire Alarm Fire Sprinklers HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$337,000	\$277,460	\$59,540
Construction	\$4,632,725	\$4,531,694	\$101,031
Direct Purchase	\$328,371	\$249,717	\$78,654
Construction Mgmt	\$806,508	\$806,508	\$0
Contingency	\$88,306		\$88,306
Consultants	\$11,000	\$6,053	\$4,947
Project Total:	\$6,203,910	\$5,871,432	\$332,478

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Facilities equipment, Blower, Pressure cleaner, Surface cleaner, Vacuums, Digital marquee, Buffer, Furniture, Blinds, Facilities Equipment, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Indoor furniture, Facilities Equipment

MUSIC

SCOPE

COMPLETE 324 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 605 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.