

Deerfield Beach Elementary School



Address: 650 NE 1 STREET, DEERFIELD BEACH 33441
 Location Num: 0011
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,416,045
 Total Facilities Budget (Sum of Projects): \$5,611,445

PRIMARY RENOVATIONS P.001820 Deerfield Beach ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

AE has started the descoping process and plans on being finished by November 1, 2023 Descoping change order was approved and the ATP has been issued to the AE.

PROJECT SCOPE

1) Campus Wide Fire Alarm system replacement. 2) Building 9: - Exterior Doors and Windows 3) HVAC Improvements: - Building 13: Replacement of two (2) AHUs - Building 8: A new split A/C unit - Tie-downs of various pieces of existing roof equipment. 4) Media Center renovations including flooring, ceiling, lighting, windows and door replacement, and FF&E. 5) Building 1 (Historic) renovations include lead paint removal and exterior painting, new fire sprinklers, four (4) group restrooms, structural repairs, flooring repairs, exterior walkways, installation of new classroom ductwork, new electrical system and equipment, new ceilings and light fixtures, new stair tower, replacement of all gates, handrails, and guardrails, and new FF&E.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$539,096	\$391,287	\$147,809
Construction	\$3,871,691	\$1,965,003	\$1,906,688
FF&E and Technology	\$145,321	\$145,767	(\$446)
Construction Mgmt	\$617,258	\$617,258	\$0
Contingency	\$428,935		\$428,935
Consultants	\$9,144	\$3,578	\$5,566
Project Total:	\$5,611,445	\$3,122,893	\$2,488,552

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Fence around the butterfly garden, Tables, Stools, Bookcases, Indoor Furniture, Outdoor Classroom Shade, Classroom rugs, Chairs, Computer accessories

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 238 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 566 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.