

Deerfield Beach High School



Address: 910 SW 15 STREET, DEERFIELD BEACH 33441
 Location Num: 1711
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$12,535,400
 Total Facilities Budget (Sum of Projects): \$14,414,380

PRIMARY RENOVATIONS P.002134 Deerfield Beach HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

This period the Contractor performed work in Building No. 01 and 02. Ongoing work continues on renovating bathrooms, the media center, and culinary room.

PROJECT SCOPE

Exterior Painting: Buildings 1, 2, 3, 5, 6, 8, 9, 10, 11, 12, 13, and 17. Exterior Lighting Replacement: Buildings 1, 2, 11, and 13. Media and Stem Lab Renovations (Culinary Room): Building 1. ADA Restroom Renovation: Buildings 1,2 and 9. Door and Window Repairs: Buildings 1 and 2. Security Camera Installation: Building 99.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$325,000	\$185,914	\$139,086
Construction	\$5,719,792	\$131,094	\$5,588,698
FF&E and Technology	\$170,890	\$17,247	\$153,643
Construction Mgmt	\$640,592	\$640,592	\$0
Contingency	\$178,706		\$178,706
Consultants	\$20,000	\$100	\$19,900
Project Total:	\$7,054,980	\$974,947	\$6,080,033

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Gator, Iphone at the SPE, Gym Scoreboards, Digital Marquee, Washer, Dryer, Students' Chairs, Front Office Furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

TECHNOLOGY

✓ COMPLETE

SCOPE

1,084 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach High School



Address: 910 SW 15 STREET, DEERFIELD BEACH 33441
 Location Num: 1711
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$12,535,400
 Total Facilities Budget (Sum of Projects): \$14,414,380

PRIMARY RENOVATIONS P.001694 Deerfield Beach HS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

This period the Project made mechanical and electrical construction advancements in Building No. 01, 02, and 03. Inspections were successful for new HVAC AHUs in the Gymnasium and Mechanical Room serving Building No. 01.

PROJECT SCOPE

The replacement of existing air handling units and other equipment in Buildings # 1, #2, #5, #6, #8, #9 and #12 including incidental general construction, electrical, plumbing and fire protection work necessary to accommodate the proposed new equipment. The installation of new, replacement, electrical Panel boards and transformers as well as relocation of existing electrical equipment necessary to accommodate proposed HVAC work. Re-roofing of Building #12.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$510,000	\$485,424	\$24,576
Construction	\$4,515,215	\$2,907,757	\$1,607,458
Direct Purchase	\$963,113	\$828,298	\$134,815
Construction Mgmt	\$809,500	\$760,847	\$48,653
Contingency	\$491,572		\$491,572
Consultants	\$30,000	\$5,000	\$25,000
Utilities	\$40,000	\$39,288	\$712
Project Total:	\$7,359,400	\$5,026,614	\$2,332,786

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.