

Driftwood Elementary School



Address: 2700 NW 69 AVENUE, HOLLYWOOD 33024
 Location Num: 0721
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,079,685
 Total Facilities Budget (Sum of Projects): \$7,216,000

PRIMARY RENOVATIONS P.002064 Driftwood ES - SMART Program Renovations

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Project has been awarded to LEGO Construction. I am meeting GC and subs on site 11-10 to review site and go over possible schedule and phasing Received the best and final estimate from the GC and held a teams meeting to review. This project will be awarded to the Lego Const.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 6, 7, 8, 9, 10, 12, 13, 15, & 16 (To be carved out). Door Replacements: Buildings 1, 6, 7, 8, 9, & 12. Window Replacements: Buildings 1, 2, 6, 8, & 12. Covered Wood Walkways Replaced with Aluminum Walkways. Exterior Painting: Buildings 3, 4, & 16. Fire Sprinklers: Buildings 12 and Driftwood MS Building 2. HVAC Improvements: Replace Components at Buildings #1 (8 VAVs), #2 (2 AHUs with CW), #8 (2 AHUs with CW), & #12 (1 FCU at Stage).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$239,627	\$160,166	\$79,461
Construction	\$2,962,394	\$747	\$2,961,647
Construction Mgmt	\$375,283	\$375,283	\$0
Contingency	\$269,106		\$269,106
Consultants	\$8,590	\$7,887	\$703
Project Total:	\$3,855,000	\$544,083	\$3,310,917

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Driftwood Elementary School



Address: 2700 NW 69 AVENUE, HOLLYWOOD 33024
 Location Num: 0721
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,079,685
 Total Facilities Budget (Sum of Projects): \$7,216,000

PRIMARY RENOVATIONS P.002064-RC1 Driftwood ES - SMART Roofing

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- Additional Funding was approved by the Board on 09/12/23. NTP package out for signatures.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roofs on Buildings # 1-2-6-7-8-10-12-13-15-16 & Walkways.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,986,851		\$2,986,851
Construction Mgmt	\$224,806		\$224,806
Contingency	\$138,343		\$138,343
Consultants	\$11,000		\$11,000
Project Total:	\$3,361,000		\$3,361,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Indoor Furniture, Promethean Boards, Outdoor Benches, Picnic Tables,, ThinkCenters, Projectors, Speakers, Additional intercom speakers

BUDGET

\$100,000

IN PROGRESS

Window Wraps - Office Furniture

MUSIC

✓ **SCOPE**

COMPLETE **290 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **197 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.