

Floranada Elementary School



Address: 5251 NE 14 WAY, FORT LAUDERDALE 33334
 Location Num: 0851
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,297,108
 Total Facilities Budget (Sum of Projects): \$2,838,840

PRIMARY RENOVATIONS P.002001 Floranada ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The 6-month walkthrough was performed. The closeout binder was requested and is in the process of being reviewed by the Architect. The Architect submitted a request for an additional fee for extended CA. This is in the review stage with in house architect.

PROJECT SCOPE

Roofing Improvements: Building 1 & 2. Install new Mini Split Units and Rooftop Condenser Units on Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$151,546	\$118,339	\$33,207
Construction	\$2,037,946	\$2,037,946	\$0
Direct Purchase	\$344,803	\$344,803	\$0
Construction Mgmt	\$249,019	\$249,019	\$0
Contingency	\$52,514		\$52,514
Consultants	\$3,012	\$3,012	\$0
Project Total:	\$2,838,840	\$2,753,119	\$85,721

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interactive projectors and Digital Marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE

262 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE

400 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.