

J.P. Taravella High School



Address: 10600 RIVERSIDE DRIVE, CORAL SPRINGS 33071
 Location Num: 2751
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$18,298,349
 Total Facilities Budget (Sum of Projects): \$15,699,000

PRIMARY RENOVATIONS P.001942 J.P. Taravella HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. Commissioning approval pending final testing and acceptance. 2. Roof final inspection approved 3. Room 525 Isimet system ordered waiting on delivery.

PROJECT SCOPE

Fire Sprinklers Safety / Security Upgrade Window Replacement: Building 4 Re-roofing Buildings 1 and 7 HVAC and Electrical Improvements: Buildings 1, (25 Air Handling Units, 3 Window AC units, New DDC Controls, Test & Balance, and 25 Exit Signs), 2 (4 exhaust fans with new roof curbs and back draft dampers, 3 air handler units, and new DDC controls), 3 (3-circulating pumps, 6-new pumps, DDC controls, and 2-chillers and new chilled water piping), 4 (1 -AHU, new DDC controls, 1-exhaust fan, provide roof curb and back draft damper, and Test & Balance), 5 (3-AHU, remove existing air-cooled chiller and associated components, prep existing chilled water pipes, to remain, for a new connection to the chilled water system, and Test & Balance), 8 (new connection to the chilled water system, and Test & Balance) Media Center Improvements School Choice Enhancement STEM Lab Improvements: Building 1 (1st Floor Rooms 203 & 205, 312 & 312A and 2nd Floor Rooms 516, 525 & 526) Science Lab (Room 525): Demo all sinks and associated piping, provide new sinks with water & gas piping; provide acid waste piping to new lab sinks; and emergency eyewash shower (Building 10 - 1st Floor Rooms 1016 & 1018)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$766,272	\$704,600	\$61,672
Construction	\$10,465,407	\$9,855,165	\$610,242
FF&E and Technology	\$268,230	\$213,871	\$54,359
Direct Purchase	\$1,835,292	\$1,711,835	\$123,457
Construction Mgmt	\$1,634,525	\$1,634,525	\$0
Contingency	\$639,274		\$639,274
Consultants	\$80,000	\$70,880	\$9,120
Utilities	\$10,000		\$10,000
Project Total:	\$15,699,000	\$14,190,876	\$1,508,124

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Technology, floor machine, facilities equipment, student desks, outdoor benches, cafeteria tables, door strikes, water bottle filling stations, Students' Laptops

BUDGET

\$100,000

ATHLETICS

✓ **SCOPE**
COMPLETE Track,Weight Room

MUSIC

✓ **SCOPE**
COMPLETE 125 Instruments delivered

TECHNOLOGY

✓ **SCOPE**
COMPLETE 1,295 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.