

Lakeside Elementary School



Address: 900 NW 136 AVENUE, PEMBROKE PINES 33028
 Location Num: 3591
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,891,240
 Total Facilities Budget (Sum of Projects): \$4,284,240

PRIMARY RENOVATIONS P.002070 Lakeside ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- Test and Balance was scheduled and is currently on going. Report to be received by beginning of October. After it is completed, commissioning will be scheduled. - Pending punch out items pending on the kitchen: wall paint, 2 light fixtures' frames to be replaced by the side of the kitchen hood and patch the hole created on the wall when the push button on the kitchen was moved to another location. - PCO 5 Time Extension was reviewed by the scheduler and comment was posted on e-builder for the general contractor to provide additional information.

PROJECT SCOPE

Electrical Improvements Exterior Lighting: Campus-wide HVAC Improvements Duck Heater, AHU Building 4, Controls: Building 17 Window-mount A/C: Building 4 Re-Roofing: Building 4, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$245,000	\$203,282	\$41,718
Construction	\$2,974,551	\$2,353,221	\$621,330
Direct Purchase	\$389,755	\$300,556	\$89,199
Construction Mgmt	\$456,969	\$456,969	\$0
Contingency	\$206,965		\$206,965
Consultants	\$6,000		\$6,000
Utilities	\$5,000		\$5,000
Project Total:	\$4,284,240	\$3,314,028	\$970,212

FLAG: SCHEDULE, Reason:Owner Delays/Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean boards, Stools, 10-piece portable work stations, Flexible chairs, Digital Marquee. Laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 361 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 372 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.