

Lauderdale Manors Early Learning and Resource Center



Address: 1400 NW 14 COURT, FORT LAUDERDALE 33311
 Location Num: 0431
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,111,500
 Total Facilities Budget (Sum of Projects): \$6,950,500

PRIMARY RENOVATIONS P.001635 Lauderdale Manors Early Learning and Resource Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

4-Bid & Award

No Risk

PROJECT UPDATE

A notice of intent is currently being issued to the General Contractor that has been awarded the Lauderdale Manors ES- Building Renovation Project. The pre bid conference meeting, RFI's due date, Addenda Clarifications, bid opening and REC Tab have been executed.

PROJECT SCOPE

Exterior walkways new roof and waterproofing. Roof Replacement - Bldg 1, 2, 4, 5, 6, 7, 8, 9, and 10. Window replacement - Bldg 1, 2, 4, and 5. HVAC component replacement - Bldg 1 - 7. Bldg 17 - Test and balance the existing system. Exterior painting - Bldg 2 and 9. Door replacement - Bldg 1, 2, 5, and 9. ADA restroom renovation - Bldg 4 and 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$520,471	\$144,678	\$375,793
Construction	\$2,145,000	\$176,466	\$1,968,534
Construction Mgmt	\$611,381	\$611,381	\$0
Contingency	\$169,648		\$169,648
Consultants	\$20,000	\$8,989	\$11,011
Project Total:	\$3,466,500	\$941,514	\$2,524,986

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.