

Lauderhill Community School at Park Lakes Learning Center (f.k.a. Castle Hill Annex)



Address: 4747 NW 14TH STREET, LAUDERHILL 33313
 Location Num: 1382
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,887,500
 Total Facilities Budget (Sum of Projects): \$1,787,500

PRIMARY RENOVATIONS P.002092 Lauderhill CS at Park Lakes Learning Center (f.k.a. Castle Hill Annex) - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

On schedule and ongoing work is being conducted on-site including: Building 1: - FA Wires pulled between devices and FA Panel. - The last duct heater was installed. - Contractor submitted waterproofing sealant / coating for the main entrance canopy and for the eyebrows over several doors. - VCT repairs around some doors remaining. - Rubber baseboard around some walls near doors need to be repaired. - Bass united is the Fire Alarm sub to wire devices and FA Panel. - Multiple inspections still required. - FA Testing still required. - Closeout documents still required.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) - Exterior painting, Exterior Doors, Frames, and Hardware Full Fire Alarm Replacement HVAC Improvements - Roof-mounted duct heater replacement. Media Center improvements - Carpet replacement, new baseboards, painting of walls and doors.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$100,000	\$58,213	\$41,787
Construction	\$931,370	\$522,104	\$409,266
FF&E and Technology	\$39,941	\$37,170	\$2,771
Direct Purchase	\$136,417	\$92,311	\$44,106
Construction Mgmt	\$245,875	\$241,825	\$4,050
Contingency	\$323,897		\$323,897
Consultants	\$10,000	\$2,552	\$7,448
Project Total:	\$1,787,500	\$954,175	\$833,325

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Radios, (32) Lenovo M720q Desktops & (4) 30 Unit L380 Laptop Carts

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.