

Maplewood Elementary School



Address: 9850 RAMBLEWOOD DRIVE, CORAL SPRINGS 33071
 Location Num: 2741
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$5,418,347
 Total Facilities Budget (Sum of Projects): \$4,989,616

PRIMARY RENOVATIONS P.001639 Maplewood ES - SMART Building Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- PCO-28 (Additional FA Devices & TIA): AECOM TIA recommendation is 817 days/ \$40,648.00 and Fire Alarm work under this PCO is 100% completed. Currently scheduled for next School Board Meeting. - PCO-25 (Additional FA Devices): \$4,138.00 / 0 days. Hold for PCO/CO Bundling.

PROJECT SCOPE

ADA Restrooms Fire Sprinklers Improvements: Building 1 Roof Replacement: Building 1, 2, 4, 5, 6, & 80, Fire Alarm Improvements: Campus-wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$413,914	\$408,017	\$5,897
Construction	\$3,485,277	\$3,374,763	\$110,514
FF&E and Technology	\$37,436	\$37,434	\$2
Direct Purchase	\$215,521	\$215,521	\$0
Construction Mgmt	\$452,067	\$452,067	\$0
Consultants	\$23,401	\$23,339	\$62
Project Total:	\$4,627,616	\$4,511,141	\$116,475

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.