

## **Margate Elementary School**



Address 6300 NW 18 STREET, MARGATE 33063

**Location Num:** 1161 **Board District:** 7

**Board Member:** Nora Rupert ADEFP Budget: \$4,960,680 Total Facilities Budget (Sum of Projects): \$12,966,313

## PRIMARY RENOVATIONS P.001647-DEM Margate ES - SMART Building Renovations (Demolition)

**CURRENT PHASE RISK LEVEL** 

8-Financial Closeout No Risk

## **PROJECT UPDATE**

PM-OR is working with GC to finalize outstanding Change Orders.

Demolition of Buildings 04, 06, and 08. Demolition of existing Concrete and Aluminum Canopies. Installation of various existing canopy concrete and aluminum columns. Relocation of Electrical feeders for existing Panels TP-3 and TP-5.

## **BUDGET**

	Current Budget	Actuals	Remaining Budget
Construction	\$541,880	\$457,740	\$84,140
Contingency	\$8,262		\$8,262
Project Total:	\$550,142	\$457,740	\$92,402

### FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

# TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

