

Margate Elementary School



Address: 6300 NW 18 STREET, MARGATE 33063
 Location Num: 1161
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,960,680
 Total Facilities Budget (Sum of Projects): \$12,966,313

PRIMARY RENOVATIONS P.001647 Margate ES - SMART Building Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Substantial Completion date established as 08/01/2023. Final Fire Safety Inspection was failed, will be called next month. Final Fire Alarm Entire Project inspection has not been called, will be called next month. Final building inspection has been called and passed. 110b was issued by A/E, Pending final inspection to be submittal to BCPSBD.

PROJECT SCOPE

Re-Roofing: Building 9, 10, 11, 13, 14, 15, 16 Exterior Painting of Building 16 & 18 Lighting Protection installation at Building 16 Art room renovation Building 15 Music Room Renovation Building 14

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$900,197	\$580,910	\$319,287
Construction	\$1,768,439	\$1,663,139	\$105,300
FF&E and Technology	\$83,042	\$68,866	\$14,176
Direct Purchase	\$187,944	\$187,684	\$260
Construction Mgmt	\$413,876	\$413,876	\$0
Consultants	\$42,993	\$38,485	\$4,508
Project Total:	\$3,396,491	\$2,952,960	\$443,531

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.