

McFatter Technical College, Broward Fire Academy



Address: 2600 SW 71 TERRACE, DAVIE 33314
 Location Num: 2771
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$727,512
 Total Facilities Budget (Sum of Projects): \$614,513

PRIMARY RENOVATIONS P.001965 McFatter Technical College, Broward Fire Academy - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The DOP tax savings reconciliation was processed and approved. The step actor is the architect to review and submit. Minor financial commitments are left this will not change this projects phase at this time.

PROJECT SCOPE

Roofing only: Buildings 1, 4, & 5. Minor MEP replacement on Bldg. 1.

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|------------------|------------------|------------------|
| Design | \$31,662 | \$25,700 | \$5,962 |
| Construction | \$436,020 | \$413,084 | \$22,936 |
| Direct Purchase | \$97,647 | \$97,647 | \$0 |
| Construction Mgmt | \$34,880 | \$34,880 | \$0 |
| Contingency | \$12,617 | | \$12,617 |
| Consultants | \$1,687 | \$1,687 | \$0 |
| Project Total: | \$614,513 | \$572,998 | \$41,515 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Forklift, breathing apparatus & Cylinder

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.