

McNab Elementary School



Address: 1350 SE 9 AVENUE, POMPANO BEACH 33060
 Location Num: 0841
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,625,356
 Total Facilities Budget (Sum of Projects): \$3,210,437

PRIMARY RENOVATIONS P.001964 McNab ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Contract work is 100% complete, pending final Building inspection. The only pending final inspection is the Building Final. The Bldg. Dep. would not pass the Building Final without documentation from the EOR that joist reinforcements (depicted on a generic detail) are not required. This needs to be resolved with the Building Department.

PROJECT SCOPE

-Roofing: Building 1, 2, 3, 4, 5, 6, 7, & 9. NTP was 2/11/19.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$223,598	\$197,189	\$26,409
Construction	\$2,455,886	\$2,364,635	\$91,251
Direct Purchase	\$261,309	\$196,000	\$65,309
Construction Mgmt	\$245,351	\$245,351	\$0
Contingency	\$17,737		\$17,737
Consultants	\$6,556	\$678	\$5,878
Project Total:	\$3,210,437	\$3,003,853	\$206,584

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground Upgrades for K-2 & 3-5 Play Areas

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 459 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 203 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.