



**Morrow Elementary School**



Address: 408 SW 76 TERRACE, NORTH LAUDERDALE 33068  
 Location Num: 2691  
 Board District: 4  
 Board Member: Lori Alhadeff  
 ADEFP Budget: \$2,228,583  
 Total Facilities Budget (Sum of Projects): \$1,917,583

**PRIMARY RENOVATIONS P.001996 Morrow ES - SMART Program Renovations**

**CURRENT PHASE**

**6-Substantial Completion**

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

All work has been completed, two PCO's are being processed.

**PROJECT SCOPE**

Fire Alarm System Replacement Media Center Associated Restroom Renovation Building 1: Electrical: Replace main distribution panel and transformer in electrical room 163, canopy lighting, damaged pole lights, the motor control center in room 165, exterior dry type transformer, and existing transformer in room 150. Mechanical: T&B. Fire Protection Building 2: Electrical: Replace exterior canopy lights and exterior building-mounted lights. Mechanical: T&B. Replace existing DDC controls. Fire Protection: Install new fire sprinklers Building 3: Electrical: Replace exterior canopy lights and building-mounted lights. Mechanical: T&B. Replace existing DDC Controls. Fire Protection: Install new fire protection Building 5: Electrical: Replace exterior building mounted lights. Building 6: Electrical: Replace exterior building mounted lights. Mechanical: T&B Fire Protection: Install New Fire Protection. Building 80: Replace exterior canopy lights. Mechanical: Replace existing DDC Controls

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$227,127	\$184,581	\$42,546
Construction	\$1,230,030	\$942,876	\$287,154
FF&E and Technology	\$54,859	\$54,859	\$0
Construction Mgmt	\$200,220	\$200,220	\$0
Contingency	\$203,493		\$203,493
Consultants	\$1,854		\$1,854
<b>Project Total:</b>	<b>\$1,917,583</b>	<b>\$1,382,536</b>	<b>\$535,047</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**  
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**  
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**  
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.