

Norcrest Elementary School



Address: 3951 NE 16 AVENUE, POMPANO BEACH 33064
 Location Num: 0561
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,767,500
 Total Facilities Budget (Sum of Projects): \$3,010,122

PRIMARY RENOVATIONS P.001969 Norcrest ES - SMART Program Renovations

CURRENT PHASE

8-Financial Closeout

RISK LEVEL

No Risk

PROJECT UPDATE

The A/E has confirmed that there are no pending payments. A Closeout Purchase Order was process in e-Builder to closeout all the financial obligations on this project. The final walkthrough was completed in June 2023 all defects was immediately addressed. This project has no remaining documents or processes left.

PROJECT SCOPE

Roofing Buildings 07, 09, 10, & 11 Media Center improvements: Building 06 HVAC improvements AHU 6-5 9-6 11-3 11-4 Building 10 Pumps P-1 P-2, Building 17 Pumps P1 P2 P3 SP1 SP2

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$141,470	\$141,470	\$0
Construction	\$2,086,176	\$2,086,176	\$0
FF&E and Technology	\$57,648	\$57,648	\$0
Direct Purchase	\$353,258	\$353,258	\$0
Construction Mgmt	\$371,570	\$350,075	\$21,495
Project Total:	\$3,010,122	\$2,988,627	\$21,495

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document Cameras, student laptops, PIP rubber surfacing replacement & two-way radios

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **788 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **396 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.