

# **Nova Blanche Forman Elementary School**



Address 3521 SW DAVIE ROAD, DAVIE 33314

Location Num: 1282 **Board District:** 6

**Board Member:** Brenda Fam, Esq

ADEFP Budget: \$4,930,054 Total Facilities Budget (Sum of Projects): \$3,633,055

## PRIMARY RENOVATIONS P.002149 Nova Blanche Forman ES - SMART Program Renovations

**CURRENT PHASE RISK LEVEL** 

### 5B-Construction

#### **PROJECT UPDATE**

The Contractor did not perform work on Campus last period.

#### **PROJECT SCOPE**

Building 1- wood exterior replacement, aluminum window replacement, wood window replacement, exterior door hardware replacement, exterior painting, HVAC Improvements, Roofing repair after HVAC installation. Building 2- Re-Roofing, and HVAC improvements. Building 3- Re-roofing, exterior door replacement, exterior painting Building 4- exterior door hardware replacement, exterior painting including soffit Building 6- Re-roofing, exterior painting Building 85- Exterior painting

#### **BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$180,000	\$122,837	\$57,163
Construction	\$2,278,103	\$1,043,306	\$1,234,797
Direct Purchase	\$657,187	\$249,680	\$407,507
Construction Mgmt	\$359,000	\$293,966	\$65,034
Contingency	\$150,765		\$150,765
Consultants	\$8,000	\$5,031	\$2,969
Project Total:	\$3,633,055	\$1,714,820	\$1,918,235

### FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 2024 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q	2025 4 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING											
HIRE DESIGNER											
PROJECT DESIGN											
HIRE CONTRACTOR											
ACTIVE CONSTRUCTION											
CONSTRUCTION CLOSEOUT											

## SCHOOL CHOICE ENHANCEMENT (SCEP)

**CURRENT PHASE** 

**BUDGET** 

COMPLETE \$100,000

### **DELIVERED**

Classroom rugs, laptops, EarthWalk Carts, cable management, HDMI to VGA adapter, USB 3.0 Ethernet Adapter, Lenovo ThinkPad case, kidney tables, projectors, document cameras, logo mats, media center furniture, lobby furniture, conference room furniture Safco literature organizers, wallmounting plates, Alumni stack chairs, carpet extractor, pedestal teacher desk, leather task chairs

**MUSIC** 

**SCOPE** 

COMPLETE 355 Instruments Delivered

**TECHNOLOGY** 

**SCOPE** 

289 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.