

**Nova Dwight D. Eisenhower Elementary School**



Address: 6501 SW 39 STREET, DAVIE 33314  
 Location Num: 1271  
 Board District: 6  
 Board Member: Brenda Fam, Esq  
 ADEFP Budget: \$1,325,000  
 Total Facilities Budget (Sum of Projects): \$3,010,016

**PRIMARY RENOVATIONS P.002145 Nova Dwight D. Eisenhower ES - SMART Program Renovations**

**CURRENT PHASE**

**5B-Construction**

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

(1) Restrooms pending doors and hardware approvals from Bldg department for review. (2) Fire Alarm Shop Drawings Under Review By Bldg Department. (3) Exterior light fixtures By Canopy Walkway Pending Inspection. (4) Fire Alarm Stand up review was conducted with Chief building Inspector to address comments, GC and their consultants were able to revise drawings and submit plans as per the chief building official comments.

**PROJECT SCOPE**

Roofing Replacement at Buildings 3, 5 & 85. Aluminum Covered walkways repair. Electrical Improvements- Lighting at Canopies Buildings 6, 7 & 85. Fire Alarm System Replacement Media Center Improvements at Building 1. and ADA Restroom Renovation at Building 1 Room 146, 147.

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$114,000	\$84,656	\$29,344
Construction	\$2,537,741	\$1,541,120	\$996,621
FF&E and Technology	\$18,000		\$18,000
Construction Mgmt	\$210,000	\$210,000	\$0
Contingency	\$120,239		\$120,239
Consultants	\$10,036	\$6,280	\$3,756
<b>Project Total:</b>	<b>\$3,010,016</b>	<b>\$1,842,056</b>	<b>\$1,167,960</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

Window wraps, laptops, Earthcarts, cable management, washer & dryer, Aiphone, submaster & strike, Morning show equipment, ThinkCenters, Indoor furniture, Projectors, Document Cameras, Benches

**BUDGET**

\$100,000

**TECHNOLOGY**

**SCOPE**

COMPLETE 102 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**  
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**  
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**  
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.