

# **Palm Cove Elementary School**



11601 WASHINGTON STREET, PEMBROKE PINES 33025

Location Num: 3311 **Board District:** 2

**Board Member: Torey Alston** ADEFP Budget: \$3,888,326 Total Facilities Budget (Sum of Projects): \$3,450,590

# PRIMARY RENOVATIONS P.001885 Palm Cove ES - SMART Program Renovations

**CURRENT PHASE** 

**RISK LEVEL** No Risk

# **PROJECT UPDATE**

#### **PROJECT SCOPE**

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

#### **BUDGET**

9-Closed

	Current Budget	Actuals	Remaining Budget			
Design	\$270,973	\$270,973			\$0	
Construction	\$2,790,646	\$2,790,646			\$0	
Construction Mgmt	\$388,300	\$388,300			\$0	
Consultants	\$671	\$671			\$0	
Project Total:	\$3,450,590	\$3,450,590			\$0	

#### FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3	Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING													
HIRE DESIGNER													
PROJECT DESIGN								7					
HIRE CONTRACTOR													
ACTIVE CONSTRUCTION													
CONSTRUCTION CLOSEOUT													

## SCHOOL CHOICE ENHANCEMENT (SCEP)

**CURRENT PHASE** 

COMPLETE

**DELIVERED** 

Projector, Aiphone (including strike) at the SPE, cafeteria sound system & murals, Outdoor Furniture, Facilities Equipment, Projectors, Label Maker,

**BUDGET** 

\$100,000

**IN PROGRESS** 

Laminator, Portable PA, Microphone

Facilities Equipment, Murals

## MUSIC

**SCOPE** 

308 Instruments Delivered

**TECHNOLOGY** 

**SCOPE** 

COMPLETE 336 Items Delivered



## TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

