

Palmview Elementary School



Address: 2601 NE 1 AVENUE, POMPANO BEACH 33064
 Location Num: 1131
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,379,000
 Total Facilities Budget (Sum of Projects): \$3,952,000

PRIMARY RENOVATIONS P.002084-RC1 Palmview ES - SMART Roofing Carve Out

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

- GC is working on the design phase. It is expected that GC to deliver the final design - binders to the Building 1st week of November.

PROJECT SCOPE

This Roof Carve Out project consists of the removal and replacement of the existing roofs on the Buildings # 2, 3 & 6, and related roof top mechanical equipment.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$824,303		\$824,303
Construction Mgmt	\$80,000		\$80,000
Contingency	\$10,697		\$10,697
Project Total:	\$915,000		\$915,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way Radios & Licenses, Digital Marquee, Morning Show Equipment, Printers, Technology Accessories, TV, Tilt Mount, Outdoor Furniture, TV Install, Conference Room Furniture, Technology Accessories

BUDGET

\$100,000

IN PROGRESS

Digital Marquee, Morning Show Equipment, Outdoor Furniture, Printers

TECHNOLOGY

✓ COMPLETE

SCOPE

599 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Palmview Elementary School



Address: 2601 NE 1 AVENUE, POMPANO BEACH 33064
 Location Num: 1131
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,379,000
 Total Facilities Budget (Sum of Projects): \$3,952,000

PRIMARY RENOVATIONS P.002084 Palmview ES - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

Structural Issues will be investigated. Scope of Work will be completed as CSMP Projects. Building 2, 3 & 6 Roofing. Building 01 Media Room and Restroom Renovation. Building 1, 2 & 80 HVAC Improvements.

PROJECT SCOPE

Re-roofing: Buildings 2, 3, & 6. Building 1 by others. HVAC Component Replacement: Buildings 1 and 8 and Duct Heaters: Building 2. Test & Balance: Buildings 1, 2, and 80. Media Center Renovations: Building 1. ADA Restrooms Renovation: Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$350,000	\$284,705	\$65,295
Construction	\$1,920,400		\$1,920,400
Construction Mgmt	\$556,400	\$556,400	\$0
Contingency	\$192,200		\$192,200
Consultants	\$10,000	\$5,595	\$4,405
Utilities	\$8,000		\$8,000
Project Total:	\$3,037,000	\$846,700	\$2,190,300

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.