

Park Springs Elementary School



Address: 800 NW 66 TERRACE, CORAL SPRINGS 33067
 Location Num: 3171
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$10,344,499
 Total Facilities Budget (Sum of Projects): \$9,771,200

PRIMARY RENOVATIONS P.002062 Park Springs ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

FA rough work ongoing. FCU installation ongoing. FP work ongoing. Coordinating with the school regarding Art classroom renovation upon swing space availability.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 8, 9, & 10. Exterior Door Hardware Replacement: Buildings 1, 2, 3, 4, 5, 6, & 8. Fire Sprinklers: Building 2. HVAC System Replacement: Buildings 1, 2, 3, 4, 5, & 6. Replace exterior cooling tower. New DDC control system. Music Room and Art Lab Renovation: Building 2 New Foundation and Pad for Cooling Tower. Fire Alarm Voice Evacuation System Replacement: Campus-wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$435,000	\$265,923	\$169,077
Construction	\$6,376,806	\$4,315,976	\$2,060,830
FF&E and Technology	\$41,905		\$41,905
Direct Purchase	\$1,555,864	\$1,535,696	\$20,168
Construction Mgmt	\$882,530	\$882,530	\$0
Contingency	\$458,095		\$458,095
Consultants	\$11,000	\$7,248	\$3,752
Utilities	\$10,000		\$10,000
Project Total:	\$9,771,200	\$7,007,373	\$2,763,827

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Floor scrubber, murals, laptop computers, K-2 playground upgrade, file cabinets, Office furniture

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 408 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 462 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.