

Parkside Elementary School



Address: 10257 NW 29 STREET, CORAL SPRINGS 33065
 Location Num: 3631
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,927,168
 Total Facilities Budget (Sum of Projects): \$2,505,175

PRIMARY RENOVATIONS P.002082 Parkside ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110B Certificate of Completion was approved by the BD on 8/24/2023 and fully executed on 9/13/2023. This project has three pending PCO's, and once they are processed, a (209) Certificate of Final Inspection will be requested

PROJECT SCOPE

Reroofing: Buildings 1 & 2 Test and Balance: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$114,000	\$91,134	\$22,866
Construction	\$1,571,163	\$1,228,758	\$342,405
Direct Purchase	\$446,004	\$345,559	\$100,445
Construction Mgmt	\$278,000	\$270,980	\$7,020
Contingency	\$90,008		\$90,008
Consultants	\$6,000	\$4,179	\$1,821
Project Total:	\$2,505,175	\$1,940,610	\$564,565

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Morning Show Equipment, Strike, & Access Card Reader at Microwaves the SPE, Indoor furniture, Student Laptops, Promethean Board, Computer Accessories, Cafeteria Tables, Classroom Furniture

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 137 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 236 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.