

Peters Elementary School



Address: 851 NW 68 AVENUE, PLANTATION 33317
 Location Num: 0931
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$11,099,196
 Total Facilities Budget (Sum of Projects): \$10,693,200

PRIMARY RENOVATIONS P.002041 Peters ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Roofing work and fire alarm system upgrade continued. A Construction Change Directive (CCD) was issued to the contractor to begin work on Building #10's roof.

PROJECT SCOPE

Re-roofing Buildings: 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 14 Exterior Painting: Buildings 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, & 12. Site- Repair Aluminum Covered walkways Fire Alarm System Replacement: Campus-wide. Fire Sprinklers- No fire sprinkler work and provide double-acting doors for egress at buildings 12, 13, & 14. Also, relocate HVAC equipment at Building 10 for egress compliance. Test & Balance: Buildings 1, 2, 4, 7, 8, 9, 10, 11, 12, 13, 14, & 20. HVAC Component Replacement: Buildings 2 & 6. Media Center Improvements: Building 10. ADA Restroom Renovation: Building 10 (Rooms 108A & 110A.)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$274,000	\$221,990	\$52,010
Construction	\$7,557,666	\$1,990,733	\$5,566,933
Direct Purchase	\$878,094	\$735,184	\$142,910
Construction Mgmt	\$751,500	\$751,500	\$0
Contingency	\$451,940		\$451,940
Consultants	\$24,000	\$17,261	\$6,739
Misc Construction	\$750,000		\$750,000
Utilities	\$6,000		\$6,000
Project Total:	\$10,693,200	\$3,716,668	\$6,976,532

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Elmo document cameras, facilities equipment, classroom rugs, projectors, ActivPanels, air mover, janitorial carts, 5-Tool Kit, pressure washer, vacuum machine, outdoor benches, 6-Station listening centers, headphones, teacher chairs, student chairs, staff desktop, staff touch laptops, student laptops, Earthwalk carts and wiring, Epson projectors, Lenovo Desktop, Lenovo Internal 8 - Cell Battery for Yoga 12, ThinkCenter,

BUDGET

\$100,000

IN PROGRESS

ThinkCenter

MUSIC

✓ **SCOPE**

COMPLETE **388 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **278 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.