

**Pinewood Elementary School**



Address: 1600 SW 83 AVENUE, NORTH LAUDERDALE 33068  
 Location Num: 2811  
 Board District: 4  
 Board Member: Lori Alhadeff  
 ADEFP Budget: \$4,654,756  
 Total Facilities Budget (Sum of Projects): \$4,306,000

**PRIMARY RENOVATIONS P.001949 Pinewood ES -SMART Program Renovations**

**CURRENT PHASE**

9-Closed

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

**PROJECT SCOPE**

Electrical - Disconnect & Reconnect Roof Top Units - Buildings 1, 2, 3, 4, 75 & 85 Fire Sprinkler: Building 1 HVAC Improvements, Adjust Rooftop Vents: Buildings 1, 2, 3, 4, 75 & 85 Media Center Improvements - Drywall and Painting Plumbing Vents: Buildings 1, 2, 3, 4, 75 & 85 Roof: Buildings 1, 2, 3, 4, 75 & 85 Test & Balance: Buildings 1, 2, 3, 4, 75 & 85

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$185,979	\$169,109	\$16,870
Construction	\$3,330,217	\$3,210,681	\$119,536
FF&E and Technology	\$47,966	\$47,050	\$916
Construction Mgmt	\$645,900	\$645,900	\$0
Contingency	\$92,864		\$92,864
Consultants	\$3,074	\$3,074	\$0
<b>Project Total:</b>	<b>\$4,306,000</b>	<b>\$4,075,814</b>	<b>\$230,186</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

Laptops, desktops, laptop carts, two-way radios, portable sound system, electric strike, digital marquee and desktops

**BUDGET**

\$100,000

**MUSIC**

**SCOPE**

COMPLETE 197 Instruments Delivered

**TECHNOLOGY**

**SCOPE**

COMPLETE 217 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.