

Pompano Beach Middle School



Address: 310 NE 6 STREET, POMPANO BEACH 33060
 Location Num: 0021
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$13,364,155
 Total Facilities Budget (Sum of Projects): \$12,946,975

PRIMARY RENOVATIONS P.001721 Pompano Beach MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Contractor is: 1. Finishing fire alarm installation and is testing. 2. Continuing installation of all remaining roofing 3. Modifications to the Boys and Girls Locker Room Restrooms is completing. 4. FA functional testing is in progress 5. T&B is in progress

PROJECT SCOPE

Fire Sprinkler upgrade, Full fire Alarm replacement, Re-Roofing in Buildings 1,2,3,4,5,6,7,10, and all covered walkways. ADA restroom upgrades for Building 1, Media center upgrade, and a full renovation of Building 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$991,701	\$970,840	\$20,861
Construction	\$10,004,592	\$9,584,115	\$420,477
FF&E and Technology	\$170,597	\$170,597	\$0
Direct Purchase	\$634,047	\$564,893	\$69,154
Construction Mgmt	\$1,121,039	\$1,043,423	\$77,616
Consultants	\$24,999	\$21,720	\$3,279
Project Total:	\$12,946,975	\$12,355,588	\$591,387

FLAG: BUDGET, Reason: Budget Adjustment SCHEDULE, Reason:Owner Delays/Contractor Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Indoor & outdoor furniture, replacement of science tables, replacement of teacher chairs and principal conference room chairs

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 358 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.