

Sheridan Park Elementary School



Address: 2310 N 70 TERRACE, HOLLYWOOD 33024
 Location Num: 1321
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$4,572,280
 Total Facilities Budget (Sum of Projects): \$4,113,906

PRIMARY RENOVATIONS P.002071 Sheridan Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- Fire alarm device installation complete. - RTUs 1-2 and 1-4 installation complete. Finals pending completion of fire alarm testing, inspections and certification.

PROJECT SCOPE

Re-Roofing for Buildings 2, 3 & 6. Media Center Improvements for Building 1. Aluminum Windows and Exterior Door Replacement: Building 1. Exterior Door Hardware Replacement for Building 1, 2, 3 & 4. Re-Paint Exterior Wall for Building 1, 2, 3, 4, 5 & 6. Re-Paint Exterior Soffit for Building 2 & 4. Aluminum Covered Walkway Repair HVAC Renovations/Replacement for Buildings 1. Emergency Exit Replacement. Electrical Switchgear Replacement. Canopy Lighting Replacement. Light Poles Replacement. Emergency Lighting Replacement & Install for Building 1 & 4. Duct heater, Data port, controls, Ext. Meter Replacement for Bldg. 1. GFCI Electrical Receptacles Replacement for Building 1, 4, 5 & 6. Fire Alarm Replacement for Buildings 1,2,3,4,5 & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$302,000	\$216,129	\$85,871
Construction	\$2,972,862	\$2,445,756	\$527,106
FF&E and Technology	\$168,687	\$14,494	\$154,193
Construction Mgmt	\$510,272	\$510,272	\$0
Contingency	\$147,085		\$147,085
Consultants	\$13,000	\$5,754	\$7,246
Project Total:	\$4,113,906	\$3,192,405	\$921,501

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ID machine, poster maker, desktop, desks for front office, carpet extractor, Promethean boards, replaced the doors in FISH 101 & 101K with impact glass, and installed strikes, Carpet replacement in the administration area

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 420 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 309 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.