

Sheridan Technical College (f.k.a. Sheridan Technical Center)



Address: 5400 W SHERIDAN STREET, HOLLYWOOD 33021
 Location Num: 1051
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$8,726,000
 Total Facilities Budget (Sum of Projects): \$7,770,000

PRIMARY RENOVATIONS P.002060 Sheridan Technical College - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

CMAR has stated in a May 3, 2023 email that they are not comfortable finalizing a GMP without confirmation from a structural engineer that they have inspected the entire campus confirming that all buildings and roof structures are structurally sound.

PROJECT SCOPE

Building Envelope with Re-roofing: Buildings 1, 7, 11, 12, 13, 14, 15, 16 and 17. Replace miscellaneous metal deck. Building Envelope with Storefront replacement at Building 11. Covered Walkway Roofing: Buildings 12 & 15 to 17. Fire Alarm Replacement: Campus-wide Electrical Improvements with Building 10 Switchgear, parking lot lighting. Fire Sprinklers: Buildings 1, 12, 13, & 17, and Fire Service Connection Buildings 4 & 19. HVAC Component Replacement: Buildings 1, 4, 7, 11, 12, 13,14,15 and 17. ADA Restroom Renovations: Building 12 Media Center Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$756,573	\$344,230	\$412,343
Construction	\$5,335,000	\$142,313	\$5,192,687
Construction Mgmt	\$1,347,427	\$1,333,427	\$14,000
Contingency	\$300,000		\$300,000
Consultants	\$15,000	\$9,996	\$5,004
Utilities	\$16,000		\$16,000
Project Total:	\$7,770,000	\$1,829,966	\$5,940,034

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture for the registration office, Awning, Additional Security Camera, Laptops

BUDGET

\$100,000

IN PROGRESS

Laptops

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.