

# **Stephen Foster Elementary School**



Address 3471 SW 22nd St, Fort Lauderdale, FL 33312

Location Num: 0921 **Board District:** 3

**Board Member:** Sarah Leonardi ADEFP Budget: \$5,797,943 Total Facilities Budget (Sum of Projects): \$5,517,497

# PRIMARY RENOVATIONS P.002067 Stephen Foster ES - SMART Program Renovations

**CURRENT PHASE RISK LEVEL** 

5B-Construction No Risk

#### **PROJECT UPDATE**

1770c Architect punch list has been issued and the removal of the old fire alarm system is in progress. 110b inspection to be scheduled in coming weeks.

- Aluminum covered walkway replacement - Fire alarm system upgrades (campus-wide) - Re-roofing Buildings 1,2,3,4,5,6,7,8,9,11,12,13 - HVAC renovations: 4 RTUs, 16 Unit Ventilators, 6 Air Handler Units, 1 Mini-Split, 2 condensing units, 1 kitchen exhaust fan, 1 Make Up Air unit, and roof equipment tie-downs. - Test & Balance - Media Center Interior Improvements

### **BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$239,000	\$180,740	\$58,260
Construction	\$3,840,601	\$3,732,103	\$108,498
FF&E and Technology	\$28,669	\$28,669	\$0
Direct Purchase	\$655,214	\$655,168	\$46
Construction Mgmt	\$559,500	\$559,500	\$0
Contingency	\$189,513		\$189,513
Consultants	\$5,000	\$3,905	\$1,095
Project Total:	\$5,517,497	\$5,160,085	\$357,412

### FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4 Q1	2024 1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

# SCHOOL CHOICE ENHANCEMENT (SCEP)

**CURRENT PHASE** 

**BUDGET** 

COMPLETE

\$100,000

#### **DELIVERED**

Promethean boards, tables, walk lines painting, window wraps, cafeteria tables, stool tables, laptops, cafeteria painting, cafeteria window wraps, painting (teacher's lounge, bathrooms & (4) doors), conference chairs & stage curtains, Carpet replacement in FISH 169, Chairs, Indoor-outdoor floor Seats

#### MUSIC

398 Instruments Delivered

**TECHNOLOGY** 

**SCOPE** 

57 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



nicet.
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

