

Stirling Elementary School



Address: 5500 STIRLING ROAD, HOLLYWOOD 33021
 Location Num: 0691
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$4,808,295
 Total Facilities Budget (Sum of Projects): \$4,376,295

PRIMARY RENOVATIONS P.001905 Stirling ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

There are currently 15 RFIs submitted from the bonding company's pre-bid meeting. The Architect of Record is AE. AE has submitted an additional service requesting additional funds, the Bonding company will be responsible for these cost. Currently researching previous contractor's invoices, and change orders. Calculating liquidated damages from original substantial completion date to date of termination.

PROJECT SCOPE

Re-Roofing: Buildings 1, 3, 4, 5, 6, & 7. Paint: Building 85. Window Replacement: Buildings 1, 3, 4 & 5. HVAC Improvements: AHU Buildings 1, 3, 4 & 5, Circulating Pumps Building 1, and Condenser Unit Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$343,844	\$326,657	\$17,187
Construction	\$2,934,220	\$1,997,407	\$936,813
Direct Purchase	\$580,958	\$539,188	\$41,770
Construction Mgmt	\$381,348	\$381,348	\$0
Contingency	\$125,925		\$125,925
Consultants	\$10,000		\$10,000
Project Total:	\$4,376,295	\$3,244,600	\$1,131,695

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, laptops, think stations, printers, document cameras, bulletin boards, outdoor picnic tables, conference room furniture, cafeteria sound system, murals, collaboration tables, front office furniture, Desktop and computer accessories

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **505 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **313 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.