

Sunshine Elementary School



Address: 7737 W LASALLE BOULEVARD, MIRAMAR 33023
 Location Num: 1171
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,382,232
 Total Facilities Budget (Sum of Projects): \$3,948,449

PRIMARY RENOVATIONS P.002079 Sunshine ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The Contractor this period has made HVAC advancements in Building No. 14 replacing both AHUs. Ongoing work continues with demolition of Building No. 03 and replacement of the FA Control Panel.

PROJECT SCOPE

Fire Alarm Panel Replacement HVAC Improvements: Buildings 1 (AHU, Controls, & Distribution System), 2 (Exhaust Fan), 4 (Backdraft Dampers)8 (Exhaust Fan), 9 (Exhaust Fans, & HVAC Controls), & 14 (Exhaust Fan). Demolish Building: Building 3 (Bid alternate 1). Roofing Roof: Building 4, 10, 11, and 13. Fire Sprinkler System: Building 4. Building Expansion Joint Replacement: Building 4.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$158,000	\$130,443	\$27,557
Construction	\$3,245,349	\$2,280,846	\$964,503
FF&E and Technology	\$5,104		\$5,104
Direct Purchase	\$104,459	\$104,459	\$0
Construction Mgmt	\$264,090	\$262,490	\$1,600
Contingency	\$148,599		\$148,599
Consultants	\$20,848	\$11,910	\$8,938
Utilities	\$2,000		\$2,000
Project Total:	\$3,948,449	\$2,790,148	\$1,158,301

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Poster maker, headphones, laminator, classrooms rugs, portable blowers, laptops, Earthwalk cart, staff desktop, student desktop, student chairs, shelving, bookcase, pro pencil sharpeners, Ellison machine, Recordex, Athletic Equipment, Indoor Furniture, Projectors

BUDGET

\$100,000

IN PROGRESS

Projectors

MUSIC

✓ COMPLETE

SCOPE

438 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

335 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.