

Tedder Elementary School



Address: 4157 NE 1 TERRACE, DEERFIELD BEACH 33064
 Location Num: 0571
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,510,615
 Total Facilities Budget (Sum of Projects): \$4,215,617

PRIMARY RENOVATIONS P.001808 Tedder ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire Alarm rough conduit in progress. Building 14 duct heaters reinstall change order in process.

PROJECT SCOPE

Re-Roofing: Buildings 8 & 14 Exterior Paint: Buildings 8, 13, 14, 15, & 19 HVAC/Electrical Improvements: Buildings 13, 14, 15, & 19 Exterior Concrete/CMU/Stucco Repair: Building 16 Main Office-Replace fire alarm panel (asbestos walls)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$345,205	\$322,775	\$22,430
Construction	\$2,656,749	\$2,316,981	\$339,768
Direct Purchase	\$532,815	\$396,783	\$136,032
Construction Mgmt	\$463,718	\$463,718	\$0
Contingency	\$206,130		\$206,130
Consultants	\$6,000	\$72	\$5,928
Utilities	\$5,000		\$5,000
Project Total:	\$4,215,617	\$3,500,329	\$715,288

FLAG: SCHEDULE, Reason:Contractor Delays / Material Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Teacher chairs, benches for common areas, media center furniture, playground upgrades, digital marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **407 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **254 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.