

Thurgood Marshall Elementary School



Address: 800 NW 13 STREET, FORT LAUDERDALE 33311
 Location Num: 3291
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,725,433
 Total Facilities Budget (Sum of Projects): \$4,426,433

PRIMARY RENOVATIONS P.001674 Thurgood Marshall ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Project is complete. The only item remaining to obtaining the 110b is the repairing of the 52 exhaust fans that were identified in the pre-test and balance report which was conducted prior to the start of the construction work.

PROJECT SCOPE

- Re-roofing of Buildings 1 - 6 - Repair aluminum covered walkways - Remodel (2) ADA Restrooms in Building 1B - Replacement of (1) Chiller in Building 1B, (2) Cooling Towers in Building 1, (8) Chilled water central station Air Handler Units, (12) electronic duct heaters, (9) stand-alone Air Handler Unit Controllers, (1) DX Split System Central Station Air Handler Unit - Addition of (1) Refrigerant Monitor System in Chiller Room - Remove and Reinstall (4) Exhaust Fans, (1) Kitchen Grease Fan, (1) Kitchen Grease Hood Supply Air Fan, (6) Exhaust Air Vents, (7) Outside Air Intake Vents - Replace (4) DX Package Wall Mounted Air Conditioning Units - Replacement of Breakers, Disconnect Switch, AHU & Condensing Unit Conduit, and Wiring - Electrical for Chillers, Pumps, Cooling Towers

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$170,000	\$134,829	\$35,171
Construction	\$3,327,647	\$3,272,643	\$55,004
Direct Purchase	\$311,235	\$311,235	\$0
Construction Mgmt	\$518,436	\$504,436	\$14,000
Contingency	\$93,115		\$93,115
Consultants	\$6,000	\$4,664	\$1,336
Project Total:	\$4,426,433	\$4,227,807	\$198,626

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone, Recordex, ID machine, tables, chairs, headphones, Lenovo batteries, laminator, carpet cleaner, earthwalk carts, laptops, student chairs, computer chargers, Promethean board, Promethean fixed height mobile stand, Die Cut Machine, Headphones, Document Cameras, ThinkCentre, Desktops

BUDGET

\$100,000

IN PROGRESS

Document Cameras, ThinkCenters

TECHNOLOGY

✓ COMPLETE

SCOPE

282 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.