

Walker Elementary School



Address: 1001 NW 4 STREET, FORT LAUDERDALE 33311
 Location Num: 0321
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$3,711,088
 Total Facilities Budget (Sum of Projects): \$3,450,542

PRIMARY RENOVATIONS P.001938 Walker ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Commissioning report in progress Roofing White Cap installation is in progress, 4 out of 9 overflow drains were lowered as per the permitted plans.

PROJECT SCOPE

New Fire Alarm Re-roofing Bldg.5, HVAC; Replacing 8 units of ventilators in Bldg.1, Replacement of 4 AHUs in Bldg. 5 Test & Balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$121,000	\$105,428	\$15,572
Construction	\$2,632,163	\$1,898,600	\$733,563
FF&E and Technology	\$7,215	\$7,215	\$0
Direct Purchase	\$380,424	\$380,424	\$0
Construction Mgmt	\$290,508	\$290,508	\$0
Consultants	\$19,232	\$19,232	\$0
Project Total:	\$3,450,542	\$2,701,407	\$749,135

FLAG: BUDGET, Reason: Budget Adjustment SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Technology for D3 & D4 & laptops; Computer Accessories

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 58 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 141 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.