

Walter C. Young Middle School



Address: 901 NW 129 AVENUE, PEMBROKE PINES 33028
 Location Num: 3001
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$16,569,553
 Total Facilities Budget (Sum of Projects): \$15,885,560

PRIMARY RENOVATIONS P.002010 Walter C. Young MS - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

CMAR is preparing to submit the complete closeout package. Trade Deficiency list has been issued by the Building Department 110b has been executed by the Superintendent.

PROJECT SCOPE

Re-roofing: Buildings 1 - 14 Window & Door Replacements: Buildings 10 & 16 HVAC Improvements: Buildings 1 - 13 Electrical Improvements (HVAC related): Buildings 1 - 13 Painting: Buildings 1 - 3, 6 - 10, 13, 16

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$675,000	\$578,636	\$96,364
Construction	\$11,066,443	\$10,186,289	\$880,154
Direct Purchase	\$1,907,370	\$1,742,566	\$164,804
Construction Mgmt	\$1,548,700	\$1,548,700	\$0
Contingency	\$645,047		\$645,047
Consultants	\$25,000	\$17,837	\$7,163
Utilities	\$18,000		\$18,000
Project Total:	\$15,885,560	\$14,074,028	\$1,811,532

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf Cart/3 repairs, cafeteria tables, TVs for Exceptional Student Ed. Program upgrades, Printers, Facilities/Janitorial equipment, technology items, two-way radios, vertical blinds, carpet in room 925, repair dinner theater bleachers, and LCD projectors, Murals, Headphones, Chairs

BUDGET

\$100,000

IN PROGRESS

Chairs

MUSIC

✓ **SCOPE**

COMPLETE 125 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 654 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.