

Westglades Middle School



Address: 11000 HOLMBERG ROAD, PARKLAND 33076
 Location Num: 3871
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$6,281,232
 Total Facilities Budget (Sum of Projects): \$4,407,040

PRIMARY RENOVATIONS P.002131 Westglades MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. All roof inspections finals obtained. 2. Punch list items in progress.

PROJECT SCOPE

Scope of Work: 1) HVAC: Building 1, 2, 3, & 4 2) Roof: Building 1, 2, 3, & 4 3) Building Envelope Improvements include wall cracks and stucco repair. 4) Structural steel column replacement 5) Louvers at Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$272,000	\$201,348	\$70,652
Construction	\$3,129,911	\$3,044,020	\$85,891
Direct Purchase	\$317,364		\$317,364
Construction Mgmt	\$485,000	\$485,000	\$0
Contingency	\$194,765		\$194,765
Consultants	\$8,000	\$1,418	\$6,582
Project Total:	\$4,407,040	\$3,731,786	\$675,254

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom Projectors, student laptops, carts, administrative laptops, teacher laptops & cart wiring

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

56 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

758 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.