

Westwood Heights Elementary School



Address: 2861 SW 9 STREET, FORT LAUDERDALE 33312
 Location Num: 0631
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,520,671
 Total Facilities Budget (Sum of Projects): \$3,937,264

PRIMARY RENOVATIONS P.001993 Westwood Heights ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Aluminum Covered Walkways: Campus-wide Re-roofing: Building 1, 2, 3, 6, 7, 8, 10, 11, 13 & 14 AHU Replacement: Building 1, 6, 8, 10, 11, & 14 Media Center Renovations ADA Restrooms: Building 2 Exterior Chiller Replacement: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$324,183	\$324,183	\$0
Construction	\$3,126,782	\$3,126,781	\$1
FF&E and Technology	\$36,385	\$36,385	\$0
Construction Mgmt	\$434,112	\$335,901	\$98,211
Contingency	\$12,073		\$12,073
Consultants	\$3,729	\$3,729	\$0
Project Total:	\$3,937,264	\$3,826,979	\$110,285

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Book room upgrade, projectors, science lab technology, media center projector, cafeteria upgrades, office furniture, digital marquee & document camera

BUDGET

\$100,000

MUSIC

SCOPE

303 Instruments Delivered

TECHNOLOGY

SCOPE

202 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.