

William E. Dandy Middle School



Address: 2400 NW 26 STREET, FORT LAUDERDALE 33311
 Location Num: 1071
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,635,546
 Total Facilities Budget (Sum of Projects): \$7,218,550

PRIMARY RENOVATIONS P.001900 William E. Dandy MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 18 Bathroom Punch list items correction is in progress. Fire Alarm electrical rough device drops are 100% Complete. Fire Alarm wiring installation is 95% complete. Fire Alarm Device installation is in progress. Fire Alarm Panel Installation is in Progress. Final roof inspections are 95% complete.

PROJECT SCOPE

Reroofing: Buildings 1-18 Repair and Paint Exterior Soffits: Buildings 14 & 17. Removal of Existing Fiberglass Canopy and addition of new Aluminum Canopy Between Buildings 01 and 16 ADA Restrooms Renovations: Building 18. Fire Protection: Building 02. Exit Signs modifications: Buildings 5, 6, 7, 8, 9, 10 & 18. HVAC Unit Replacement: Building 1 HVAC Chiller Replacement: Building 04 (2 Similar)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$280,522	\$245,150	\$35,372
Construction	\$4,848,144	\$4,413,540	\$434,604
Direct Purchase	\$985,621	\$985,621	\$0
Construction Mgmt	\$758,482	\$758,482	\$0
Contingency	\$332,331		\$332,331
Consultants	\$7,000		\$7,000
Utilities	\$6,450		\$6,450
Project Total:	\$7,218,550	\$6,402,793	\$815,757

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria sound system, Projector, Murals, Exterior painting, Cafeteria tables, Media center furniture, Painting of the walkways, Aiphone, Office furniture

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 130 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 160 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.