

Bair Middle School



Address 9100 NW 21 MANOR, SUNRISE 33322

2611 Location Num: **Board District:** 5

Dr. Jeff Holness **Board Member:** ADEFP Budget: \$1,746,467 Total Facilities Budget (Sum of Projects): \$1,309,843

PRIMARY RENOVATIONS P.002044 Bair MS - SMART Program Renovations

CURRENT PHASE RISK LEVEL

5B-Construction

PROJECT UPDATE

Fire alarm device and programming is on-going. ASI 6, additional fire alarm devices to be resubmitted to the building department for review.

PROJECT SCOPE

Fire Alarm: Entire Campus. Media Center and Restrooms. Aluminum Window Replacement. AC replacement in the IT closet.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$145,000	\$114,975	\$30,025
Construction	\$814,168	\$760,028	\$54,140
FF&E and Technology	\$48,367	\$46,663	\$1,704
Direct Purchase	\$82,725	\$82,725	\$0
Construction Mgmt	\$158,274	\$158,274	\$0
Contingency	\$54,309		\$54,309
Consultants	\$7,000	\$3,438	\$3,562
Project Total:	\$1,309,843	\$1,166,103	\$143,740

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

\$100,000

COMPLETE **DELIVERED**

Projector, Portable Sound System, Cafeteria Sound system, Indoor Office

Furniture, Laptops and an earth cart.



SCOPE

87 Instruments Delivered

TECHNOLOGY

SCOPE 343 Items Delivered



