

Blanche Ely High School



Address: 1201 NW 6 AVENUE, POMPANO BEACH 33060
 Location Num: 0361
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$25,890,022
 Total Facilities Budget (Sum of Projects): \$21,735,436

PRIMARY RENOVATIONS P.001646 Blanche Ely HS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

A new ADA egress ramp design has been submitted for Building Department review by the Designer. The review was completed and new comments arose, a meeting was held with the Building Department, District ADA, and District Pre-Construction to discuss. The revised drawings were submitted to the Building Department for review.

PROJECT SCOPE

Re-Roofing Buildings 1, 2, 4, 10, 11, 17, 18, 20, and 21 HVAC Replacement in Buildings 1, 2, 13, 14, 15, and 17 Chilled piping replacement on the south half of the campus Chiller Replacement in Building 4 Electrical Upgrades to support HVAC Replacement ADA Improvements (ADA Lifts at Building 14, ADA Restrooms Building 14), Building 17 Entry Ramp New Concessions area in Building 14 for Basketball Games New Outdoor Dining Area

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,220,332	\$1,154,727	\$65,605
Construction	\$16,644,277	\$15,987,221	\$657,056
FF&E and Technology	\$314,871	\$309,445	\$5,426
Direct Purchase	\$1,550,723	\$1,550,723	\$0
Construction Mgmt	\$1,470,373	\$1,470,373	\$0
Contingency	\$429,318		\$429,318
Consultants	\$105,542	\$105,534	\$8
Project Total:	\$21,735,436	\$20,578,023	\$1,157,413

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	■	■	■																																													
HIRE DESIGNER			■	■	■	■	■	■																																								
PROJECT DESIGN							■	■	■	■	■	■	■	■	■	■																																
HIRE CONTRACTOR							■	■	■	■	■	■	■	■																																		
ACTIVE CONSTRUCTION													■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■																			
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Media Backdrop, Indoor Tables, Bracket Kits with ActivBoards, Projectors, Tables, Chairs, Science Equipment, Digital Classroom upgrades, Heart Models, Podium, Laptops & Adaptors

ATHLETICS

✓ COMPLETE SCOPE
Weight Room

MUSIC

✓ COMPLETE SCOPE
164 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE
1,132 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.