

Bright Horizons Center



Address: 3901 NE 1ST TERRACE, DEERFIELD BEACH 33064
 Location Num: 0871
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,323,731
 Total Facilities Budget (Sum of Projects): \$3,840,295

PRIMARY RENOVATIONS P.001974 Bright Horizons Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

The Certificate of Occupancy, (110b) was approved by Building Department on 9/14/22. The Certificate of Final Inspection, (209) was sent to the AE for signature, once signed and sealed, the 209 will be taken to the Building Department for approval.

PROJECT SCOPE

Reroofing Buildings 01, 03, & 14. Fire Alarm and Fire Sprinkler Improvements: Buildings 01, 02, 03, 04 & 05 HVAC Improvements: Test and Balance for Buildings 01, 03, and & 04 and RTU Installation for Pool Area.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$173,390	\$160,284	\$13,106
Construction	\$2,804,569	\$2,754,288	\$50,281
Direct Purchase	\$610,708	\$610,708	\$0
Construction Mgmt	\$248,800	\$248,800	\$0
Contingency	\$151		\$151
Consultants	\$2,677	\$673	\$2,004
Project Total:	\$3,840,295	\$3,774,753	\$65,542

FLAG:

Phase	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
Project Planning																																																
Hire Designer																																																
Project Design																																																
Hire Contractor																																																
Active Construction																																																
Construction Closeout																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Recordex, Digital marquee, Playground shade structure, Promethean boards, Activity tables, Promethean Boards

BUDGET

\$100,000

TECHNOLOGY

SCOPE

29 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.