

Challenger Elementary School



Address: 5703 NW 94 AVENUE, TAMARAC 33321
 Location Num: 3771
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,041,099
 Total Facilities Budget (Sum of Projects): \$3,555,100

PRIMARY RENOVATIONS P.002040 Challenger ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Finals all passed

PROJECT SCOPE

Fire Alarm Replacement: Building 1 Conversion of Existing Space to Music and/or Art Lab(s) Music Room Renovation Re-roofing: Buildings 1, 2 & 4 HVAC Improvements: Buildings 1, 2 & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$145,000	\$106,697	\$38,303
Construction	\$2,502,455	\$2,361,972	\$140,483
FF&E and Technology	\$56,323	\$13,472	\$42,851
Direct Purchase	\$419,945	\$419,945	\$0
Construction Mgmt	\$287,830	\$287,830	\$0
Contingency	\$137,547		\$137,547
Consultants	\$6,000	\$6,000	\$0
Project Total:	\$3,555,100	\$3,195,916	\$359,184

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

iPads, Laptops, Digital Marquee, Playground Shades, Facilities Equipment

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 889 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 341 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.