

Charles Drew Elementary School



Address: 1000 NW 31 AVENUE, POMPAN0 BEACH 33060
 Location Num: 3221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,309,980
 Total Facilities Budget (Sum of Projects): \$8,767,000

PRIMARY RENOVATIONS P.001818 Charles Drew ES – SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

All scope of the project has been carved out to CSMPs - team in Negotiating with the original A/E to close their contract and address lawsuit.

PROJECT SCOPE

Campus Fire Alarm System Replacement with project P.001818-FA1. Fire Sprinkler Protection at Building 2 with project P.001818-FSP. HVAC Improvements at Buildings 1,2,3,4,5,6 & 8 with project P.001818-HV1 HVAC Improvements at Chiller Plant with project P.001818-HV2 Building Envelop work with Door hardware replacement achieved by PPO.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$275,694	\$199,323	\$76,371
Construction	\$344,180	\$250	\$343,930
Construction Mgmt	\$565,000	\$565,000	\$0
Contingency	\$144,126		\$144,126
Consultants	\$10,000		\$10,000
Project Total:	\$1,339,000	\$764,573	\$574,427

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Charles Drew Elementary School



Address: 1000 NW 31 AVENUE, POMPANO BEACH 33060
 Location Num: 3221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,309,980
 Total Facilities Budget (Sum of Projects): \$8,767,000

PRIMARY RENOVATIONS P.001818-FA1 Charles Drew ES - SMART Fire Alarm

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

CSMP preparing the 100% CD for the Fire Alarm

PROJECT SCOPE

Design Build for the replacement of the campus-wide fire alarm system

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,315,000	\$165,000	\$1,150,000
Contingency	\$60,000		\$60,000
Project Total:	\$1,375,000	\$165,000	\$1,210,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Charles Drew Elementary School



Address: 1000 NW 31 AVENUE, POMPAN0 BEACH 33060
 Location Num: 3221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,309,980
 Total Facilities Budget (Sum of Projects): \$8,767,000

PRIMARY RENOVATIONS P.001818-FSP Charles Drew ES - SMART Fire Sprinklers

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The team received Building Department comments on 100% CD R01. The architect/Engineer submitted the 100% CD R02 to the Building Department for the review.

PROJECT SCOPE

Design Build for fire Sprinklers and water tap if needed for Building #2

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$289,300	\$25,142	\$264,158
Contingency	\$13,700		\$13,700
Project Total:	\$303,000	\$25,142	\$277,858

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Charles Drew Elementary School



Address: 1000 NW 31 AVENUE, POMPANO BEACH 33060
 Location Num: 3221
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,309,980
 Total Facilities Budget (Sum of Projects): \$8,767,000

PRIMARY RENOVATIONS P.001818-HV1 Charles Drew ES – SMART HVAC Improvements

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

The project Manager has engaged CSMP and working with them to develop an acceptable bid.

PROJECT SCOPE

Develop Design documents, obtain a permit, and construct the approved design. HVAC Improvements in buildings 1, 2, 3, 4,5, 6, and 8

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$5,500,000		\$5,500,000
Contingency	\$250,000		\$250,000
Project Total:	\$5,750,000		\$5,750,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

